

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

NEW MEXICO OIL CONSERVATION COMMISSION

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

5a. Indicate Type of Lease
State Fee
5. State Oil & Gas Lease No.
B-10420

1. OIL WELL GAS WELL OTHER **Water Injection**
2. Name of Operator **Anadarko Production Company**
3. Address of Operator **P.O. Box 647 Artesia, New Mexico 88210**
4. Location of Well
UNIT LETTER **C** **330** FEET FROM THE **North** LINE AND **1650** FEET FROM THE **West** LINE, SECTION **1** TOWNSHIP **13-S** RANGE **31-E** NMPM.
7. Unit Agreement Name **North Caprock Queen Unit 2**
8. Farm or Lease Name **Tract #3**
9. Well No. **#2**
10. Field and Pool, or Wildcat **Caprock Queen**
15. Elevation (Show whether DF, RT, GR, etc.) **4403**
12. County **Chaves**

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input checked="" type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Intend to plug and abandon well as follows:

1. Pull tubing and packer.
2. Set cast iron bridge plug at base of 5 1/2" casing approximately 3000'.
3. Spot 25 foot cement plug on top of bridge plug.
4. Knock off oil string at free point, approximately 1200'.
5. Set 25 sack cement plug at casing cut off point.
6. Set 10 sack cement plug at surface.
7. Set surface marker.
8. Remove all equipment and clean up location.

*25 sacks in & out of surface csg. shoe
Heavy mud between all plugs*

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *[Signature]* TITLE Secretary DATE 10-28-71
APPROVED BY *[Signature]* TITLE SUPERVISOR DISTRICT I DATE NOV 8 1971
CONDITIONS OF APPROVAL, IF ANY: