

Submit 3 copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

OIL CONSERVATION DIVISION

310 Old Santa Fe Trail, Room 206
Santa Fe, New Mexico 87503

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Box Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

WELL APINO. 30-025-01509

5. Indicate Type of Lease
STATE ☒ FEE

6. State Oil & Gas Lease No. B-2148

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
Oil Gas
Well Well OTHER Water Injection Well

2. Name of Operator The Wiser Oil Company

3. Address of Operator 8115 Preston Road, Suite 400, Dallas, TX 75225

4. Well Location
Unit Letter E : 1980 Feet From The North Line and 660 Feet From The West Line
Section 21 Township 17S Range 33E NMPM County Lea

7. Lease Name or Unit Agreement Name
Caprock Maljamar Unit

8. Well No. 58

9. Pool name or Wildcat
Maljamar Grayburg San Andres

10. Elevation (Show whether DF, RKB, GR, etc.)

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK	PLUG AND ABANDON	REMEDIAL WORK	ALTERING CASING
TEMPORARILY ABANDON	CHANGE PLANS	COMMENCE DRILLING OPNS.	PLUG AND ABANDONMENT
PULL OR ALTER CASING		CASING TEST AND CEMENT JOB	
OTHER:		OTHER: CONVERT TO WATER INJECTION WELL	X

12. Describe Proposed or Completed Operation (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work)
SEE RULE 1103.

11/20/96 MIRU Ram WS # 114. Hot wired rods. LD 1-1/4" x 16' PR. 1-10' x 3/4" pony sub, 87-3/4" rods, 79-5/8" rods, 1-1/4" x 16' pmp.

11/21/96 ND WH. NU BOP. LD 142 jts 2-3/8" tbg. PU 4-3/4" bit, 5-1/2" scraper & 137 jts 2-7/8" work string to 4150'. POH. RU HLS. Ran Csg Insp Log. Drilling out cement.

12/11/96 GIH w/4-3/4" bit, & 6 3-1/2" DC's on 2-7/8" work string. Tagged sand @ 4165'. Circ out. Tagged CIBP @ 4174'. Drld & pushed to 4600' TD. POH. GIH w/RTTS pkr. & 2-7/8" work string. Set pkr. @ 4176'. HES pmpd 250 gals Xylene, 3500 gals 15% Fer-check acid & 1300# rock salt.

12/13/96 Rlsd RTTS pkr. LD 2-7/8" work string. PU plastic coated perma latch pkr w/Baker nip, on-off tool & 132 jts 2-3/8" tbg. Set pkr @ 4151'. Circ pkr fl.

12/16/96 Wtg on step rate test.

01/01/97 Initial injection rate - 56 BWPD @ 1550#.

WFX-694

I hereby certify that the information above is true an complete to the best of my knowledge and belief.

SIGNATURE Betty Epie TITLE Production Administrator DATE 04/02/97

TYPE OR PRINT NAME Betty Epie TELEPHONE NO (214)265-0080

(THIS SPACE FOR STATE USE)

APPROVED BY TITLE DATE

CONDITIONS OF APPROVAL, IF ANY