

W/BIT, BIT SUB & TBG. TAGGED CMT. @ 3,862'. DRL'D. CMT. FR. 3,862'-3,890' (PBD) & CIRC. WELL CLEAN. HAD CMT. STRINGERS FR. 3,862'-3,880'. TOH W/TBG., BIT SUB & BIT. TIH W/SONIC HAMMER, SN & TBG. TAGGED @ 3,890'. KNOX SVCS. MIRU. PREWASHED O.H. FR. 3,813'-3,890' W/110 BBLS. F.W. @ 4.6 BPM AT 1,450#. ACIDIZED O.H. W/3,000 GALS. 15% NEFE DI HCL ACID W/1.5% DP-77MX MICELLAR SOLVENT MIXED. MIN. INJ. RATE OF 1.5 BPM-980# TBG.; 500# CSG. PRESS. & FINAL INJ. RATE OF 3.4 BPM-1,690# TBG.; 460# CSG. PRESS. FLUSHED W/22 BBLS. F.W. DROPPED BALL & OPENED SLEEVE W/1,620# TBG. PRESS. KNOX SVCS. RDMO. TOH W/TBG. SN @ 3,815'. RU SWABBING EQUIPMENT. SWAB WELL. RD SWABBING EQUIPMENT. TOH W/TBG., SN & ACIDIZING TOOL. TIH W/BPMA, TBG. SUB, SN, SALTA JT. TAC & TBG. N.D. BOP, SET TAC @ 3,745' W/18,000# TENSION & INSTALLED WELLHEAD. TIH W/PUMP, G.A., SAFETY CPLG., K-BARS & RODS. SEATED PUMP. LOADED & PRESSURE TST'D. TO 500#. SPACED OUT PUMP & HUNG WELL ON. TYLER WELL SERVICE & STAR TOOL RDMO. RETURN WELL TO PRODUCTION.

TEST: 130 BOPD, 0 BWPD AND 41 MCFPD