

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Aracaja, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-05813
3. Indicate Type of Lease	STATE ☐ FEE ☒
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name	NORTH MONUMENT G/SA UNIT BLK. 17
8. Well No.	10
9. Pool Name or Wildcat	EUNICE MONUMENT G/SA

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL ☒ GAS WELL ☐ OTHER ☐	2. Name of Operator AMERADA HESS CORPORATION
3. Address of Operator POST OFFICE DRAWER D, MONUMENT, NEW MEXICO 88265	4. Well Location Unit Letter <u>J</u> : <u>1650</u> Feet From The <u>SOUTH</u> Line and <u>2160</u> Feet From The <u>EAST</u> Line

Section <u>33</u>	Township <u>19S</u>	Range <u>37E</u>	NMPM	LEA	County
10. Elevation (Show whether DF, RKB, RT, GR, etc.)					

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐	REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐	ALTERING CASING ☐
PULL OR ALTER CASING ☐	COMMENCE DRILLING OPNS. ☐
OTHER: Cement squeeze & test casing. ☒	PLUG AND ABANDONMENT ☐
	CASING TEST AND CEMENT JOB ☐
	OTHER: ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

NMGSAU #1710

MIRU pulling unit. TOH w/rods & pump. ND wellhead. NU BOP. Fill 5-1/2" liner with sand to 3,720'. TOH w/tbg. TIH w/tbg. and 5-1/2" packer to verify top of leak at 3,450'. Establish rate and pressure. TOH w/tbg. and packer. RU cementers. TIH w/3-1/2" cement retainer. Set retainer at ±3,400' and squeeze casing leak w/approx. 200 sacks Class "C" cement w/2% CACL. RD cementers. TOH w/tbg. Run in hole w/tbg., drill collars and bit. WOC 24 hours. Drill out retainer and cement to 3,702' (top of Grayburg). Test casing to 500 psi. Clean out wellbore to TD. TOH w/tbg. and bit. TIH w/production tbg. ND BOP. TIH w/rods and pump. NU wellhead. RDMO pulling unit. Clean and clear location.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Terry L. Harvey TITLE Sr. Staff Assistant DATE 11-23-94
TYPE OR PRINT NAME Terry L. Harvey TELEPHONE NO. 393-2144

(This space for State Use)

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY _____ TITLE _____ DATE DEC 01 1994

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

NOV 30 1994

O C D HOBBS
OFFICE