

Schlumberger perforated Abo Zone 5-1/2" csg. using Hyper Jet III charges w/2 SPF, total 102 shots at following intervals: 7236' - 7264', 7271' - 7274', 7295' - 7302', & fr. 7312' - 7324'. Knox Svc. acidized perfs. fr. 7236' - 7324' w/2500 gal. 15% HCL. TIH w/5-1/2" x 2-7/8" Md. "R" dbl. grip pkr. set at 7199'. Swabbed & flowed well fr. 9-10 thru 9-29-96. 9-30-96: Pride Well Svc. TOH w/pkr. TIH w/5-1/2" x 2-7/8" Baker TAC on 2-7/8" tbg. Set TAC at 7194' w/tbg. at 7360'. Removed BOP & installed wellhead. TIH w/20-150-RHBC-30-6-4-0 pump on rods & resumed pumping well on 10-5-96.

Test of 10-8-96: Produced 161 b.o., 15 b.w., & 141 MCFGPD in 24 hours.