

c. Mud Logging: None

d. Logs to be run: CNL/GR - 5025'-6100'

8. The expected bottom-hole pressure and any anticipated abnormal pressures, temperatures or potential hazards that are expected to be encountered, such as lost circulation zones and hydrogen sulfide. The operator's plans for mitigating such hazards shall be discussed. Should the potential to encounter hydrogen sulfide exist, the mitigation procedures shall comply with the provisions of Onshore Oil and Gas Order No. 6.

No abnormal pressures are anticipated. Bottom hole pressures at TD expected to be 2600 psi. Bottom hole temperature 104° F. No Hydrogen Sulfide expected in this known drilling area.

9. Any other facets of the proposed operation which the operator wishes for BLM to consider in reviewing the application.

Anticipated drilling time expected to be 5 days from surface to TD.

RECEIVED

APR 20 1994

OFFICE