

# OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

## MISCELLANEOUS REPORTS ON WELLS

Submit this report in triplicate to the Oil Conservation Commission or its proper agent within ten days after the work specified is completed. It should be signed and sworn to before a notary public for reports on beginning drilling operations, results of shooting well, results of test of casing shut off, result of plugging of well, and other important operations, even though the work was witnessed by an agent of the Commission. Reports on minor operations need not be signed and sworn to before a notary public. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of report by checking below.

REPORT ON BEGINNING DRILLING OPERATIONS REPORT ON RESULT OF SHOOTING OR CHEMICAL TREATMENT OF WELL REPORT ON RESULT OF TEST OF CASING SHUT-OFF REPORT ON RESULT OF PLUGGING OF WELL	REPORT ON REPAIRING WELL REPORT ON PULLING OR OTHERWISE ALTERING CASING REPORT ON DEEPENING WELL REPORT ON SETTING CASING <span style="float: right;">X</span>
--	---

March 14, 1949

Date

Midland, Texas

Place

OIL CONSERVATION COMMISSION,  
SANTA FE, NEW MEXICO  
Gentlemen:

Following is a report on the work done and the results obtained under the heading noted above at the \_\_\_\_\_

Rowan Oil Company Elliott Well No. 4-B-15 in the \_\_\_\_\_  
 Company or Operator Lease  
NE of NE of Sec. 15, T. 22S, R. 37E, N. M. P. M.,  
Drinkard Field, Lea County.

The dates of this work were as follows: March 9, 1949

Notice of intention to do the work was (~~was not~~) submitted on Form C-102 on March 5 1949  
 and approval of the proposed plan was (was not) obtained. (Cross out incorrect words.)

### DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

We have run 215 jts, 6428', of 17 $\frac{1}{2}$ ", 5 $\frac{1}{2}$ " J-55 casing, cemented with 105 sacks common cement. After cement was allowed to set 36 hrs, temperature survey found top at 5380'. Perforated at 5375', squeezed cement through perforations with 375 sacks cement. Final pressure 2500#. After cement set 24 hrs, ran temperature survey and found top of cement at 2725'. Will drill plug at 5375', test perforations with 2000#. Will drill to 6428', test casing with 1000# and will drill shoe and test with 1000#.

Witnessed by L. N. Addison Rowan Oil Company Division Production Sup't.  
 Name Company Title

Subscribed and sworn before me this \_\_\_\_\_

14th day of March 1949

Clyde D. McHam  
 Clyde D. McHam Notary Public

I hereby swear or affirm that the information given above is true and correct.

Name L. N. Addison  
 Position Division Production Superintendent

Representing Rowan Oil Company  
 Company or Operator

My commission expires JUN 1 1949

Address Box 1873, Midland, Texas

Remarks:

Name

Title