

NEW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

MISCELLANEOUS NOTICES

Submit this notice in TRIPLICATE to the District Office, Oil Conservation Commission, before the work specified is to begin. A copy will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Notice by Checking Below

NOTICE OF INTENTION TO CHANGE PLANS		NOTICE OF INTENTION TO TEMPORARILY ABANDON WELL		NOTICE OF INTENTION TO DRILL DEEPER	
NOTICE OF INTENTION TO PLUG WELL	<input checked="" type="checkbox"/>	NOTICE OF INTENTION TO PLUG BACK		NOTICE OF INTENTION TO SET LINER	
NOTICE OF INTENTION TO SQUEEZE		NOTICE OF INTENTION TO ACIDIZE		NOTICE OF INTENTION TO SHOOT (Nitro)	
NOTICE OF INTENTION TO GUN PERFORATE		NOTICE OF INTENTION (OTHER)		NOTICE OF INTENTION (OTHER)	

OIL CONSERVATION COMMISSION  
SANTA FE, NEW MEXICO

Fort Worth, Texas  
(Place)

October 19, 1956  
(Date)

Gentlemen:

GULF-STATE

Following is a Notice of Intention to do certain work as described below at the.....

SIGNAL OIL AND GAS COMPANY  
(Company or Operator)

Well No. 3 in G (Unit)

NE 1/4 NW 1/4 of Sec. 4, T. 16S, R. 38E, NMPM., South Denton Devonian Pool

County.

FULL DETAILS OF PROPOSED PLAN OF WORK  
(FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS)

13,346' T.D.

Will place cement plugs as follows in 8-3/4" hole, pumping cement thru open ended 4 1/2" drill pipe:

- 13,220'-13,346' - 50 sack neat cement thru drill pipe hanging at 13,345'.
- 10,660'-10,460' - 35 sack neat cement thru drill pipe hanging at 10,660'.
- 10,470'-10,270' - 70 sack cement and 14 sack sand thru drill pipe hanging at 10,460'.
- 10,270'-10,025' - 100 sack cement and 26 sack sand thru drill pipe hanging at 10,270'.
- 10,050'-9,925' - 55 sack neat cement thru drill pipe hanging at 10,050'.
- 9,700'-9,500' - 100 sack neat cement thru drill pipe hanging at 9,700'.

Will plug 9-5/8" casing 5000'-4900' with 35 sack cement thru drill pipe hanging at 5000'. Will place 15 sack cement in top of 9-5/8" casing and 4" marker in top of casing.

Approved....., 19.....  
Except as follows:

Approved  
OIL CONSERVATION COMMISSION

By.....  
Title.....

SIGNAL OIL AND GAS COMPANY

Company or Operator

By.....  
L. G. Rice

Position.....  
Asst. Div. Production Supt.

Send Communications regarding well to:

Same

Name.....

Address.....  
1010 Ft. Worth Nat. Bk. Bldg., Ft Worth, Tex.