

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Farm or Lease Name
Hodges B

9. Well No.
2

10. Field and Pool, or Wildcat
N. Justis Ellenburger, McKee

12. County
Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL GAS WELL OTHER **SWD**

2. Name of Operator
CITIES SERVICE OIL COMPANY

3. Address of Operator
P.O. Box 69, Hobbs, New Mexico 88240

4. Location of Well
UNIT LETTER **L** **1980** FEET FROM THE **South** LINE AND **330** FEET FROM
THE **West** LINE, SECTION **1** TOWNSHIP **25S** RANGE **37E** N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.)
3135' GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK

TEMPORARILY ABANDON

PULL OR ALTER CASING

OTHER _____

PLUG AND ABANDON

CHANGE PLANS

SUBSEQUENT REPORT OF:

REMEDIAL WORK

COMMENCE DRILLING OPNS.

CASING TEST AND CEMENT JOB

OTHER _____

ALTERING CASING

PLUG AND ABANDONMENT

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 8457', Ellenburger 8400--8456', McKee 7993--8090', We propose to plug and abandon this dual completed well in the following manner.

1. Set CIBP above Ellenburger perforations at approximately 8375'.
2. Dump 4 sacks cement on top CIBP.
3. Set CIBP above McKee perforations at approximately 7970'.
4. Dump 4 sacks cement on top of CIBP.
5. Load hole with mud laden fluid.
6. Shoot off and recover approximately 4400' 7" casing. (Top cement 4480' - base of the San Andres 4663')
7. Spot a 35 sack cement plug 1/2 in and 1/2 out of 7" casing stub.
8. Spot a 25 sack cement plug 1/2 in and 1/2 out of the 9 5/8" intermediate shoe.
9. Dump 10 sack cement plug in top of 9 5/8" casing from ground level.
10. Install 4" dry hole marker and clean location of all materials and debris.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

ORIGINAL SIGNED BY
J. D. ROBERTSON

SIGNED _____ TITLE **District Admin. Supervisor**

DATE **1-14-72**

Orig. Signed by
Joc D. [unclear]
Dist. I, Supv.

APPROVED BY _____ TITLE _____

DATE **JAN 19 1972**

CONDITIONS OF APPROVAL, IF ANY: