

Form 3160-3  
(June 2015)FORM APPROVED  
OMB No. 1004-0137  
Expires: January 31, 2018

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT  
**APPLICATION FOR PERMIT TO DRILL OR REENTER**

1a. Type of work: <input type="checkbox"/> DRILL <input type="checkbox"/> REENTER 1b. Type of Well: <input type="checkbox"/> Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other 1c. Type of Completion: <input type="checkbox"/> Hydraulic Fracturing <input type="checkbox"/> Single Zone <input type="checkbox"/> Multiple Zone		5. Lease Serial No.  6. If Indian, Allottee or Tribe Name  7. If Unit or CA Agreement, Name and No.  8. Lease Name and Well No.  <div style="text-align: center; font-weight: bold; font-size: 1.2em;">[316707]</div>
2. Name of Operator <div style="text-align: center; font-weight: bold; font-size: 1.2em;">[12361]</div>		9. API Well No. <div style="text-align: center; font-weight: bold; font-size: 1.2em;">30-025-50888</div>
3a. Address	3b. Phone No. (include area code)	10. Field and Pool, or Exploratory <div style="text-align: center; font-weight: bold; font-size: 1.2em;">XXXX</div> <div style="text-align: right; font-weight: bold; font-size: 1.2em;">[98259]</div>
4. Location of Well (Report location clearly and in accordance with any State requirements. *) At surface At proposed prod. zone		11. Sec., T. R. M. or Blk. and Survey or Area
14. Distance in miles and direction from nearest town or post office*		12. County or Parish 13. State
15. Distance from proposed* location to nearest property or lease line, ft. (Also to nearest drig. unit line, if any)	16. No of acres in lease	17. Spacing Unit dedicated to this well
18. Distance from proposed location* to nearest well, drilling, completed, applied for, on this lease, ft.	19. Proposed Depth	20. BLM/BIA Bond No. in file
21. Elevations (Show whether DF, KDB, RT, GL, etc.)	22. Approximate date work will start*	23. Estimated duration
24. Attachments		

The following, completed in accordance with the requirements of Onshore Oil and Gas Order No. 1, and the Hydraulic Fracturing rule per 43 CFR 3162.3-3 (as applicable)

- |   |   |
|---|---|
| 1. Well plat certified by a registered surveyor.<br>2. A Drilling Plan.<br>3. A Surface Use Plan (if the location is on National Forest System Lands, the SUPO must be filed with the appropriate Forest Service Office). | 4. Bond to cover the operations unless covered by an existing bond on file (see Item 20 above).<br>5. Operator certification.<br>6. Such other site specific information and/or plans as may be requested by the BLM. |
|---|---|

25. Signature	Name (Printed/Typed)	Date
Title		
Approved by (Signature)	Name (Printed/Typed)	Date
Title		
Office		

Application approval does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.  
 Conditions of approval, if any, are attached.

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

**NGMP Rec 12/14/2022**

**SL**

(Continued on page 2)



**KZ**  
12/22/2022

\*(Instructions on page 2)

## District I

1625 N. French Dr., Hobbs, NM 88240  
Phone: (575) 393-6161 Fax: (575) 393-0720

## District II

811 S. First St., Artesia, NM 88210  
Phone: (575) 748-1283 Fax: (575) 748-9720

## District III

1000 Rio Brazos Road, Aztec, NM 87410  
Phone: (505) 334-6178 Fax: (505) 334-6170

## District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505  
Phone: (505) 476-3460 Fax: (505) 476-3462

## State of New Mexico

## Energy, Minerals &amp; Natural Resources Department

## OIL CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87505

Form C-102

Revised August 1, 2011

Submit one copy to appropriate

District Office

☐ AMENDED REPORT

## WELL LOCATION AND ACREAGE DEDICATION PLAT

<sup>1</sup> API Number <b>30-025-50888</b>	<sup>2</sup> Pool Code <b>98259</b>	<sup>3</sup> Pool Name <b>Ojo Chiso; Bone Spring, Southwest</b>
<sup>4</sup> Property Code <b>316707</b>	<sup>5</sup> Property Name <b>BELL LAKE UNIT NORTH</b>	<sup>6</sup> Well Number <b>235H</b>
<sup>7</sup> OGRID No. <b>12361</b>	<sup>8</sup> Operator Name <b>KAISER-FRANCIS OIL CO.</b>	<sup>9</sup> Elevation <b>3424.8</b>

<sup>10</sup> Surface Location

UL or lot no.	Section	Township	Range	Lot Idn	Feet from the	North/South line	Feet from the	East/West line	County
<b>I</b>	<b>5</b>	<b>23 S</b>	<b>34 E</b>		<b>2105</b>	<b>SOUTH</b>	<b>1275</b>	<b>EAST</b>	<b>LEA</b>

<sup>11</sup> Bottom Hole Location If Different From Surface

UL or lot no.	Section	Township	Range	Lot Idn	Feet from the	North/South line	Feet from the	East/West line	County
<b>B</b>	<b>32</b>	<b>22 S</b>	<b>34 E</b>		<b>330</b>	<b>NORTH</b>	<b>1410</b>	<b>EAST</b>	<b>LEA</b>

<sup>12</sup> Dedicated Acres <b>480</b>	<sup>13</sup> Joint or Infill	<sup>14</sup> Consolidation Code	<sup>15</sup> Order No. <b>R-14527-A</b>
---	-------------------------------	----------------------------------	---

No allowable will be assigned to this completion until all interests have been consolidated or a non-standard unit has been approved by the division.

<p>NW CORNER SEC. 32 LAT. = 32.3554203°N LONG. = 103.5006833°W NMSP EAST (FT) N = 494033.60 E = 798452.33</p> <p>W/4 CORNER SEC. 32 LAT. = 32.3481622°N LONG. = 103.5006950°W NMSP EAST (FT) N = 491393.03 E = 798469.27</p> <p>SECTION CORNER LAT. = 32.3409038°N LONG. = 103.5007079°W NMSP EAST (FT) N = 488752.37 E = 798485.80</p> <p>W/4 CORNER SEC. 5 LAT. = 32.3336332°N LONG. = 103.5007116°W NMSP EAST (FT) N = 486107.27 E = 798505.21</p> <p>SW CORNER SEC. 5 LAT. = 32.3263820°N LONG. = 103.5007113°W NMSP EAST (FT) N = 483469.26 E = 798525.81</p>		<p>N/4 CORNER SEC. 32 LAT. = 32.3554204°N LONG. = 103.4921455°W NMSP EAST (FT) N = 494054.25 E = 801088.82</p> <p>BOTTOM OF HOLE &amp; LAST TAKE POINT LAT. = 32.354511°N LONG. = 103.481653°W NMSP EAST (FT) N = 493733.12 E = 802320.50</p> <p>QUARTER CORNER LAT. = 32.3409059°N LONG. = 103.4921626°W NMSP EAST (FT) N = 488773.75 E = 80125.01</p> <p>S/4 CORNER SEC. 5 LAT. = 32.3263863°N LONG. = 103.4921612°W NMSP EAST (FT) N = 483491.46 E = 801166.91</p>		<p>NE CORNER SEC. 32 LAT. = 32.3554151°N LONG. = 103.4835984°W NMSP EAST (FT) N = 494073.15 E = 803728.18</p> <p>E/4 CORNER SEC. 32 LAT. = 32.3481668°N LONG. = 103.4836134°W NMSP EAST (FT) N = 491436.17 E = 803744.47</p> <p>SECTION CORNER LAT. = 32.3409079°N LONG. = 103.4836160°W NMSP EAST (FT) N = 488795.34 E = 803764.63</p> <p>E/4 CORNER SEC. 5 LAT. = 32.3336418°N LONG. = 103.4836111°W NMSP EAST (FT) N = 486151.88 E = 803787.12</p> <p>SE CORNER SEC. 5 LAT. = 32.3263890°N LONG. = 103.4835961°W NMSP EAST (FT) N = 483513.32 E = 803812.68</p>	
<p><b>BELL LAKE UNIT NORTH 235H</b> ELEV. = 3424.8' LAT. = 32.3321726°N (NAD83) LONG. = 103.4877350°W NMSP EAST (FT) N = 485607.33 E = 802517.55</p> <p><b>FIRST TAKE POINT</b> 2600' FNL, 1250' FEL LAT. = 32.3337618°N LONG. = 103.4876573°W</p> <p><b>GRID BNG. = N01°38'35"W</b> <b>HORIZ. DIST. = 7551.89 FT</b></p> <p><b>1410' BOTTOM OF HOLE &amp; LTP</b></p> <p><b>1275' SURFACE LOCATION</b></p> <p><b>2105'</b></p>					

<sup>17</sup> OPERATOR CERTIFICATION

I hereby certify that the information contained herein is true and complete to the best of my knowledge and belief, and that this organization either owns a working interest or unleased mineral interest in the land including the proposed bottom hole location or has a right to drill this well at this location pursuant to a contract with an owner of such a mineral or working interest, or to a voluntary pooling agreement or a compulsory pooling order heretofore entered by the division.

*Stormi Davis* 8/27/19  
Signature Date

Stormi Davis

Printed Name

ssdavis104@gmail.com

E-mail Address

<sup>18</sup> SURVEYOR CERTIFICATION

I hereby certify that the well location shown on this plat was plotted from field notes of actual surveys made by me or under my supervision, and that the same is true and correct to the best of my belief.

MARCH 25, 2019

Date of Survey

Signature and Seal of Professional Surveyor

Certificate Number: FILMON F. JARAMILLO, PLS 12797

SURVEY NO. 7088

## PECOS DISTRICT DRILLING CONDITIONS OF APPROVAL

<b>OPERATOR'S NAME:</b>	<b>KAISER FRANCIS OIL COMPANY</b>
<b>LEASE NO.:</b>	<b>NMNM0000587</b>
<b>WELL NAME &amp; NO.:</b>	<b>BELL LAKE UNIT NORTH 235H</b>
<b>SURFACE HOLE FOOTAGE:</b>	2105'/S & 1275'/E
<b>BOTTOM HOLE FOOTAGE:</b>	330'/N & 1410'/E
<b>LOCATION:</b>	Section 5, T.23 S., R.34 E., NMPM
<b>COUNTY:</b>	Lea County, New Mexico

COA

H2S	<input type="radio"/> Yes	<input checked="" type="radio"/> No	
Potash	<input checked="" type="radio"/> None	<input type="radio"/> Secretary	<input type="radio"/> R-111-P
Cave/Karst Potential	<input checked="" type="radio"/> Low	<input type="radio"/> Medium	<input type="radio"/> High
Cave/Karst Potential	<input type="radio"/> Critical		
Variance	<input type="radio"/> None	<input checked="" type="radio"/> Flex Hose	<input type="radio"/> Other
Wellhead	<input type="radio"/> Conventional	<input checked="" type="radio"/> Multibowl	<input type="radio"/> Both
Other	<input type="checkbox"/> 4 String Area	<input type="checkbox"/> Capitan Reef	<input type="checkbox"/> WIPP
Other	<input type="checkbox"/> Fluid Filled	<input type="checkbox"/> Cement Squeeze	<input type="checkbox"/> Pilot Hole
Special Requirements	<input type="checkbox"/> Water Disposal	<input type="checkbox"/> COM	<input checked="" type="checkbox"/> Unit

### A. HYDROGEN SULFIDE

Hydrogen Sulfide (H2S) monitors shall be installed prior to drilling out the surface shoe. If H2S is detected in concentrations greater than 100 ppm, the Hydrogen Sulfide area shall meet Onshore Order 6 requirements, which includes equipment and personnel/public protection items. If Hydrogen Sulfide is encountered, provide measured values and formations to the BLM.

### B. CASING

1. The **13-3/8** inch surface casing shall be set at approximately **1700 feet** (a minimum of 25 feet (Lea County) into the Rustler Anhydrite and above the salt) and cemented to the surface.
  - a. If cement does not circulate to the surface, the appropriate BLM office shall be notified and a temperature survey utilizing an electronic type temperature survey with surface log readout will be used or a cement bond log shall be run to verify the top of the cement. Temperature survey will be run a minimum of six hours after pumping cement and ideally between 8-10 hours after completing the cement job.
  - b. Wait on cement (WOC) time for a primary cement job will be a minimum of **8**

- hours** or 500 pounds compressive strength, whichever is greater. (This is to include the lead cement)
- c. Wait on cement (WOC) time for a remedial job will be a minimum of 4 hours after bringing cement to surface or 500 pounds compressive strength, whichever is greater.
  - d. If cement falls back, remedial cementing will be done prior to drilling out that string.
2. The **9-5/8** inch intermediate casing shall be set at **5072 feet**. The minimum required fill of cement behind the **9-5/8** inch intermediate casing is:

**Option 1 (Single Stage):**

- Cement to surface. If cement does not circulate see B.1.a, c-d above.  
**Wait on cement (WOC) time for a primary cement job is to include the lead cement slurry due to cave/karst or potash.**
3. The minimum required fill of cement behind the **5-1/2** inch production casing is:

**Option 1 (Single Stage):**

- Cement should tie-back at least **200 feet** into previous casing string. Operator shall provide method of verification.
- **Excess cement calculates to less than 25% ; More cement may be needed.**

**C. PRESSURE CONTROL**

1. Variance approved to use flex line from BOP to choke manifold. Manufacturer's specification to be readily available. No external damage to flex line. Flex line to be installed as straight as possible (no hard bends).

**2. BOP Requirements**

**Option 1**

- a. Minimum working pressure of the blowout preventer (BOP) and related equipment (BOPE) required for drilling below the surface casing shoe shall be **2000 (2M) psi**.

- b. Minimum working pressure of the blowout preventer (BOP) and related equipment (BOPE) required for drilling below the intermediate casing shoe shall be **3000 (3M) psi**.

### **Option 2**

Operator has proposed a multi-bowl wellhead assembly. This assembly will only be tested when installed on the surface casing. Minimum working pressure of the blowout preventer (BOP) and related equipment (BOPE) required for drilling below the surface casing shoe shall be **10,000 (10M) psi**. **Variance is approved to use a 5000 (5M) Annular which shall be tested to 5000 (5M) psi.**

- a. Wellhead shall be installed by manufacturer's representatives, submit documentation with subsequent sundry.
- b. If the welding is performed by a third party, the manufacturer's representative shall monitor the temperature to verify that it does not exceed the maximum temperature of the seal.
- c. Manufacturer representative shall install the test plug for the initial BOP test.
- d. If the cement does not circulate and one inch operations would have been possible with a standard wellhead, the well head shall be cut off, cementing operations performed and another wellhead installed.
- e. Whenever any seal subject to test pressure is broken, all the tests in OOGO2.III.A.2.i must be followed.

## **D. SPECIAL REQUIREMENT (S)**

### **Unit Wells**

The well sign for a unit well shall include the unit number in addition to the surface and bottom hole lease numbers. This also applies to participating area numbers. If a participating area has not been established, the operator can use the general unit designation, but will replace the unit number with the participating area number when the sign is replaced.

### **Commercial Well Determination**

A commercial well determination shall be submitted after production has been established for at least six months. (This is not necessary for secondary recovery unit wells)



## GENERAL REQUIREMENTS

The BLM is to be notified in advance for a representative to witness:

- a. Spudding well (minimum of 24 hours)
- b. Setting and/or Cementing of all casing strings (minimum of 4 hours)
- c. BOPE tests (minimum of 4 hours)

☒ Eddy County

Call the Carlsbad Field Office, 620 East Greene St., Carlsbad, NM 88220,  
(575) 361-2822

☒ Lea County

Call the Hobbs Field Station, 414 West Taylor, Hobbs NM 88240, (575)  
393-3612

1. Unless the production casing has been run and cemented or the well has been properly plugged, the drilling rig shall not be removed from over the hole without prior approval.
  - a. In the event the operator has proposed to drill multiple wells utilizing a skid/walking rig. Operator shall secure the wellbore on the current well, after installing and testing the wellhead, by installing a blind flange of like pressure rating to the wellhead and a pressure gauge that can be monitored while drilling is performed on the other well(s).
  - b. When the operator proposes to set surface casing with Spudder Rig
    - Notify the BLM when moving in and removing the Spudder Rig.
    - Notify the BLM when moving in the 2<sup>nd</sup> Rig. Rig to be moved in within 90 days of notification that Spudder Rig has left the location.
    - BOP/BOPE test to be conducted per Onshore Oil and Gas Order No. 2 as soon as 2nd Rig is rigged up on well.
2. Floor controls are required for 3M or Greater systems. These controls will be on the rig floor, unobstructed, readily accessible to the driller and will be operational at all times during drilling and/or completion activities. Rig floor is defined as the area immediately around the rotary table; the area immediately above the substructure on

which the draw works are located, this does not include the dog house or stairway area.

3. The record of the drilling rate along with the GR/N well log run from TD to surface (horizontal well – vertical portion of hole) shall be submitted to the BLM office as well as all other logs run on the borehole 30 days from completion. If available, a digital copy of the logs is to be submitted in addition to the paper copies. The Rustler top and top and bottom of Salt are to be recorded on the Completion Report.

**A. CASING**

1. Changes to the approved APD casing program need prior approval if the items substituted are of lesser grade or different casing size or are Non-API. The Operator can exchange the components of the proposal with that of superior strength (i.e. changing from J-55 to N-80, or from 36# to 40#). Changes to the approved cement program need prior approval if the altered cement plan has less volume or strength or if the changes are substantial (i.e. Multistage tool, ECP, etc.). The initial wellhead installed on the well will remain on the well with spools used as needed.
2. Wait on cement (WOC) for Potash Areas: After cementing but before commencing any tests, the casing string shall stand cemented under pressure until both of the following conditions have been met: 1) cement reaches a minimum compressive strength of 500 psi for all cement blends, 2) until cement has been in place at least 24 hours. WOC time will be recorded in the driller's log. The casing integrity test can be done (prior to the cement setting up) immediately after bumping the plug.
3. Wait on cement (WOC) for Water Basin: After cementing but before commencing any tests, the casing string shall stand cemented under pressure until both of the following conditions have been met: 1) cement reaches a minimum compressive strength of 500 psi at the shoe, 2) until cement has been in place at least 8 hours. WOC time will be recorded in the driller's log. See individual casing strings for details regarding lead cement slurry requirements. The casing integrity test can be done (prior to the cement setting up) immediately after bumping the plug.
4. Provide compressive strengths including hours to reach required 500 pounds compressive strength prior to cementing each casing string. Have well specific cement details onsite prior to pumping the cement for each casing string.
5. No pea gravel permitted for remedial or fall back remedial without prior authorization from the BLM engineer.
6. On that portion of any well approved for a 5M BOPE system or greater, a pressure integrity test of each casing shoe shall be performed. Formation at the shoe shall be tested to a minimum of the mud weight equivalent anticipated to control the formation pressure to the next casing depth or at total depth of the well. This test shall be performed before drilling more than 20 feet of new hole.

7. If hardband drill pipe is rotated inside casing, returns will be monitored for metal. If metal is found in samples, drill pipe will be pulled and rubber protectors which have a larger diameter than the tool joints of the drill pipe will be installed prior to continuing drilling operations.
8. Whenever a casing string is cemented in the R-111-P potash area, the NMOCD requirements shall be followed.

**B. PRESSURE CONTROL**

1. All blowout preventer (BOP) and related equipment (BOPE) shall comply with well control requirements as described in Onshore Oil and Gas Order No. 2 and API RP 53 Sec. 17.
2. If a variance is approved for a flexible hose to be installed from the BOP to the choke manifold, the following requirements apply: The flex line must meet the requirements of API 16C. Check condition of flexible line from BOP to choke manifold, replace if exterior is damaged or if line fails test. Line to be as straight as possible with no hard bends and is to be anchored according to Manufacturer's requirements. The flexible hose can be exchanged with a hose of equal size and equal or greater pressure rating. Anchor requirements, specification sheet and hydrostatic pressure test certification matching the hose in service, to be onsite for review. These documents shall be posted in the company man's trailer and on the rig floor.
3. 5M or higher system requires an HCR valve, remote kill line and annular to match. The remote kill line is to be installed prior to testing the system and tested to stack pressure.
4. If the operator has proposed a multi-bowl wellhead assembly in the APD. The following requirements must be met:
  - a. Wellhead shall be installed by manufacturer's representatives, submit documentation with subsequent sundry.
  - b. If the welding is performed by a third party, the manufacturer's representative shall monitor the temperature to verify that it does not exceed the maximum temperature of the seal.
  - c. Manufacturer representative shall install the test plug for the initial BOP test.
  - d. Whenever any seal subject to test pressure is broken, all the tests in OOGO2.III.A.2.i must be followed.
  - e. If the cement does not circulate and one inch operations would have been possible with a standard wellhead, the well head shall be cut off, cementing operations performed and another wellhead installed.



5. The appropriate BLM office shall be notified a minimum of 4 hours in advance for a representative to witness the tests.
  - a. In a water basin, for all casing strings utilizing slips, these are to be set as soon as the crew and rig are ready and any fallback cement remediation has been done. The casing cut-off and BOP installation can be initiated four hours after installing the slips, which will be approximately six hours after bumping the plug. For those casing strings not using slips, the minimum wait time before cut-off is eight hours after bumping the plug. BOP/BOPE testing can begin after cut-off or once cement reaches 500 psi compressive strength (including lead when specified), whichever is greater. However, if the float does not hold, cut-off cannot be initiated until cement reaches 500 psi compressive strength (including lead when specified).
  - b. In potash areas, for all casing strings utilizing slips, these are to be set as soon as the crew and rig are ready and any fallback cement remediation has been done. For all casing strings, casing cut-off and BOP installation can be initiated at twelve hours after bumping the plug. However, **no tests** shall commence until the cement has had a minimum of 24 hours setup time, except the casing pressure test can be initiated immediately after bumping the plug (only applies to single stage cement jobs).
  - c. The tests shall be done by an independent service company utilizing a test plug not a cup or J-packer. The operator also has the option of utilizing an independent tester to test without a plug (i.e. against the casing) pursuant to Onshore Order 2 with the pressure not to exceed 70% of the burst rating for the casing. Any test against the casing must meet the WOC time for water basin (8 hours) or potash (24 hours) or 500 pounds compressive strength, whichever is greater, prior to initiating the test (see casing segment as lead cement may be critical item).
  - d. The test shall be run on a 5000 psi chart for a 2-3M BOP/BOP, on a 10000 psi chart for a 5M BOP/BOPE and on a 15000 psi chart for a 10M BOP/BOPE. If a linear chart is used, it shall be a one hour chart. A circular chart shall have a maximum 2 hour clock. If a twelve hour or twenty-four hour chart is used, tester shall make a notation that it is run with a two hour clock.
  - e. The results of the test shall be reported to the appropriate BLM office.
  - f. All tests are required to be recorded on a calibrated test chart. A copy of the BOP/BOPE test chart and a copy of independent service company test will be submitted to the appropriate BLM office.
  - g. The BOP/BOPE test shall include a low pressure test from 250 to 300 psi. The test will be held for a minimum of 10 minutes if test is done with a test plug and 30 minutes without a test plug. This test shall be performed prior to

the test at full stack pressure.

- h. BOP/BOPE must be tested by an independent service company within 500 feet of the top of the Wolfcamp formation if the time between the setting of the intermediate casing and reaching this depth exceeds 20 days. This test does not exclude the test prior to drilling out the casing shoe as per Onshore Order No. 2.

**C. DRILLING MUD**

Mud system monitoring equipment, with derrick floor indicators and visual and audio alarms, shall be operating before drilling into the Wolfcamp formation, and shall be used until production casing is run and cemented.

**D. WASTE MATERIAL AND FLUIDS**

All waste (i.e. drilling fluids, trash, salts, chemicals, sewage, gray water, etc.) created as a result of drilling operations and completion operations shall be safely contained and disposed of properly at a waste disposal facility. No waste material or fluid shall be disposed of on the well location or surrounding area.

Porto-johns and trash containers will be on-location during fracturing operations or any other crew-intensive operations.

**RI12222020**



U.S. Department of the Interior  
BUREAU OF LAND MANAGEMENT

## Application Data

12/14/2022

**APD ID:** 10400046545**Submission Date:** 09/03/2019

Highlighted data  
reflects the most  
recent changes  
[Show Final Text](#)

**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H**Well Type:** OIL WELL**Well Work Type:** Drill

### Section 1 - General

**APD ID:** 10400046545**Tie to previous NOS?** N**Submission Date:** 09/03/2019**BLM Office:** Carlsbad**User:** Stormi Davis**Title:** Regulatory Analyst**Federal/Indian APD:** FED**Is the first lease penetrated for production Federal or Indian?** FED**Lease number:** NMNM0000587**Lease Acres:****Surface access agreement in place?****Allotted?****Reservation:****Agreement in place?** YES**Federal or Indian agreement:** FEDERAL**Agreement number:** NMNM068292X**Agreement name:** BELL LAKE**Keep application confidential?** Y**Permitting Agent?** YES**APD Operator:** KAISER FRANCIS OIL COMPANY**Operator letter of**

### Operator Info

**Operator Organization Name:** KAISER FRANCIS OIL COMPANY**Operator Address:** PO BOX 21468**Zip:** 74121**Operator PO Box:****Operator City:** TULSA**State:** OK**Operator Phone:** (918)491-4468**Operator Internet Address:**

### Section 2 - Well Information

**Well in Master Development Plan?** NO**Master Development Plan name:****Well in Master SUPO?** NO**Master SUPO name:****Well in Master Drilling Plan?** NO**Master Drilling Plan name:****Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H**Well API Number:****Field/Pool or Exploratory?** Field and Pool**Field Name:** Ojo Chiso**Pool Name:** Wolfcamp,  
Southwest

**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H**Is the proposed well in an area containing other mineral resources?** NATURAL GAS,OIL**Is the proposed well in a Helium production area?** N**Use Existing Well Pad?** N**New surface disturbance?****Type of Well Pad:** MULTIPLE WELL**Multiple Well Pad Name:**  
NORTH BELL LAKE UNIT**Number:** 17**Well Class:** HORIZONTAL**Number of Legs:** 1**Well Work Type:** Drill**Well Type:** OIL WELL**Describe Well Type:****Well sub-Type:** EXPLORATORY (WILDCAT)**Describe sub-type:****Distance to town:** 20 Miles**Distance to nearest well:** 30 FT**Distance to lease line:** 535 FT**Reservoir well spacing assigned acres Measurement:** 480 Acres**Well plat:** BLUN\_235H\_C102\_20190827104147.pdf

Pay.gov\_20190903112635.pdf

**Well work start Date:** 11/01/2019**Duration:** 40 DAYS**Section 3 - Well Location Table****Survey Type:** RECTANGULAR**Describe Survey Type:****Datum:** NAD83**Vertical Datum:** NAVD88**Survey number:** 7088**Reference Datum:** GROUND LEVEL

Wellbore	NS-Foot	NS Indicator	EW-Foot	EW Indicator	Twsp	Range	Section	Aliquot/Lot/Tract	Latitude	Longitude	County	State	Meridian	Lease Type	Lease Number	Elevation	MD	TVD	Will this well produce from this
SHL Leg #1	2105	FSL	1275	FEL	23S	34E	5	Aliquot NESE	32.3321726	-103.487735	LEA	NEW MEXI CO	NEW MEXI CO	F	NMNM 01244A	3425	0	0	N
KOP Leg #1	2105	FSL	1275	FEL	23S	34E	5	Aliquot NESE	32.3321726	-103.487735	LEA	NEW MEXI CO	NEW MEXI CO	F	NMNM 01244A	-6215	9640	9640	N

**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H

Wellbore	NS-Foot	NS Indicator	EW-Foot	EW Indicator	Twsp	Range	Section	Aliquot/Lot/Tract	Latitude	Longitude	County	State	Meridian	Lease Type	Lease Number	Elevation	MD	TVD	Will this well produce from this
PPP Leg #1-1	2640	FNL	1255	FEL	23S	34E	5	Aliquot SENE	32.3336308	- 103.4876714	LEA	NEW MEXICO	NEW MEXICO	F	NMNM 0587	- 6790	10500	10215	Y
PPP Leg #1-2	2600	FNL	1250	FEL	23S	34E	5	Aliquot SENE	32.3337618	- 103.4876573	LEA	NEW MEXICO	NEW MEXICO	F	NMNM 0587	- 6792	10547	10217	Y
PPP Leg #1-3	0	FSL	1320	FEL	22S	34E	32	Aliquot SESE	32.3409353	- 103.4878301	LEA	NEW MEXICO	NEW MEXICO	S	STATE	- 6792	13147	10217	Y
EXIT Leg #1	330	FNL	1410	FEL	22S	34E	32	Aliquot NWNE	32.3545111	- 103.4881653	LEA	NEW MEXICO	NEW MEXICO	S	STATE	- 6792	18098	10217	Y
BHL Leg #1	330	FNL	1410	FEL	22S	34E	32	Aliquot NWNE	32.3545111	- 103.4881653	LEA	NEW MEXICO	NEW MEXICO	S	STATE	- 6792	18098	10217	Y





Melanie Wilson <nmogrservices@gmail.com>

---

## Pay.gov Payment Confirmation: BLM Oil and Gas Online Payment

---

**notification@pay.gov** <notification@pay.gov>  
To: nmogrservices@gmail.com

Tue, Sep 3, 2019 at 11:25 AM



An official email of the United States government



Your payment has been submitted to Pay.gov and the details are below. If you have any questions regarding this payment, please contact BLM OC CBS Customer Service at (303) 236-6795 or [BLM\\_OC\\_CBS\\_Customer\\_Service@blm.gov](mailto:BLM_OC_CBS_Customer_Service@blm.gov).

Application Name: BLM Oil and Gas Online Payment  
Pay.gov Tracking ID: 26JUE1P8  
Agency Tracking ID: 75831410499  
Transaction Type: Sale  
Transaction Date: 09/03/2019 01:25:16 PM EDT  
Account Holder Name: George B Kaiser  
Transaction Amount: \$10,050.00  
Card Type: Visa  
Card Number: \*\*\*\*\*0061

Company: Kaiser-Francis Oil Company  
APD IDs: 10400046545  
Lease Numbers: NMNM0000587  
Well Numbers: 235H

Note: You will need your Pay.gov Tracking ID to complete your APD transaction in AFMSS II. Please ensure you write this number down upon completion of payment.

THIS IS AN AUTOMATED MESSAGE. PLEASE DO NOT REPLY.



Pay.gov is a program of the U.S. Department of the Treasury, Bureau of the Fiscal Service



U.S. Department of the Interior  
BUREAU OF LAND MANAGEMENT

# Drilling Plan Data Report

12/14/2022

APD ID: 10400046545

Submission Date: 09/03/2019

Highlighted data  
reflects the most  
recent changes

Operator Name: KAISER FRANCIS OIL COMPANY

Well Name: BELL LAKE UNIT NORTH

Well Number: 235H

Well Type: OIL WELL

Well Work Type: Drill

[Show Final Text](#)

## Section 1 - Geologic Formations

Formation ID	Formation Name	Elevation	True Vertical	Measured Depth	Lithologies	Mineral Resources	Producing Formatio
524163	---	3425	0	0	OTHER : Surface	NONE	N
524164	RUSTLER	2203	1222	1222	SANDSTONE	NONE	N
524165	SALADO	1803	1622	1622	SALT	NONE	N
524166	TOP SALT	1603	1822	1822	SALT	NONE	N
524167	BASE OF SALT	-1297	4722	4722	SALT	NONE	N
524168	LAMAR	-1547	4972	4972	SANDSTONE	NATURAL GAS, OIL	N
524169	BELL CANYON	-1747	5172	5172	SANDSTONE	NATURAL GAS, OIL	N
524170	CHERRY CANYON	-2772	6197	6197	SANDSTONE	NATURAL GAS, OIL	N
524171	BRUSHY CANYON	-4097	7522	7522	SANDSTONE	NATURAL GAS, OIL	N
524172	BONE SPRING	-5197	8622	8622	LIMESTONE	NATURAL GAS, OIL	N
524173	AVALON SAND	-5292	8717	8717	SANDSTONE	NATURAL GAS, OIL	N
524174	BONE SPRING 1ST	-6097	9522	9522	SANDSTONE	NATURAL GAS, OIL	N
525216	BONE SPRING 2ND	-6592	10017	10017	SANDSTONE	NATURAL GAS, OIL	Y

## Section 2 - Blowout Prevention

**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H**Pressure Rating (PSI):** 5M**Rating Depth:** 13000

**Equipment:** A 5M system will be installed according to Onshore Order #2 consisting of an Annular Preventer, BOP with two rams and a blind ram. BOP will be equipped with 2 side outlets (choke side shall be a minimum 3" line, and kill side will be a minimum 2" line). Kill line will be installed with (2) valves and a check valve (2" min) of proper pressure rating for the system. Remote kill line (2' min) will be installed and ran to the outer edge of the substructure and be unobstructed. A manual and hydraulic valve (3" min) will be installed on the choke line, 3 chokes will be used with one being remotely controlled. Fill up line will be installed above the uppermost preventer. Pressure gauge of proper pressure rating will be installed on choke manifold. Upper and lower kelly cocks will be utilized with handles readily available in plain sight. A float sub will be available at all times. All connections subject to well pressure will be flanged, welded, or clamped.

**Requesting Variance?** YES**Variance request:** Flex Hose Variance

**Testing Procedure:** BOP/BOPE will be tested by an independent service company to 250 psi low and the high pressure indicated above per Onshore Order 2 requirements. The System may be upgraded to a higher pressure but still tested to the working pressure listed in the table above. If the system is upgraded all of the components installed will be functional and tested.

**Choke Diagram Attachment:**

BLUN\_235H\_Choke\_Manifold\_20190828095143.pdf

**BOP Diagram Attachment:**

BLUN\_235H\_BOP\_20190828095339.pdf

BLUN\_235H\_FlexHose\_Data\_20190828095339.pdf

### Section 3 - Casing

Casing ID	String Type	Hole Size	Csg Size	Condition	Standard	Tapered String	Top Set MD	Bottom Set MD	Top Set TVD	Bottom Set TVD	Top Set MSL	Bottom Set MSL	Calculated casing length MD	Grade	Weight	Joint Type	Collapse SF	Burst SF	Joint SF Type	Joint SF	Body SF Type	Body SF
1	SURFACE	17.5	13.375	NEW	API	N	0	1247	0	1247	3425	2178	1247	J-55	54.5	BUTT	1.9	4.7	DRY	13.4	DRY	12.6
2	INTERMEDIATE	12.25	9.625	NEW	API	N	0	5072	0	5072		-1647	5072	HCP-110	40	LT&C	1.8	3.4	DRY	6.2	DRY	6.2
3	PRODUCTION	8.34	5.5	NEW	API	N	0	18098	0	10217		-6792	18098	P-110	20	OTHER - GBCD	2.3	2.7	DRY	3.3	DRY	3.1

**Casing Attachments**

**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H**Casing Attachments****Casing ID:** 1      **String**      SURFACE**Inspection Document:****Spec Document:****Tapered String Spec:****Casing Design Assumptions and Worksheet(s):**

BLUN\_235H\_\_Casing\_Assumptions\_20190828100433.pdf

**Casing ID:** 2      **String**      INTERMEDIATE**Inspection Document:****Spec Document:****Tapered String Spec:****Casing Design Assumptions and Worksheet(s):**

BLUN\_235H\_\_Casing\_Assumptions\_20190828100453.pdf

**Casing ID:** 3      **String**      PRODUCTION**Inspection Document:****Spec Document:****Tapered String Spec:****Casing Design Assumptions and Worksheet(s):**

GBCD\_5.5in\_Connection\_Spec\_Sheet\_20190626062632.pdf

BLUN\_235H\_\_Casing\_Assumptions\_20190828100400.pdf

**Section 4 - Cement**

**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H

String Type	Lead/Tail	Stage Tool Depth	Top MD	Bottom MD	Quantity(sx)	Yield	Density	Cu Ft	Excess%	Cement type	Additives
SURFACE	Lead		0	1247	700	1.74	13.5	1223	75	Halcem	4% Bentonite
SURFACE	Tail		0	1247	300	1.33	14.8	400	75	Halcem	0.125#/sk Poly Flake
INTERMEDIATE	Lead		0	5072	1049	2.09	12.5	2192	75	Econocem	KolSeal
INTERMEDIATE	Tail		0	5072	441	1.33	14.8	587	75	Halcem	none
PRODUCTION	Lead		4000	1809 8	332	3.49	10.5	1158	10	Neocem	KolSeal
PRODUCTION	Tail		4000	1809 8	2271	1.22	14.5	2777	10	Versacem	none

### Section 5 - Circulating Medium

**Mud System Type:** Closed**Will an air or gas system be Used?** NO**Description of the equipment for the circulating system in accordance with Onshore Order #2:****Diagram of the equipment for the circulating system in accordance with Onshore Order #2:****Describe what will be on location to control well or mitigate other conditions:** Sufficient mud materials to maintain mud properties and meet minimum lost circulation and weight increase requirements will be kept on location at all time.**Describe the mud monitoring system utilized:** PVT/Pason/Visual Monitoring

### Circulating Medium Table

Top Depth	Bottom Depth	Mud Type	Min Weight (lbs/gal)	Max Weight (lbs/gal)	Density (lbs/cu ft)	Gel Strength (lbs/100 sqft)	PH	Viscosity (CP)	Salinity (ppm)	Filtration (cc)	Additional Characteristics
5072	1021 7	OIL-BASED MUD	8.7	8.9							
1247	5072	OIL-BASED MUD	8.7	8.9							
0	1247	OTHER : Fresh Water	8.4	9							



**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H

## Section 6 - Test, Logging, Coring

**List of production tests including testing procedures, equipment and safety measures:**

Top of cement on production casing will be determined by calculation.

**List of open and cased hole logs run in the well:**

DIRECTIONAL SURVEY,GAMMA RAY LOG,MUD LOG/GEOLOGIC LITHOLOGY LOG,

**Coring operation description for the well:**

None planned

## Section 7 - Pressure

**Anticipated Bottom Hole Pressure:** 4424**Anticipated Surface Pressure:** 2176**Anticipated Bottom Hole Temperature(F):** 165**Anticipated abnormal pressures, temperatures, or potential geologic hazards?** NO**Describe:****Contingency Plans geohazards description:**

Contingency Plans geohazards

**Hydrogen Sulfide drilling operations plan required?** YES**Hydrogen sulfide drilling operations**

BLUN\_235H\_\_H2S\_Plan\_20190828101434.pdf

## Section 8 - Other Information

**Proposed horizontal/directional/multi-lateral plan submission:**

BLUN\_235H\_\_Directional\_Plan\_20190828101452.pdf

**Other proposed operations facets description:**

Gas Capture Plan attached

**Other proposed operations facets attachment:**

BLUN\_Pad\_17\_GCP\_20190828102209.pdf

**Other Variance attachment:**

BLUN\_235H\_FlexHose\_Data\_20190828102220.pdf

**KAISER-FRANCIS OIL COMPANY  
HYDROGEN SULFIDE (H<sub>2</sub>S) CONTINGENCY PLAN  
FOR DRILLING/COMPLETION WORKOVER/FACILITY**

**Bell Lake Unit North  
SECTION 1 -T23S-R33E  
SECTION 6 -T23S-R34E  
SECTION 5 -T23S-R34E**

**LEA COUNTY, NM**

This well/facility is not expected to have H<sub>2</sub>S, but due to the sensitive location, the following is submitted as requested.

## TABLE OF CONTENTS

Emergency Response Activation and General Responsibilities	3
Individual Responsibilities During An H <sub>2</sub> S Release	4
Procedure For Igniting An Uncontrollable Condition	5
Emergency Phone Numbers	6
Protection Of The General Public/Roe	7
Characteristics Of H <sub>2</sub> S And SO <sub>2</sub>	8
Training	8
Public Relations	8
Maps	

**EMERGENCY RESPONSE ACTIVATION AND GENERAL RESPONSIBILITIES****Activation of the Emergency Action Plan**

In the event of any emergency situation, all personnel on location should first ensure that the following items are initiated. After that, they should refer to the appropriate Specific Emergency Guidance sections below for further responsibilities:

1. Notify the senior ranking contract representative on site.
2. Notify Kaiser-Francis representative in charge.
3. Notify civil authorities if the Kaiser-Francis Representative cannot be contacted and the situation dictates.
4. Perform rescue and first aid as required (without jeopardizing additional personnel).

**General Responsibilities**

In the event of an H<sub>2</sub>S emergency, the following plan will be initiated.

- 1) All personnel will immediately evacuate to an up-wind and if possible up-hill "safe area".
- 2) If for any reason a person must enter the hazardous area, they must wear a SCBA (Self contained breathing apparatus).
- 3) Always use the "buddy system".
- 4) Isolate the well/problem if possible.
- 5) Account for all personnel
- 6) Display the proper colors, warning all unsuspecting personnel of the danger at hand
- 7) Contact the Company personnel as soon as possible if not at the location. (use the enclosed call list as instructed)

At this point the company representative will evaluate the situation and coordinate the necessary duties to bring the situation under control, and if necessary, the notification of emergency response agencies and residents.

**INDIVIDUAL RESPONSIBILITIES DURING AN H<sub>2</sub>S RELEASE**

The following procedures and responsibilities will be implemented on activation of the H<sub>2</sub>S siren and lights.

**All Personnel:**

1. On alarm, don escape unit (if available) and report to upwind briefing area.

**Rig Manager/Tool Pusher:**

1. Check that all personnel are accounted for and their condition.
2. Administer or arrange for first aid treatment, and/or call EMTs as needed.
3. Identify two people best suited to secure well and perform rescue, and instruct them to don SCBA.
4. Notify Contract management and Kaiser-Francis Representative.
5. Remain at the briefing area, assess and monitor personnel and overall situation for hazards or conditions that might warrant a change in the action plan.

**Two People Responsible for Shut-in and Rescue:**

1. Don SCBA and acquire tools to secure well and perform rescue, i.e., wrenches, retrieval ropes, etc.
2. Utilize the buddy system to secure well and perform rescue(s).
3. Return to the briefing area and stand by for further instructions.

**All Other Personnel:**

1. Isolate the area and prevent entry by other persons into the 100 ppm ROE. Additionally the first responder(s) must evacuate any public places encompassed by the 100 ppm ROE. First responder(s) must take care not to injure themselves during this operation. Company and/or local officials must be contacted to aid in this operation. Evacuation of the public should be beyond the 100 ppm ROE.

**Kaiser-Francis Oil Company Representative:**

1. Remain at the briefing area, assess and monitor personnel and overall situation for hazards or conditions that might warrant a change in the action plan.
2. Notify company management or Local Incident Commander, and Police, Fire Department, or other local emergency services as required.



**PROCEDURE FOR IGNITING AN UNCONTROLLABLE CONDITION:**

Should control of the well be considered lost and ignition considered, take care to protect against exposure to Sulfur Dioxide (SO<sub>2</sub>). Intentional ignition must be coordinated with the NMOCD and local officials. Additionally the NM State Police shall be the Incident Command of any major release.

The decision to ignite a well should be a last resort and one if not both of the following pertain.

- 1) Human life and/or property are in danger.
- 2) There is no hope of bringing the situation under control with the prevailing conditions at the site.

**INSTRUCTIONS FOR IGNITION:**

- 1) Two people are required. They must be equipped with positive pressure; self contained breathing apparatus and a "D"-ring style, full body, OSHA approved safety harness. Non-flammable rope will be attached.
- 2) One of the people will be a qualified safety person who will test the atmosphere for H<sub>2</sub>S, Oxygen, & LFL. The other person will be the company supervisor; he is responsible for igniting the well.
- 3) Ignite up-wind from a distance no closer than necessary. Make sure that where you ignite from has the maximum escape avenue available. A 25mm flare gun shall be used, with a +/-500' range to ignite the gas.
- 4) Prior to ignition, make a final check for combustible gases.
- 5) Following ignition, continue with the emergency actions & procedures as before.

**CONTACTING AUTHORITIES**

Kaiser-Francis personnel must liaison with local and state agencies to ensure a proper response to a major release. Additionally, the OCD must be notified of the release as soon as possible but no later than 4 hours. Agencies will ask for information such as type and volume of release, wind direction, location of release, etc. Be prepared with all information available. The following call list of essential and potential responders has been prepared for use during a release. This response plan must be in coordination with the State of New Mexico's 'Hazardous Materials Emergency Response Plan' (HMER).

EMERGENCY CALL LIST: (Start and continue until ONE of these people have been reached)

	<u>OFFICE</u>	<u>MOBILE</u>
Kaiser-Francis Oil Co.	918/494-0000	
Bill Wilkinson	580/668-2335	580/221-4637
David Zerger	918/491-4350	918/557-6708
Charles Lock	918/491-4337	918/671-6510
Stuart Blake	918/491-4347	918/510-4126
Robert Sanford	918/491-4201	918/770-2682
Eric Hansen	918/491-4339	918/527-5260

EMERGENCY RESPONSE NUMBERS: Lea County, New Mexico

State Police – Artesia	575/748-9718
State Police – Hobbs	575/392-5580
State Police – Carlsbad	575/885-3138
Lea County Sheriff - Lovington	575/396-3611
Local Emergency Planning Center – Lea County	575/396-8607
Local Emergency Planning Center – Eddy County	575/885-3581
Fire Fighting, Rescue & Ambulance – Carlsbad	911 or 575/885-3125
Fire Fighting, Rescue & Ambulance – Hobbs	911 or 575/397-9308
Fire Fighting – Jal Volunteer Fire Department	911 or 505/395-2221
New Mexico Oil & Gas Commission – Artesia	575/748-1283
New Mexico Oil & Gas Commission – Hobbs	575/393-6161
Air Medical Transport Services – Hobbs	800/550-1025
Med Flight Air Ambulance – Albuquerque	505/842-4433
Angel MedFlight	844/553-9033
DXP	432/580-3770
BJ Services	575/392-5556
Halliburton	575/392-6531 800/844-8451

**PROTECTION OF THE GENERAL PUBLIC/ROE:**

In the event of a release with a concentration greater than 100 ppm H<sub>2</sub>S, the ROE (Radius of Exposure) calculations will be done to determine if the following conditions have been met:

- Does the 100 ppm ROE include any public area (any place not associated with this site)
- Does the 500 ppm ROE include any public road (any road which the general public may travel)
- Is the 100 ppm ROE equal to or greater than 3000 feet

If any one of these conditions have been met then the Contingency Plan will be implemented. The following shows how to calculate the radius of exposure and an example.

**Calculation for the 100 ppm ROE:**

$$X = [(1.589)(\text{concentration})(Q)]^{(0.6258)}$$

(H<sub>2</sub>S concentrations in decimal form)10,000 ppm  $\div$  100 = 1001,000 ppm  $\div$  100 = 10100 ppm  $\div$  100 = 110 ppm  $\div$  100 = 0.1**Calculation for the 500 ppm ROE:**

$$X = [(0.4546)(\text{concentration})(Q)]^{(0.6258)}$$

EXAMPLE: If a well/facility has been determined to have 150 ppm H<sub>2</sub>S in the gas mixture and the well/facility is producing at a gas rate of 200 MCFPD then:

ROE for 100 PPM  $X = [(1.589)(.0150)(200)]^{(0.6258)}$

$$X = 2.65'$$

ROE for 500 PPM  $X = [(0.4546)(.0150)(200)]^{(0.6258)}$

$$X = 1.2'$$

(These calculations will be forwarded to the appropriate District NMOCD office when applicable.)

**PUBLIC EVACUATION PLAN:**

(When the supervisor has determined that the General Public will be involved, the following plan will be implemented)

- 1) Notification of the emergency response agencies of the hazardous condition and Implement evacuation procedures.
- 2) A trained person in H<sub>2</sub>S safety, shall monitor with detection equipment the H<sub>2</sub>S Concentration, wind and area of exposure (ROE). This person will determine the outer perimeter of the hazardous area. The extent of the evacuation area will be determined from the data being collected. Monitoring shall continue until the situation has been resolved. **(All monitoring equipment will be UL approved, for use in class I groups A,B,C & D, Division I, hazardous locations. All monitors will have a minimum capability of measuring H<sub>2</sub>S, oxygen, and flammable values.)**
- 3) Law enforcement shall be notified to set up necessary barriers and maintain such for the duration of the situation as well as aid in the evacuation procedure.
- 4) The company supervising personnel shall stay in communication with all agencies through out the duration of the situation and inform such agencies when the situation has been contained and the effected area(s) is safe to enter.

**CHARACTERISTICS OF H<sub>2</sub>S AND SO<sub>2</sub>**

Common Name	Chemical Formula	Specific Gravity	Threshold Limit	Hazardous Limit	Lethal Concentration
Hydrogen Sulfide	H <sub>2</sub> S	1.189 Air = 1	10 ppm	100 ppm	600 ppm
Sulfur Dioxide	SO <sub>2</sub>	2.21 Air = 1	2 ppm	N/A	1000 ppm

**TRAINING:**

All responders must have training in the detection of H<sub>2</sub>S measures for protection against the gas, equipment used for protection and emergency response. Weekly drills by all crews will be conducted and recorded in the IADC daily log. Additionally, responders must be equipped with H<sub>2</sub>S monitors at all times.

**PUBLIC RELATIONS**

Kaiser-Francis recognizes that the news media have a legitimate interest in incidents at Kaiser-Francis facilities that could affect the public. It is to the company's benefit to cooperate with the news media when incidents occur because these media are our best liaison with the public.

Our objective is to see that all reports of any emergency are factual and represent the company's position fairly and accurately. Cooperation with news media representatives is the most reliable guarantee that this objective will be met.

All contract and Kaiser-Francis employees are instructed **NOT** to make any statement to the media concerning the emergency incident. If a media representative contacts any employee, they should refer them to the designated Emergency Command Center where they should contact the Incident Commander or his designated relief for any information concerning the incident.



# Kaiser Francis

Bell Lake Unit North 235H  
Bell Lake Unit North 235H  
Bell Lake Unit North 235H  
Bell Lake Unit North 235H

Plan: 190621 Bell Lake Unit North 235H

## Morcor Standard Plan

21 June, 2019



# Morcor Engineering

## Morcor Standard Plan

<b>Company:</b>	Kaiser Francis	<b>Local Co-ordinate Reference:</b>	Well Bell Lake Unit North 235H
<b>Project:</b>	Bell Lake Unit North 235H	<b>TVD Reference:</b>	WELL @ 3446.8usft (Original Well Elev)
<b>Site:</b>	Bell Lake Unit North 235H	<b>MD Reference:</b>	WELL @ 3446.8usft (Original Well Elev)
<b>Well:</b>	Bell Lake Unit North 235H	<b>North Reference:</b>	Grid
<b>Wellbore:</b>	Bell Lake Unit North 235H	<b>Survey Calculation Method:</b>	Minimum Curvature
<b>Design:</b>	190621 Bell Lake Unit North 235H	<b>Database:</b>	EDM 5000.1 Single User Db

<b>Project</b>	Bell Lake Unit North 235H		
<b>Map System:</b>	US State Plane 1983	<b>System Datum:</b>	Mean Sea Level
<b>Geo Datum:</b>	North American Datum 1983		
<b>Map Zone:</b>	New Mexico Eastern Zone		

<b>Site</b>	Bell Lake Unit North 235H		
<b>Site Position:</b>		<b>Northing:</b>	485,607.33 usft
<b>From:</b>	Map	<b>Easting:</b>	802,517.55 usft
<b>Position Uncertainty:</b>	1.0 usft	<b>Slot Radius:</b>	17-1/2 "
		<b>Latitude:</b>	32° 19' 55.822 N
		<b>Longitude:</b>	103° 29' 15.846 W
		<b>Grid Convergence:</b>	0.45 °

<b>Well</b>	Bell Lake Unit North 235H		
<b>Well Position</b>	<b>+N/-S</b>	0.0 usft	<b>Northing:</b>
	<b>+E/-W</b>	0.0 usft	<b>Easting:</b>
<b>Position Uncertainty</b>	1.0 usft	<b>Wellhead Elevation:</b>	usft
		<b>Latitude:</b>	32° 19' 55.822 N
		<b>Longitude:</b>	103° 29' 15.846 W
		<b>Ground Level:</b>	3,424.8 usft

<b>Wellbore</b>	Bell Lake Unit North 235H		
<b>Magnetics</b>	<b>Model Name</b>	<b>Sample Date</b>	<b>Declination (°)</b>
	IGRF2010	6/21/2019	6.56
			<b>Dip Angle (°)</b>
			60.09
			<b>Field Strength (nT)</b>
			47,888

<b>Design</b>	190621 Bell Lake Unit North 235H		
<b>Audit Notes:</b>			
<b>Version:</b>	<b>Phase:</b>	PLAN	<b>Tie On Depth:</b>
			0.0
<b>Vertical Section:</b>	<b>Depth From (TVD) (usft)</b>	<b>+N/-S (usft)</b>	<b>+E/-W (usft)</b>
	0.0	0.0	0.0
			<b>Direction (°)</b>
			358.61

<b>Survey Tool Program</b>	<b>Date</b> 6/21/2019		
<b>From (usft)</b>	<b>To (usft)</b>	<b>Survey (Wellbore)</b>	<b>Tool Name</b>
0.0	18,098.0	190621 Bell Lake Unit North 235H (Bell L2	MWD
			<b>Description</b>
			MWD - Standard

# Morcor Engineering

## Morcor Standard Plan



<b>Company:</b>	Kaiser Francis	<b>Local Co-ordinate Reference:</b>	Well Bell Lake Unit North 235H
<b>Project:</b>	Bell Lake Unit North 235H	<b>TVD Reference:</b>	WELL @ 3446.8usft (Original Well Elev)
<b>Site:</b>	Bell Lake Unit North 235H	<b>MD Reference:</b>	WELL @ 3446.8usft (Original Well Elev)
<b>Well:</b>	Bell Lake Unit North 235H	<b>North Reference:</b>	Grid
<b>Wellbore:</b>	Bell Lake Unit North 235H	<b>Survey Calculation Method:</b>	Minimum Curvature
<b>Design:</b>	190621 Bell Lake Unit North 235H	<b>Database:</b>	EDM 5000.1 Single User Db

### Planned Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	TVDSS (usft)	N/S (usft)	E/W (usft)	Easting (usft)	Northing (usft)	V. Sec (usft)	DLeg (°/100usft)
0.0	0.00	0.00	0.0	-3,446.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
100.0	0.00	0.00	100.0	-3,346.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
120.0	0.00	0.00	120.0	-3,326.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
<b>20" Conductor</b>										
200.0	0.00	0.00	200.0	-3,246.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
300.0	0.00	0.00	300.0	-3,146.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
400.0	0.00	0.00	400.0	-3,046.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
500.0	0.00	0.00	500.0	-2,946.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
600.0	0.00	0.00	600.0	-2,846.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
700.0	0.00	0.00	700.0	-2,746.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
800.0	0.00	0.00	800.0	-2,646.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
900.0	0.00	0.00	900.0	-2,546.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
1,000.0	0.00	0.00	1,000.0	-2,446.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
1,100.0	0.00	0.00	1,100.0	-2,346.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
1,200.0	0.00	0.00	1,200.0	-2,246.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
1,222.0	0.00	0.00	1,222.0	-2,224.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
<b>Rustler</b>										
1,247.0	0.00	0.00	1,247.0	-2,199.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
<b>13 3/8" Surface Casing</b>										
1,300.0	0.00	0.00	1,300.0	-2,146.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
1,400.0	0.00	0.00	1,400.0	-2,046.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
1,500.0	0.00	0.00	1,500.0	-1,946.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
1,600.0	0.00	0.00	1,600.0	-1,846.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
1,622.0	0.00	0.00	1,622.0	-1,824.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
<b>Salado</b>										
1,700.0	0.00	0.00	1,700.0	-1,746.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
1,800.0	0.00	0.00	1,800.0	-1,646.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00

# Morcor Engineering

## Morcor Standard Plan



<b>Company:</b>	Kaiser Francis	<b>Local Co-ordinate Reference:</b>	Well Bell Lake Unit North 235H
<b>Project:</b>	Bell Lake Unit North 235H	<b>TVD Reference:</b>	WELL @ 3446.8usft (Original Well Elev)
<b>Site:</b>	Bell Lake Unit North 235H	<b>MD Reference:</b>	WELL @ 3446.8usft (Original Well Elev)
<b>Well:</b>	Bell Lake Unit North 235H	<b>North Reference:</b>	Grid
<b>Wellbore:</b>	Bell Lake Unit North 235H	<b>Survey Calculation Method:</b>	Minimum Curvature
<b>Design:</b>	190621 Bell Lake Unit North 235H	<b>Database:</b>	EDM 5000.1 Single User Db

### Planned Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	TVDSS (usft)	N/S (usft)	E/W (usft)	Easting (usft)	Northing (usft)	V. Sec (usft)	DLeg (°/100usft)
1,822.0	0.00	0.00	1,822.0	-1,624.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
<b>Top of Salt</b>										
1,900.0	0.00	0.00	1,900.0	-1,546.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
2,000.0	0.00	0.00	2,000.0	-1,446.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
2,100.0	0.00	0.00	2,100.0	-1,346.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
2,200.0	0.00	0.00	2,200.0	-1,246.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
2,300.0	0.00	0.00	2,300.0	-1,146.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
2,400.0	0.00	0.00	2,400.0	-1,046.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
2,500.0	0.00	0.00	2,500.0	-946.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
2,600.0	0.00	0.00	2,600.0	-846.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
2,700.0	0.00	0.00	2,700.0	-746.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
2,800.0	0.00	0.00	2,800.0	-646.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
2,900.0	0.00	0.00	2,900.0	-546.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
3,000.0	0.00	0.00	3,000.0	-446.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
3,100.0	0.00	0.00	3,100.0	-346.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
3,200.0	0.00	0.00	3,200.0	-246.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
3,300.0	0.00	0.00	3,300.0	-146.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
3,400.0	0.00	0.00	3,400.0	-46.8	0.0	0.0	802,517.55	485,607.33	0.00	0.00
3,500.0	0.00	0.00	3,500.0	53.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
3,600.0	0.00	0.00	3,600.0	153.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
3,700.0	0.00	0.00	3,700.0	253.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
3,800.0	0.00	0.00	3,800.0	353.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
3,900.0	0.00	0.00	3,900.0	453.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
4,000.0	0.00	0.00	4,000.0	553.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
4,100.0	0.00	0.00	4,100.0	653.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
4,200.0	0.00	0.00	4,200.0	753.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
4,300.0	0.00	0.00	4,300.0	853.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00

# Morcor Engineering

## Morcor Standard Plan



<b>Company:</b>	Kaiser Francis	<b>Local Co-ordinate Reference:</b>	Well Bell Lake Unit North 235H
<b>Project:</b>	Bell Lake Unit North 235H	<b>TVD Reference:</b>	WELL @ 3446.8usft (Original Well Elev)
<b>Site:</b>	Bell Lake Unit North 235H	<b>MD Reference:</b>	WELL @ 3446.8usft (Original Well Elev)
<b>Well:</b>	Bell Lake Unit North 235H	<b>North Reference:</b>	Grid
<b>Wellbore:</b>	Bell Lake Unit North 235H	<b>Survey Calculation Method:</b>	Minimum Curvature
<b>Design:</b>	190621 Bell Lake Unit North 235H	<b>Database:</b>	EDM 5000.1 Single User Db

### Planned Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	TVDSS (usft)	N/S (usft)	E/W (usft)	Easting (usft)	Northing (usft)	V. Sec (usft)	DLeg (°/100usft)
4,400.0	0.00	0.00	4,400.0	953.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
4,500.0	0.00	0.00	4,500.0	1,053.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
4,600.0	0.00	0.00	4,600.0	1,153.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
4,700.0	0.00	0.00	4,700.0	1,253.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
4,722.0	0.00	0.00	4,722.0	1,275.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
<b>Base of Salt</b>										
4,800.0	0.00	0.00	4,800.0	1,353.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
4,900.0	0.00	0.00	4,900.0	1,453.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
4,972.0	0.00	0.00	4,972.0	1,525.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
<b>Lamar</b>										
5,000.0	0.00	0.00	5,000.0	1,553.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
5,072.0	0.00	0.00	5,072.0	1,625.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
<b>9 5/8" Intermediate Casing</b>										
5,100.0	0.00	0.00	5,100.0	1,653.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
5,172.0	0.00	0.00	5,172.0	1,725.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
<b>Bell Canyon</b>										
5,200.0	0.00	0.00	5,200.0	1,753.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
5,300.0	0.00	0.00	5,300.0	1,853.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
5,400.0	0.00	0.00	5,400.0	1,953.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
5,500.0	0.00	0.00	5,500.0	2,053.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
5,600.0	0.00	0.00	5,600.0	2,153.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
5,700.0	0.00	0.00	5,700.0	2,253.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
5,800.0	0.00	0.00	5,800.0	2,353.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
5,900.0	0.00	0.00	5,900.0	2,453.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
6,000.0	0.00	0.00	6,000.0	2,553.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
6,100.0	0.00	0.00	6,100.0	2,653.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
6,197.0	0.00	0.00	6,197.0	2,750.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
<b>Cherry Canyon</b>										

# Morcor Engineering

## Morcor Standard Plan



**Company:** Kaiser Francis  
**Project:** Bell Lake Unit North 235H  
**Site:** Bell Lake Unit North 235H  
**Well:** Bell Lake Unit North 235H  
**Wellbore:** Bell Lake Unit North 235H  
**Design:** 190621 Bell Lake Unit North 235H

**Local Co-ordinate Reference:** Well Bell Lake Unit North 235H  
**TVD Reference:** WELL @ 3446.8usft (Original Well Elev)  
**MD Reference:** WELL @ 3446.8usft (Original Well Elev)  
**North Reference:** Grid  
**Survey Calculation Method:** Minimum Curvature  
**Database:** EDM 5000.1 Single User Db

### Planned Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	TVDSS (usft)	N/S (usft)	E/W (usft)	Easting (usft)	Northing (usft)	V. Sec (usft)	DLeg (°/100usft)
6,200.0	0.00	0.00	6,200.0	2,753.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
6,300.0	0.00	0.00	6,300.0	2,853.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
6,400.0	0.00	0.00	6,400.0	2,953.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
6,500.0	0.00	0.00	6,500.0	3,053.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
6,600.0	0.00	0.00	6,600.0	3,153.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
6,700.0	0.00	0.00	6,700.0	3,253.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
6,800.0	0.00	0.00	6,800.0	3,353.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
6,900.0	0.00	0.00	6,900.0	3,453.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
7,000.0	0.00	0.00	7,000.0	3,553.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
7,100.0	0.00	0.00	7,100.0	3,653.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
7,200.0	0.00	0.00	7,200.0	3,753.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
7,300.0	0.00	0.00	7,300.0	3,853.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
7,400.0	0.00	0.00	7,400.0	3,953.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
7,500.0	0.00	0.00	7,500.0	4,053.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
7,522.0	0.00	0.00	7,522.0	4,075.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
<b>Brushy Canyon</b>										
7,600.0	0.00	0.00	7,600.0	4,153.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
7,700.0	0.00	0.00	7,700.0	4,253.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
7,800.0	0.00	0.00	7,800.0	4,353.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
7,900.0	0.00	0.00	7,900.0	4,453.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
8,000.0	0.00	0.00	8,000.0	4,553.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
8,100.0	0.00	0.00	8,100.0	4,653.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
8,200.0	0.00	0.00	8,200.0	4,753.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
8,300.0	0.00	0.00	8,300.0	4,853.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
8,400.0	0.00	0.00	8,400.0	4,953.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
8,500.0	0.00	0.00	8,500.0	5,053.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
8,600.0	0.00	0.00	8,600.0	5,153.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00

# Morcor Engineering

## Morcor Standard Plan



**Company:** Kaiser Francis  
**Project:** Bell Lake Unit North 235H  
**Site:** Bell Lake Unit North 235H  
**Well:** Bell Lake Unit North 235H  
**Wellbore:** Bell Lake Unit North 235H  
**Design:** 190621 Bell Lake Unit North 235H

**Local Co-ordinate Reference:** Well Bell Lake Unit North 235H  
**TVD Reference:** WELL @ 3446.8usft (Original Well Elev)  
**MD Reference:** WELL @ 3446.8usft (Original Well Elev)  
**North Reference:** Grid  
**Survey Calculation Method:** Minimum Curvature  
**Database:** EDM 5000.1 Single User Db

### Planned Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	TVDSS (usft)	N/S (usft)	E/W (usft)	Easting (usft)	Northing (usft)	V. Sec (usft)	DLeg (°/100usft)
8,622.0	0.00	0.00	8,622.0	5,175.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
<b>Bone Spring</b>										
8,700.0	0.00	0.00	8,700.0	5,253.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
8,717.0	0.00	0.00	8,717.0	5,270.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
<b>Avalon</b>										
8,800.0	0.00	0.00	8,800.0	5,353.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
8,900.0	0.00	0.00	8,900.0	5,453.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
9,000.0	0.00	0.00	9,000.0	5,553.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
9,100.0	0.00	0.00	9,100.0	5,653.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
9,200.0	0.00	0.00	9,200.0	5,753.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
9,300.0	0.00	0.00	9,300.0	5,853.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
9,400.0	0.00	0.00	9,400.0	5,953.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
9,500.0	0.00	0.00	9,500.0	6,053.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
9,522.0	0.00	0.00	9,522.0	6,075.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
<b>1st Bone Spring Sand</b>										
9,600.0	0.00	0.00	9,600.0	6,153.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
9,640.0	0.00	0.00	9,640.0	6,193.2	0.0	0.0	802,517.55	485,607.33	0.00	0.00
<b>Start Build 10.00</b>										
9,650.0	1.00	4.06	9,650.0	6,203.2	0.1	0.0	802,517.56	485,607.42	0.09	10.00
9,700.0	6.00	4.06	9,699.9	6,253.1	3.1	0.2	802,517.77	485,610.46	3.12	10.00
9,750.0	11.00	4.06	9,749.3	6,302.5	10.5	0.7	802,518.30	485,617.83	10.48	10.00
9,800.0	16.00	4.06	9,797.9	6,351.1	22.1	1.6	802,519.12	485,629.47	22.09	10.00
9,850.0	21.00	4.06	9,845.3	6,398.5	38.0	2.7	802,520.24	485,645.29	37.88	10.00
9,900.0	26.00	4.06	9,891.2	6,444.4	57.8	4.1	802,521.66	485,665.17	57.72	10.00
9,950.0	31.00	4.06	9,935.1	6,488.3	81.6	5.8	802,523.34	485,688.96	81.47	10.00
10,000.0	36.00	4.06	9,976.8	6,530.0	109.1	7.7	802,525.30	485,716.48	108.93	10.00
10,050.0	41.00	4.06	10,015.9	6,569.1	140.2	9.9	802,527.50	485,747.52	139.90	10.00

# Morcor Engineering

## Morcor Standard Plan



**Company:** Kaiser Francis  
**Project:** Bell Lake Unit North 235H  
**Site:** Bell Lake Unit North 235H  
**Well:** Bell Lake Unit North 235H  
**Wellbore:** Bell Lake Unit North 235H  
**Design:** 190621 Bell Lake Unit North 235H

**Local Co-ordinate Reference:** Well Bell Lake Unit North 235H  
**TVD Reference:** WELL @ 3446.8usft (Original Well Elev)  
**MD Reference:** WELL @ 3446.8usft (Original Well Elev)  
**North Reference:** Grid  
**Survey Calculation Method:** Minimum Curvature  
**Database:** EDM 5000.1 Single User Db

### Planned Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	TVDSS (usft)	N/S (usft)	E/W (usft)	Easting (usft)	Northing (usft)	V. Sec (usft)	DLeg (°/100usft)
10,051.5	41.15	4.06	10,017.0	6,570.2	141.1	10.0	802,527.57	485,748.48	140.86	10.00
<b>2nd Bone Spring Sand</b>										
10,100.0	46.00	4.06	10,052.2	6,605.4	174.5	12.4	802,529.94	485,781.84	174.15	10.00
10,128.5	48.85	4.06	10,071.4	6,624.6	195.5	13.9	802,531.42	485,802.78	195.06	10.00
<b>Start 4.4 hold at 10128.5 MD</b>										
10,132.9	48.85	4.06	10,074.3	6,627.5	198.7	14.1	802,531.66	485,806.07	198.34	0.00
<b>Start DLS 10.00 TFO -8.63</b>										
10,150.0	50.54	3.73	10,085.4	6,638.6	211.8	15.0	802,532.54	485,819.08	211.33	10.00
10,200.0	55.49	2.84	10,115.5	6,668.7	251.6	17.3	802,534.82	485,858.95	251.12	10.00
10,250.0	60.45	2.05	10,142.0	6,695.2	294.0	19.1	802,536.62	485,901.28	293.41	10.00
10,300.0	65.41	1.34	10,164.7	6,717.9	338.4	20.4	802,537.93	485,945.78	337.85	10.00
10,350.0	70.38	0.68	10,183.5	6,736.7	384.7	21.2	802,538.74	485,992.08	384.12	10.00
10,400.0	75.35	0.06	10,198.2	6,751.4	432.5	21.5	802,539.05	486,039.84	431.86	10.00
10,450.0	80.31	359.47	10,208.8	6,762.0	481.4	21.3	802,538.84	486,088.70	480.72	10.00
10,500.0	85.28	358.89	10,215.0	6,768.2	531.0	20.6	802,538.13	486,138.29	530.30	10.00
10,547.4	90.00	358.36	10,217.0	6,770.2	578.3	19.4	802,537.00	486,185.66	577.69	10.00
<b>Start 7550.6 hold at 10547.4 MD</b>										
10,600.0	90.00	358.36	10,217.0	6,770.2	630.9	17.9	802,535.49	486,238.20	630.25	0.00
10,700.0	90.00	358.36	10,217.0	6,770.2	730.8	15.1	802,532.62	486,338.16	730.25	0.00
10,800.0	90.00	358.36	10,217.0	6,770.2	830.8	12.2	802,529.76	486,438.12	830.25	0.00
10,900.0	90.00	358.36	10,217.0	6,770.2	930.7	9.3	802,526.89	486,538.08	930.25	0.00
11,000.0	90.00	358.36	10,217.0	6,770.2	1,030.7	6.5	802,524.02	486,638.03	1,030.24	0.00
11,100.0	90.00	358.36	10,217.0	6,770.2	1,130.7	3.6	802,521.15	486,737.99	1,130.24	0.00
11,200.0	90.00	358.36	10,217.0	6,770.2	1,230.6	0.7	802,518.29	486,837.95	1,230.24	0.00
11,300.0	90.00	358.36	10,217.0	6,770.2	1,330.6	-2.1	802,515.42	486,937.91	1,330.24	0.00
11,400.0	90.00	358.36	10,217.0	6,770.2	1,430.5	-5.0	802,512.55	487,037.87	1,430.24	0.00
11,500.0	90.00	358.36	10,217.0	6,770.2	1,530.5	-7.9	802,509.68	487,137.83	1,530.24	0.00
11,600.0	90.00	358.36	10,217.0	6,770.2	1,630.5	-10.7	802,506.82	487,237.79	1,630.24	0.00



# Morcor Engineering

## Morcor Standard Plan



**Company:** Kaiser Francis  
**Project:** Bell Lake Unit North 235H  
**Site:** Bell Lake Unit North 235H  
**Well:** Bell Lake Unit North 235H  
**Wellbore:** Bell Lake Unit North 235H  
**Design:** 190621 Bell Lake Unit North 235H

**Local Co-ordinate Reference:** Well Bell Lake Unit North 235H  
**TVD Reference:** WELL @ 3446.8usft (Original Well Elev)  
**MD Reference:** WELL @ 3446.8usft (Original Well Elev)  
**North Reference:** Grid  
**Survey Calculation Method:** Minimum Curvature  
**Database:** EDM 5000.1 Single User Db

### Planned Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	TVDSS (usft)	N/S (usft)	E/W (usft)	Easting (usft)	Northing (usft)	V. Sec (usft)	DLeg (°/100usft)
11,700.0	90.00	358.36	10,217.0	6,770.2	1,730.4	-13.6	802,503.95	487,337.75	1,730.24	0.00
11,800.0	90.00	358.36	10,217.0	6,770.2	1,830.4	-16.5	802,501.08	487,437.71	1,830.24	0.00
11,900.0	90.00	358.36	10,217.0	6,770.2	1,930.3	-19.3	802,498.21	487,537.66	1,930.24	0.00
12,000.0	90.00	358.36	10,217.0	6,770.2	2,030.3	-22.2	802,495.35	487,637.62	2,030.23	0.00
12,100.0	90.00	358.36	10,217.0	6,770.2	2,130.3	-25.1	802,492.48	487,737.58	2,130.23	0.00
12,200.0	90.00	358.36	10,217.0	6,770.2	2,230.2	-27.9	802,489.61	487,837.54	2,230.23	0.00
12,300.0	90.00	358.36	10,217.0	6,770.2	2,330.2	-30.8	802,486.75	487,937.50	2,330.23	0.00
12,400.0	90.00	358.36	10,217.0	6,770.2	2,430.1	-33.7	802,483.88	488,037.46	2,430.23	0.00
12,500.0	90.00	358.36	10,217.0	6,770.2	2,530.1	-36.5	802,481.01	488,137.42	2,530.23	0.00
12,600.0	90.00	358.36	10,217.0	6,770.2	2,630.0	-39.4	802,478.14	488,237.38	2,630.23	0.00
12,700.0	90.00	358.36	10,217.0	6,770.2	2,730.0	-42.3	802,475.28	488,337.34	2,730.23	0.00
12,800.0	90.00	358.36	10,217.0	6,770.2	2,830.0	-45.1	802,472.41	488,437.29	2,830.23	0.00
12,900.0	90.00	358.36	10,217.0	6,770.2	2,929.9	-48.0	802,469.54	488,537.25	2,930.23	0.00
13,000.0	90.00	358.36	10,217.0	6,770.2	3,029.9	-50.9	802,466.67	488,637.21	3,030.22	0.00
13,100.0	90.00	358.36	10,217.0	6,770.2	3,129.8	-53.7	802,463.81	488,737.17	3,130.22	0.00
13,200.0	90.00	358.36	10,217.0	6,770.2	3,229.8	-56.6	802,460.94	488,837.13	3,230.22	0.00
13,300.0	90.00	358.36	10,217.0	6,770.2	3,329.8	-59.5	802,458.07	488,937.09	3,330.22	0.00
13,400.0	90.00	358.36	10,217.0	6,770.2	3,429.7	-62.3	802,455.21	489,037.05	3,430.22	0.00
13,500.0	90.00	358.36	10,217.0	6,770.2	3,529.7	-65.2	802,452.34	489,137.01	3,530.22	0.00
13,600.0	90.00	358.36	10,217.0	6,770.2	3,629.6	-68.1	802,449.47	489,236.97	3,630.22	0.00
13,700.0	90.00	358.36	10,217.0	6,770.2	3,729.6	-70.9	802,446.60	489,336.92	3,730.22	0.00
13,800.0	90.00	358.36	10,217.0	6,770.2	3,829.6	-73.8	802,443.74	489,436.88	3,830.22	0.00
13,900.0	90.00	358.36	10,217.0	6,770.2	3,929.5	-76.7	802,440.87	489,536.84	3,930.22	0.00
14,000.0	90.00	358.36	10,217.0	6,770.2	4,029.5	-79.5	802,438.00	489,636.80	4,030.21	0.00
14,100.0	90.00	358.36	10,217.0	6,770.2	4,129.4	-82.4	802,435.13	489,736.76	4,130.21	0.00
14,200.0	90.00	358.36	10,217.0	6,770.2	4,229.4	-85.3	802,432.27	489,836.72	4,230.21	0.00
14,300.0	90.00	358.36	10,217.0	6,770.2	4,329.3	-88.2	802,429.40	489,936.68	4,330.21	0.00

# Morcor Engineering

## Morcor Standard Plan



**Company:** Kaiser Francis  
**Project:** Bell Lake Unit North 235H  
**Site:** Bell Lake Unit North 235H  
**Well:** Bell Lake Unit North 235H  
**Wellbore:** Bell Lake Unit North 235H  
**Design:** 190621 Bell Lake Unit North 235H

**Local Co-ordinate Reference:** Well Bell Lake Unit North 235H  
**TVD Reference:** WELL @ 3446.8usft (Original Well Elev)  
**MD Reference:** WELL @ 3446.8usft (Original Well Elev)  
**North Reference:** Grid  
**Survey Calculation Method:** Minimum Curvature  
**Database:** EDM 5000.1 Single User Db

### Planned Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	TVDSS (usft)	N/S (usft)	E/W (usft)	Easting (usft)	Northing (usft)	V. Sec (usft)	DLeg (°/100usft)
14,400.0	90.00	358.36	10,217.0	6,770.2	4,429.3	-91.0	802,426.53	490,036.64	4,430.21	0.00
14,500.0	90.00	358.36	10,217.0	6,770.2	4,529.3	-93.9	802,423.67	490,136.60	4,530.21	0.00
14,600.0	90.00	358.36	10,217.0	6,770.2	4,629.2	-96.8	802,420.80	490,236.55	4,630.21	0.00
14,700.0	90.00	358.36	10,217.0	6,770.2	4,729.2	-99.6	802,417.93	490,336.51	4,730.21	0.00
14,800.0	90.00	358.36	10,217.0	6,770.2	4,829.1	-102.5	802,415.06	490,436.47	4,830.21	0.00
14,900.0	90.00	358.36	10,217.0	6,770.2	4,929.1	-105.4	802,412.20	490,536.43	4,930.21	0.00
15,000.0	90.00	358.36	10,217.0	6,770.2	5,029.1	-108.2	802,409.33	490,636.39	5,030.21	0.00
15,100.0	90.00	358.36	10,217.0	6,770.2	5,129.0	-111.1	802,406.46	490,736.35	5,130.20	0.00
15,200.0	90.00	358.36	10,217.0	6,770.2	5,229.0	-114.0	802,403.59	490,836.31	5,230.20	0.00
15,300.0	90.00	358.36	10,217.0	6,770.2	5,328.9	-116.8	802,400.73	490,936.27	5,330.20	0.00
15,400.0	90.00	358.36	10,217.0	6,770.2	5,428.9	-119.7	802,397.86	491,036.23	5,430.20	0.00
15,500.0	90.00	358.36	10,217.0	6,770.2	5,528.9	-122.6	802,394.99	491,136.18	5,530.20	0.00
15,600.0	90.00	358.36	10,217.0	6,770.2	5,628.8	-125.4	802,392.13	491,236.14	5,630.20	0.00
15,700.0	90.00	358.36	10,217.0	6,770.2	5,728.8	-128.3	802,389.26	491,336.10	5,730.20	0.00
15,800.0	90.00	358.36	10,217.0	6,770.2	5,828.7	-131.2	802,386.39	491,436.06	5,830.20	0.00
15,900.0	90.00	358.36	10,217.0	6,770.2	5,928.7	-134.0	802,383.52	491,536.02	5,930.20	0.00
16,000.0	90.00	358.36	10,217.0	6,770.2	6,028.6	-136.9	802,380.66	491,635.98	6,030.20	0.00
16,100.0	90.00	358.36	10,217.0	6,770.2	6,128.6	-139.8	802,377.79	491,735.94	6,130.19	0.00
16,200.0	90.00	358.36	10,217.0	6,770.2	6,228.6	-142.6	802,374.92	491,835.90	6,230.19	0.00
16,300.0	90.00	358.36	10,217.0	6,770.2	6,328.5	-145.5	802,372.05	491,935.86	6,330.19	0.00
16,400.0	90.00	358.36	10,217.0	6,770.2	6,428.5	-148.4	802,369.19	492,035.81	6,430.19	0.00
16,500.0	90.00	358.36	10,217.0	6,770.2	6,528.4	-151.2	802,366.32	492,135.77	6,530.19	0.00
16,600.0	90.00	358.36	10,217.0	6,770.2	6,628.4	-154.1	802,363.45	492,235.73	6,630.19	0.00
16,700.0	90.00	358.36	10,217.0	6,770.2	6,728.4	-157.0	802,360.58	492,335.69	6,730.19	0.00
16,800.0	90.00	358.36	10,217.0	6,770.2	6,828.3	-159.8	802,357.72	492,435.65	6,830.19	0.00
16,900.0	90.00	358.36	10,217.0	6,770.2	6,928.3	-162.7	802,354.85	492,535.61	6,930.19	0.00
17,000.0	90.00	358.36	10,217.0	6,770.2	7,028.2	-165.6	802,351.98	492,635.57	7,030.19	0.00

# Morcor Engineering

## Morcor Standard Plan



<b>Company:</b>	Kaiser Francis	<b>Local Co-ordinate Reference:</b>	Well Bell Lake Unit North 235H
<b>Project:</b>	Bell Lake Unit North 235H	<b>TVD Reference:</b>	WELL @ 3446.8usft (Original Well Elev)
<b>Site:</b>	Bell Lake Unit North 235H	<b>MD Reference:</b>	WELL @ 3446.8usft (Original Well Elev)
<b>Well:</b>	Bell Lake Unit North 235H	<b>North Reference:</b>	Grid
<b>Wellbore:</b>	Bell Lake Unit North 235H	<b>Survey Calculation Method:</b>	Minimum Curvature
<b>Design:</b>	190621 Bell Lake Unit North 235H	<b>Database:</b>	EDM 5000.1 Single User Db

### Planned Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	TVDSS (usft)	N/S (usft)	E/W (usft)	Easting (usft)	Northing (usft)	V. Sec (usft)	DLeg (°/100usft)
17,100.0	90.00	358.36	10,217.0	6,770.2	7,128.2	-168.4	802,349.12	492,735.53	7,130.18	0.00
17,200.0	90.00	358.36	10,217.0	6,770.2	7,228.2	-171.3	802,346.25	492,835.48	7,230.18	0.00
17,300.0	90.00	358.36	10,217.0	6,770.2	7,328.1	-174.2	802,343.38	492,935.44	7,330.18	0.00
17,400.0	90.00	358.36	10,217.0	6,770.2	7,428.1	-177.0	802,340.51	493,035.40	7,430.18	0.00
17,500.0	90.00	358.36	10,217.0	6,770.2	7,528.0	-179.9	802,337.65	493,135.36	7,530.18	0.00
17,600.0	90.00	358.36	10,217.0	6,770.2	7,628.0	-182.8	802,334.78	493,235.32	7,630.18	0.00
17,700.0	90.00	358.36	10,217.0	6,770.2	7,727.9	-185.6	802,331.91	493,335.28	7,730.18	0.00
17,800.0	90.00	358.36	10,217.0	6,770.2	7,827.9	-188.5	802,329.04	493,435.24	7,830.18	0.00
17,900.0	90.00	358.36	10,217.0	6,770.2	7,927.9	-191.4	802,326.18	493,535.20	7,930.18	0.00
18,000.0	90.00	358.36	10,217.0	6,770.2	8,027.8	-194.2	802,323.31	493,635.16	8,030.18	0.00
18,098.0	90.00	358.36	10,217.0	6,770.2	8,125.8	-197.0	802,320.50	493,733.12	8,128.17	0.00

TD at 18098.0 - 5 1/2" Production Casing

### Casing Points

Measured Depth (usft)	Vertical Depth (usft)	Name	Casing Diameter (")	Hole Diameter (")
18,098.0	10,217.0	5 1/2" Production Casing	5-1/2	8-3/4
120.0	120.0	20" Conductor	20	26
1,247.0	1,247.0	13 3/8" Surface Casing	13-3/8	17-1/2
5,072.0	5,072.0	9 5/8" Intermediate Casing	9-5/8	12-1/4

## Morcor Engineering

## Morcor Standard Plan



<b>Company:</b>	Kaiser Francis	<b>Local Co-ordinate Reference:</b>	Well Bell Lake Unit North 235H
<b>Project:</b>	Bell Lake Unit North 235H	<b>TVD Reference:</b>	WELL @ 3446.8usft (Original Well Elev)
<b>Site:</b>	Bell Lake Unit North 235H	<b>MD Reference:</b>	WELL @ 3446.8usft (Original Well Elev)
<b>Well:</b>	Bell Lake Unit North 235H	<b>North Reference:</b>	Grid
<b>Wellbore:</b>	Bell Lake Unit North 235H	<b>Survey Calculation Method:</b>	Minimum Curvature
<b>Design:</b>	190621 Bell Lake Unit North 235H	<b>Database:</b>	EDM 5000.1 Single User Db

## Formations

Measured Depth (usft)	Vertical Depth (usft)	Name	Lithology	Dip (°)	Dip Direction (°)
1,222.0	1,222.0	Rustler		0.00	
7,522.0	7,522.0	Brushy Canyon		0.00	
10,051.5	10,017.0	2nd Bone Spring Sand		0.00	
1,622.0	1,622.0	Salado		0.00	
6,197.0	6,197.0	Cherry Canyon		0.00	
4,972.0	4,972.0	Lamar		0.00	
5,172.0	5,172.0	Bell Canyon		0.00	
8,622.0	8,622.0	Bone Spring		0.00	
4,722.0	4,722.0	Base of Salt		0.00	
8,717.0	8,717.0	Avalon		0.00	
9,522.0	9,522.0	1st Bone Spring Sand		0.00	
1,822.0	1,822.0	Top of Salt		0.00	

## Plan Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates		Comment
		+N/-S (usft)	+E/-W (usft)	
9,640.0	9,640.0	0.0	0.0	Start Build 10.00
10,128.5	10,071.4	195.5	13.9	Start 4.4 hold at 10128.5 MD
10,132.9	10,074.3	198.7	14.1	Start DLS 10.00 TFO -8.63
10,547.4	10,217.0	578.3	19.4	Start 7550.6 hold at 10547.4 MD
18,098.0	10,217.0	8,125.8	-197.1	TD at 18098.0

Checked By: \_\_\_\_\_ Approved By: \_\_\_\_\_ Date: \_\_\_\_\_



**GATES E & S NORTH AMERICA, INC.**  
**7603 Prairie Oak Dr.**  
**Houston, TX 77086**

**PHONE:** 281-602-4119  
**FAX:**  
**EMAIL:** Troy.Schmidt@gat  
**WEB:** www.gates.com


## 10K ASSEMBLY PRESSURE TEST CERTIFICATE


Customer :	A-7 AUSTIN INC DBA AUSTIN HOSE	Test Date:	10/3/2017
Customer Ref. :	4086301	Hose Serial No.:	H-100317-2
Invoice No. :	508588	Created By:	Irene Pizana

Product Description: 10K3.035.0CM4.1/16FLGE/E

End Fitting 1 :	4 -1/16 10K FLANGE - FIXED	End Fitting 2 :	4 -1/16 10K FLANGE - FLOATING
Gates Part No. :	68603010-9710398	Assembly Code :	L39789092117H-100317-2
Working Pressure :	10,000 PSI	Test Pressure :	15,000 PSI

**Gates E & S North America, Inc.** certifies that the following hose assembly has successfully passed all pressure testing requirements set forth in Section 9.7.7 and Table 10 of API 7K, Sixth Edition (December 2015).

Quality:   
 Date : 10/3/2017  
 Signature :

Production:   
 Date : 10/3/2017  
 Signature :

Form PTC - 01 Rev.0 2





U.S. Department of the Interior  
BUREAU OF LAND MANAGEMENT

## SUPO Data Report

12/14/2022

APD ID: 10400046545

Submission Date: 09/03/2019

Operator Name: KAISER FRANCIS OIL COMPANY

Well Name: BELL LAKE UNIT NORTH

Well Number: 235H

Well Type: OIL WELL

Well Work Type: Drill

Highlighted data  
reflects the most  
recent changes  
[Show Final Text](#)

### Section 1 - Existing Roads

Will existing roads be used? YES

Existing Road Map:

BLUN\_235H\_Existing\_Roads\_20190828102504.pdf

Existing Road Purpose: ACCESS,FLUID TRANSPORT

Row(s) Exist? NO

#### ROW ID(s)

ID:

Do the existing roads need to be improved? NO

Existing Road Improvement Description:

Existing Road Improvement Attachment:

### Section 2 - New or Reconstructed Access Roads

Will new roads be needed? YES

New Road Map:

BLUN\_235H\_Access\_Road\_20190828102527.pdf

New road type: RESOURCE

Length: 1795 Feet

Width (ft.): 30

Max slope (%): 2

Max grade (%): 2

Army Corp of Engineers (ACOE) permit required? N

ACOE Permit Number(s):

New road travel width: 15

**New road access erosion control:** Road construction requirements and regular maintenance would alleviate potential impacts to the access road from water erosion damage.

New road access plan or profile prepared? N

New road access plan

**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H**Access road engineering design?** N**Access road engineering design****Turnout?** N**Access surfacing type:** OTHER**Access topsoil source:** BOTH**Access surfacing type description:** Native caliche**Access onsite topsoil source depth:** 6**Offsite topsoil source description:** Material will be obtained from BLM caliche pit in SWSW Section 22-T24S-R34E or NENE Section 20-T23S-R33E**Onsite topsoil removal process:** The top 6 inches of topsoil is pushed off and stockpiled along the side of the location. An approximate 160' X 160' area is used within the proposed well site to remove caliche. Subsoil is removed and stockpiled within the pad site to build the location and road. Then subsoil is pushed back in the hole and caliche is spread accordingly across proposed access road.**Access other construction information:****Access miscellaneous information:****Number of access turnouts:****Access turnout map:**

### Drainage Control

**New road drainage crossing:** OTHER**Drainage Control comments:** Proposed access road will be crowned and ditched and constructed of 6 inch rolled and compacted caliche. Water will be diverted where necessary to avoid ponding, maintain good drainage, and to be consistent with local drainage patterns.**Road Drainage Control Structures (DCS) description:** The ditches will be 3' wide with 3:1 slopes**Road Drainage Control Structures (DCS) attachment:**

### Access Additional Attachments

### Section 3 - Location of Existing Wells

**Existing Wells Map?** YES**Attach Well map:**

BLUN\_235H\_1\_MILE\_WELLS\_20190828143622.pdf

BLUN\_235H\_1\_Mile\_Wells\_Map\_20190828143625.pdf

### Section 4 - Location of Existing and/or Proposed Production Facilities

**Submit or defer a Proposed Production Facilities plan?** DEFER**Estimated Production Facilities description:** Production facilities are planned for the north side of pad. Plan for initial wells: 2-1000 bbl water tanks and 5-1000 bbl oil tanks, a temporary 6X20 horizontal 3-phase sep, a 48" X 10' 3-phase sep, a 8 X 20' heater treater and a 48"X 10' 2-phase sep



**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H**Section 5 - Location and Types of Water Supply****Water Source Table****Water source type:** OTHER**Describe type:** BRINE WATER**Water source use type:** INTERMEDIATE/PRODUCTION  
CASING**Source latitude:** **Source longitude:****Source datum:****Water source permit type:** PRIVATE CONTRACT**Water source transport method:** TRUCKING**Source land ownership:** PRIVATE**Source transportation land ownership:** OTHER**Water source volume (barrels):** 20000**Source volume (gal):** 840000**Describe transportation land ownership:** Source transportation land ownership is a mixture of Federal, State and County.**Source volume (acre-feet):** 2.577862**Water source type:** OTHER**Describe type:** FRESH WATER**Water source use type:** OTHER  
STIMULATION  
SURFACE CASING**Describe use type:** ROAD/PAD CONSTRUCTION AND**Source latitude:** **Source longitude:****Source datum:****Water source permit type:** PRIVATE CONTRACT**Water source transport method:** TRUCKING**Source land ownership:** PRIVATE**Source transportation land ownership:** OTHER**Water source volume (barrels):** 250000**Source volume (gal):** 10500000**Describe transportation land ownership:** Source transportation land ownership is a mixture of Federal, State and County.**Source volume (acre-feet):** 32.223274



**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H**Water source type:** null**Water source use type:****Source latitude:****Source longitude:****Source datum:****Water source permit type:** null**Water source transport method:** null**Source land ownership:****Source transportation land ownership:****Water source volume (barrels):****Source volume (acre-feet):****Source volume (gal):****Water source and transportation**

BLUN\_235H\_Water\_Source\_Map\_20190903103408.pdf

**Water source comments:** Source transportation land ownership is a mixture of Federal, State and County.**New water well?** N**New Water Well Info****Well latitude:****Well Longitude:****Well datum:****Well target aquifer:****Est. depth to top of aquifer(ft):****Est thickness of aquifer:****Aquifer comments:****Aquifer documentation:****Well depth (ft):****Well casing type:****Well casing outside diameter (in.):****Well casing inside diameter (in.):****New water well casing?****Used casing source:****Drilling method:****Drill material:****Grout material:****Grout depth:****Casing length (ft.):****Casing top depth (ft.):****Well Production type:****Completion Method:****Water well additional information:****State appropriation permit:****Additional information attachment:**

**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H

## Section 6 - Construction Materials

**Using any construction materials:** YES

**Construction Materials description:** On site caliche will be used for construction if sufficient. In the event insufficient quantities of caliche are available onsite, caliche will be trucked in from BLM's caliche pit in SWSW Section 22-T24-R34E or NENE Section 20-T23S-R33E.

**Construction Materials source location**

## Section 7 - Methods for Handling

**Waste type:** DRILLING**Waste content description:** Drilling fluids and cuttings**Amount of waste:** 3900 barrels**Waste disposal frequency :** One Time Only**Safe containment description:** All drilling fluids will be stored safely and disposed of properly**Safe containmant attachment:****Waste disposal type:** HAUL TO COMMERCIAL FACILITY **Disposal location ownership:** COMMERCIAL**Disposal type description:**

**Disposal location description:** Cuttings will be hauled to R360's facility located in Section 27-T20S-R32E on US 62/180 at Halfway, NM

**Waste type:** SEWAGE**Waste content description:** Human waste and grey water**Amount of waste:** 1000 gallons**Waste disposal frequency :** One Time Only**Safe containment description:** Waste material will be stored safely and disposed of properly**Safe containmant attachment:****Waste disposal type:** HAUL TO COMMERCIAL FACILITY **Disposal location ownership:** COMMERCIAL**Disposal type description:**

**Disposal location description:** Trucked to an approved disposal facility (Carlsbad sewer plant SENW Section 10-T22S-R27E)

**Waste type:** GARBAGE**Waste content description:** Miscellaneous trash**Amount of waste:** 500 pounds**Waste disposal frequency :** One Time Only

**Safe containment description:** Trash produced during drilling and completion operations will be collected in a trash container and disposed of properly

**Safe containmant attachment:**

**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H**Waste disposal type:** HAUL TO COMMERCIAL FACILITY**Disposal location ownership:** COMMERCIAL**Disposal type description:****Disposal location description:** Trucked to an approved disposal facility (Sandpoint Landfill (solid materials dump) NW/4 Section 11-T21S-R28E)

### Reserve Pit

**Reserve Pit being used?** N**Temporary disposal of produced water into reserve pit?** NO**Reserve pit length (ft.)****Reserve pit width (ft.)****Reserve pit depth (ft.)****Reserve pit volume (cu. yd.)****Is at least 50% of the reserve pit in cut?****Reserve pit liner****Reserve pit liner specifications and installation description**

### Cuttings Area

**Cuttings Area being used?** NO**Are you storing cuttings on location?** Y**Description of cuttings location** Cuttings will be stored in roll off bins and hauled to R360 located in Section 27-T20S-R32E on US 62/180 near Halfway.**Cuttings area length (ft.)****Cuttings area width (ft.)****Cuttings area depth (ft.)****Cuttings area volume (cu. yd.)****Is at least 50% of the cuttings area in cut?****WCuttings area liner****Cuttings area liner specifications and installation description**

### Section 8 - Ancillary

**Are you requesting any Ancillary Facilities?:** N**Ancillary Facilities****Comments:**

**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H

## Section 9 - Well Site

### Well Site Layout Diagram:

BLUN\_235H\_Well\_Pad\_Layout\_20190828145008.pdf

BLUN\_DRILLING\_LAYOUT\_20190828145126.pdf

**Comments:**

## Section 10 - Plans for Surface

**Type of disturbance:** New Surface Disturbance**Multiple Well Pad Name:** NORTH BELL LAKE UNIT**Multiple Well Pad Number:** 17

### Recontouring

BLUN\_235H\_IR\_20200209132721.pdf

**Drainage/Erosion control construction:** During construction proper erosion control methods will be used to control erosion, runoff and siltation of the surrounding area.

**Drainage/Erosion control reclamation:** Proper erosion control methods will be used on the area to control erosion, runoff and siltation of the surrounding area.

<b>Well pad proposed disturbance (acres):</b> 5.97	<b>Well pad interim reclamation (acres):</b> 0.918	<b>Well pad long term disturbance (acres):</b> 5.51
<b>Road proposed disturbance (acres):</b> 1.236226	<b>Road interim reclamation (acres):</b> 0	<b>Road long term disturbance (acres):</b> 1.236226
<b>Powerline proposed disturbance (acres):</b> 0	<b>Powerline interim reclamation (acres):</b> 0	<b>Powerline long term disturbance (acres):</b> 0
<b>Pipeline proposed disturbance (acres):</b> 0	<b>Pipeline interim reclamation (acres):</b> 0	<b>Pipeline long term disturbance (acres):</b> 0
<b>Other proposed disturbance (acres):</b> 0	<b>Other interim reclamation (acres):</b> 0	<b>Other long term disturbance (acres):</b> 0
<b>Total proposed disturbance:</b> 7.206226	<b>Total interim reclamation:</b> 0.918	<b>Total long term disturbance:</b> 6.746226

### Disturbance Comments:

**Reconstruction method:** The areas planned for interim reclamation will then be recontoured to the original contour if feasible, or if not feasible, to an interim contour that blends with the surrounding topography as much as possible. Where applicable, the fill material of the well pad will be backfilled into the cut to bring the area back to the original contour. The interim cut and fill slopes prior to re-seeding will not be steeper than a 3:1 ratio, unless the adjacent native topography is steeper. Note: Constructed slopes may be much steeper during drilling, but will be recontoured to the above ratios during interim reclamation.

**Topsoil redistribution:** Topsoil will be evenly respread and aggressively revegetated over the entire disturbed area not needed for all-weather operations

**Soil treatment:** To seed the area, the proper BLM seed mixture, free of noxious weeds, will be used. Final seedbed preparation will consist of contour cultivating to a depth of 4 to 6 inches within 24 hours prior to seeding, dozer tracking, or other imprinting in order to break the soil crust and create seed germination micro-sites.

**Existing Vegetation at the well pad:** The historic climax plant community is a grassland dominated by black grama, dropseeds, and blue stems with sand sage and shinnery oak distributed evenly throughout. Current landscape displays mesquite, shinnery oak, yucca, desert sage, fourwing saltbush, snakeweed, and bunch grasses

### Existing Vegetation at the well pad

**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H**Existing Vegetation Community at the road:** Refer to "Existing Vegetation at the well pad"**Existing Vegetation Community at the road****Existing Vegetation Community at the pipeline:** Refer to "Existing Vegetation at the well pad"**Existing Vegetation Community at the pipeline****Existing Vegetation Community at other disturbances:** None**Existing Vegetation Community at other disturbances****Non native seed used?** N**Non native seed description:****Seedling transplant description:****Will seedlings be transplanted for this project?** N**Seedling transplant description****Will seed be harvested for use in site reclamation?** N**Seed harvest description:****Seed harvest description attachment:****Seed****Seed Table****Seed Summary****Total pounds/Acre:****Seed Type****Pounds/Acre****Seed reclamation****Operator Contact/Responsible Official****First Name:****Last Name:****Phone:****Email:****Seedbed prep:****Seed BMP:****Seed method:****Existing invasive species?** N

**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H**Existing invasive species treatment description:****Existing invasive species treatment****Weed treatment plan description:** No invasive species present. Standard regular maintenance to maintain a clear location and road.**Weed treatment plan****Monitoring plan description:** Identify areas supporting weeds prior to construction; prevent the introduction and spread of weeds from construction equipment during construction; and contain weed seeds and propagules by preventing segregated topsoil from being spread to adjacent areas. No invasive species present. Standard regular maintenance to maintain a clear location and road.**Monitoring plan****Success standards:** To maintain all disturbed areas as per Gold Book standards**Pit closure description:** N/A**Pit closure attachment:****Section 11 - Surface****Disturbance type:** WELL PAD**Describe:****Surface Owner:** BUREAU OF LAND MANAGEMENT**Other surface owner description:****BIA Local Office:****BOR Local Office:****COE Local Office:****DOD Local Office:****NPS Local Office:****State Local Office:****Military Local Office:****USFWS Local Office:****Other Local Office:****USFS Region:****USFS Forest/Grassland:****USFS Ranger District:**

**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H**Disturbance type:** NEW ACCESS ROAD**Describe:****Surface Owner:** BUREAU OF LAND MANAGEMENT,PRIVATE OWNERSHIP**Other surface owner description:****BIA Local Office:****BOR Local Office:****COE Local Office:****DOD Local Office:****NPS Local Office:****State Local Office:****Military Local Office:****USFWS Local Office:****Other Local Office:****USFS Region:****USFS Forest/Grassland:****USFS Ranger District:****Surface use plan certification:** NO**Surface use plan certification document:****Surface access agreement or bond:** AGREEMENT**Surface Access Agreement Need description:** Surface Use and Compensation Agreement exists between Limestone Basin Properties LLC and Kaiser-Francis Oil Company**Surface Access Bond BLM or Forest Service:****BLM Surface Access Bond number:****USFS Surface access bond number:**

## Section 12 - Other

**Right of Way needed?** N**Use APD as ROW?****ROW Type(s):****ROW**

**Operator Name:** KAISER FRANCIS OIL COMPANY

**Well Name:** BELL LAKE UNIT NORTH

**Well Number:** 235H

**SUPO Additional Information:**

**Use a previously conducted onsite?** Y

**Previous Onsite information:** Onsite held March 14, 2019 with BLM rep, William Degrush and Kaiser-Francis rep, Eric Hansen.

**Other SUPO**





U.S. Department of the Interior  
BUREAU OF LAND MANAGEMENT

## PWD Data Report

12/14/2022

**APD ID:** 10400046545

**Submission Date:** 09/03/2019

**Operator Name:** KAISER FRANCIS OIL COMPANY

**Well Name:** BELL LAKE UNIT NORTH

**Well Number:** 235H

**Well Type:** OIL WELL

**Well Work Type:** Drill

### Section 1 - General

Would you like to address long-term produced water disposal? NO

### Section 2 - Lined

Would you like to utilize Lined Pit PWD options? N

**Produced Water Disposal (PWD) Location:**

**PWD surface owner:**

**PWD disturbance (acres):**

**Lined pit PWD on or off channel:**

**Lined pit PWD discharge volume (bbl/day):**

**Lined pit**

**Pit liner description:**

**Pit liner manufacturers**

**Precipitated solids disposal:**

**Describe precipitated solids disposal:**

**Precipitated solids disposal**

**Lined pit precipitated solids disposal schedule:**

**Lined pit precipitated solids disposal schedule**

**Lined pit reclamation description:**

**Lined pit reclamation**

**Leak detection system description:**

**Leak detection system**

**Operator Name:** KAISER FRANCIS OIL COMPANY

**Well Name:** BELL LAKE UNIT NORTH

**Well Number:** 235H

**Lined pit Monitor description:**

**Lined pit Monitor**

**Lined pit: do you have a reclamation bond for the pit?**

**Is the reclamation bond a rider under the BLM bond?**

**Lined pit bond number:**

**Lined pit bond amount:**

**Additional bond information**

### Section 3 - Unlined

**Would you like to utilize Unlined Pit PWD options?** N

**Produced Water Disposal (PWD) Location:**

**PWD disturbance (acres):**

**PWD surface owner:**

**Unlined pit PWD on or off channel:**

**Unlined pit PWD discharge volume (bbl/day):**

**Unlined pit**

**Precipitated solids disposal:**

**Describe precipitated solids disposal:**

**Precipitated solids disposal**

**Unlined pit precipitated solids disposal schedule:**

**Unlined pit precipitated solids disposal schedule**

**Unlined pit reclamation description:**

**Unlined pit reclamation**

**Unlined pit Monitor description:**

**Unlined pit Monitor**

**Do you propose to put the produced water to beneficial use?**

**Beneficial use user**

**Estimated depth of the shallowest aquifer (feet):**

**Does the produced water have an annual average Total Dissolved Solids (TDS) concentration equal to or less than that of the existing water to be protected?**

**TDS lab results:**

**Geologic and hydrologic**

**State**

**Unlined Produced Water Pit Estimated**

**Unlined pit: do you have a reclamation bond for the pit?**

**Operator Name:** KAISER FRANCIS OIL COMPANY**Well Name:** BELL LAKE UNIT NORTH**Well Number:** 235H**Is the reclamation bond a rider under the BLM bond?****Unlined pit bond number:****Unlined pit bond amount:****Additional bond information****Section 4 -****Would you like to utilize Injection PWD options?** N**Produced Water Disposal (PWD) Location:****PWD surface owner:****PWD disturbance (acres):****Injection PWD discharge volume (bbl/day):****Injection well mineral owner:****Injection well type:****Injection well number:****Injection well name:****Assigned injection well API number?****Injection well API number:****Injection well new surface disturbance (acres):****Minerals protection information:****Mineral protection****Underground Injection Control (UIC) Permit?****UIC Permit****Section 5 - Surface****Would you like to utilize Surface Discharge PWD options?** N**Produced Water Disposal (PWD) Location:****PWD surface owner:****PWD disturbance (acres):****Surface discharge PWD discharge volume (bbl/day):****Surface Discharge NPDES Permit?****Surface Discharge NPDES Permit attachment:****Surface Discharge site facilities information:****Surface discharge site facilities map:****Section 6 -****Would you like to utilize Other PWD options?** N**Produced Water Disposal (PWD) Location:****PWD surface owner:****PWD disturbance (acres):****Other PWD discharge volume (bbl/day):**

**Operator Name:** KAISER FRANCIS OIL COMPANY

**Well Name:** BELL LAKE UNIT NORTH

**Well Number:** 235H

**Other PWD type description:**

**Other PWD type**

**Have other regulatory requirements been met?**

**Other regulatory requirements**



U.S. Department of the Interior  
BUREAU OF LAND MANAGEMENT

## Bond Info Data

12/14/2022

**APD ID:** 10400046545

**Submission Date:** 09/03/2019

Highlighted data  
reflects the most  
recent changes  
[Show Final Text](#)

**Operator Name:** KAISER FRANCIS OIL COMPANY

**Well Name:** BELL LAKE UNIT NORTH

**Well Number:** 235H

**Well Type:** OIL WELL

**Well Work Type:** Drill

### Bond

**Federal/Indian APD:** FED

**BLM Bond number:** WYB000055

**BIA Bond number:**

**Do you have a reclamation bond?** NO

**Is the reclamation bond a rider under the BLM bond?**

**Is the reclamation bond BLM or Forest Service?**

**BLM reclamation bond number:**

**Forest Service reclamation bond number:**

**Forest Service reclamation bond**

**Reclamation bond number:**

**Reclamation bond amount:**

**Reclamation bond rider amount:**

**Additional reclamation bond information**

State of New Mexico  
Energy, Minerals and Natural Resources Department  
Oil Conservation Division  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

Submit Electronically  
Via E-permitting

## NATURAL GAS MANAGEMENT PLAN

This Natural Gas Management Plan must be submitted with each Application for Permit to Drill (APD) for a new or recompleted well.

### Section 1 – Plan Description

Effective May 25, 2021

**I. Operator:** Kaiser-Francis Oil Company **OGRID:** 12361 **Date:** 12/14/2022

**II. Type:** ☒ Original ☐ Amendment due to ☐ 19.15.27.9.D(6)(a) NMAC ☐ 19.15.27.9.D(6)(b) NMAC ☐ Other.

If Other, please describe: \_\_\_\_\_

**III. Well(s):** Provide the following information for each new or recompleted well or set of wells proposed to be drilled or proposed to be recompleted from a single well pad or connected to a central delivery point.

Well Name	API	ULSTR	Footages	Anticipated Oil BBL/D	Anticipated Gas MCF/D	Anticipated Produced Water BBL/D
Bell Lake Unit North 235H	30-025-50888	UL-1 Sec 5-T23S-R34E	2105FSL 1275FWL	1800	3000	2000

**IV. Central Delivery Point Name:** pad site [See 19.15.27.9(D)(1) NMAC]

**V. Anticipated Schedule:** Provide the following information for each new or recompleted well or set of wells proposed to be drilled or proposed to be recompleted from a single well pad or connected to a central delivery point.

Well Name	API	Spud Date	TD Reached Date	Completion Commencement Date	Initial Flow Back Date	First Production Date
Bell Lake Unit North 235H	30-025-50888	TBD	TBD	TBD	TBD	TBD

**VI. Separation Equipment:** ☒ Attach a complete description of how Operator will size separation equipment to optimize gas capture.

**VII. Operational Practices:** ☒ Attach a complete description of the actions Operator will take to comply with the requirements of Subsection A through F of 19.15.27.8 NMAC.

**VIII. Best Management Practices:** ☒ Attach a complete description of Operator's best management practices to minimize venting during active and planned maintenance.

## **Section 2 – Enhanced Plan**

### **EFFECTIVE APRIL 1, 2022**

Beginning April 1, 2022, an operator that is not in compliance with its statewide natural gas capture requirement for the applicable reporting area must complete this section.

☒ Operator certifies that it is not required to complete this section because Operator is in compliance with its statewide natural gas capture requirement for the applicable reporting area.

#### **IX. Anticipated Natural Gas Production:**

Well	API	Anticipated Average Natural Gas Rate MCF/D	Anticipated Volume of Natural Gas for the First Year MCF

#### **X. Natural Gas Gathering System (NGGS):**

Operator	System	ULSTR of Tie-in	Anticipated Gathering Start Date	Available Maximum Daily Capacity of System Segment Tie-in

**XI. Map.** ☐ Attach an accurate and legible map depicting the location of the well(s), the anticipated pipeline route(s) connecting the production operations to the existing or planned interconnect of the natural gas gathering system(s), and the maximum daily capacity of the segment or portion of the natural gas gathering system(s) to which the well(s) will be connected.

**XII. Line Capacity.** The natural gas gathering system ☐ will ☐ will not have capacity to gather 100% of the anticipated natural gas production volume from the well prior to the date of first production.

**XIII. Line Pressure.** Operator ☐ does ☐ does not anticipate that its existing well(s) connected to the same segment, or portion, of the natural gas gathering system(s) described above will continue to meet anticipated increases in line pressure caused by the new well(s).

☐ Attach Operator's plan to manage production in response to the increased line pressure.

**XIV. Confidentiality:** ☐ Operator asserts confidentiality pursuant to Section 71-2-8 NMSA 1978 for the information provided in Section 2 as provided in Paragraph (2) of Subsection D of 19.15.27.9 NMAC, and attaches a full description of the specific information for which confidentiality is asserted and the basis for such assertion.

### **Section 3 - Certifications**

**Effective May 25, 2021**

Operator certifies that, after reasonable inquiry and based on the available information at the time of submittal:

☒ Operator will be able to connect the well(s) to a natural gas gathering system in the general area with sufficient capacity to transport one hundred percent of the anticipated volume of natural gas produced from the well(s) commencing on the date of first production, taking into account the current and anticipated volumes of produced natural gas from other wells connected to the pipeline gathering system; or

☐ Operator will not be able to connect to a natural gas gathering system in the general area with sufficient capacity to transport one hundred percent of the anticipated volume of natural gas produced from the well(s) commencing on the date of first production, taking into account the current and anticipated volumes of produced natural gas from other wells connected to the pipeline gathering system.

***If Operator checks this box, Operator will select one of the following:***

**Well Shut-In.** ☐ Operator will shut-in and not produce the well until it submits the certification required by Paragraph (4) of Subsection D of 19.15.27.9 NMAC; or

**Venting and Flaring Plan.** ☐ Operator has attached a venting and flaring plan that evaluates and selects one or more of the potential alternative beneficial uses for the natural gas until a natural gas gathering system is available, including:

- (a) power generation on lease;
- (b) power generation for grid;
- (c) compression on lease;
- (d) liquids removal on lease;
- (e) reinjection for underground storage;
- (f) reinjection for temporary storage;
- (g) reinjection for enhanced oil recovery;
- (h) fuel cell production; and
- (i) other alternative beneficial uses approved by the division.

### **Section 4 - Notices**

1. If, at any time after Operator submits this Natural Gas Management Plan and before the well is spud:

(a) Operator becomes aware that the natural gas gathering system it planned to connect the well(s) to has become unavailable or will not have capacity to transport one hundred percent of the production from the well(s), no later than 20 days after becoming aware of such information, Operator shall submit for OCD's approval a new or revised venting and flaring plan containing the information specified in Paragraph (5) of Subsection D of 19.15.27.9 NMAC; or

(b) Operator becomes aware that it has, cumulatively for the year, become out of compliance with its baseline natural gas capture rate or natural gas capture requirement, no later than 20 days after becoming aware of such information, Operator shall submit for OCD's approval a new or revised Natural Gas Management Plan for each well it plans to spud during the next 90 days containing the information specified in Paragraph (2) of Subsection D of 19.15.27.9 NMAC, and shall file an update for each Natural Gas Management Plan until Operator is back in compliance with its baseline natural gas capture rate or natural gas capture requirement.

2. OCD may deny or conditionally approve an APD if Operator does not make a certification, fails to submit an adequate venting and flaring plan which includes alternative beneficial uses for the anticipated volume of natural gas produced, or if OCD determines that Operator will not have adequate natural gas takeaway capacity at the time a well will be spud.



I certify that, after reasonable inquiry, the statements in and attached to this Natural Gas Management Plan are true and correct to the best of my knowledge and acknowledge that a false statement may be subject to civil and criminal penalties under the Oil and Gas Act.

Signature:	<b>Christina Opfer</b>
Printed Name:	<b>Christina Opfer</b>
Title:	<b>Regulatory Manager</b>
E-mail Address:	<b>ChristinaO@kfoc.net</b>
Date:	<b>12/14/2022</b>
Phone:	<b>918-491-4468</b>
<b>OIL CONSERVATION DIVISION</b> <b>(Only applicable when submitted as a standalone form)</b>	
Approved By:	
Title:	
Approval Date:	
Conditions of Approval:	

## Kaiser-Francis Oil Company Natural Gas Management Plan

### Plan Description

#### VI. Separation Equipment

Separation equipment will be designed for maximum anticipated throughput and pressure to minimize waste.

#### VII. Operational Practices

##### A. VENTING AND FLARING OF NATURAL GAS

Kaiser-Francis Oil Company (KFOC) will maximize the recovery of natural gas by minimizing the waste of natural gas through venting and flaring during drilling, completion, and production operations as outlined in 19.15.27.8 NMAC. KFOC will flare rather than vent natural gas except when flaring is technically infeasible or would pose a safety risk and venting is a safer alternative than flaring. KFOC will ensure well(s) are connected to a natural gas gathering system with sufficient capacity to transport natural gas.

##### B. Venting and flaring during drilling operations

KFOC will combust natural gas brought to the surface during drilling operations. A properly sized flare stack will be located at a minimum of 100 feet from the nearest surface hole location. In case of emergency or malfunction, KFOC will report natural gas volumes, vented or flared.

##### C. Venting and flaring during completion or recompletion operations

During completion operations, KFOC will flare natural gas brought to the surface and commence operation of a separator once technically feasible. Produced natural gas from separation equipment will be sold. If natural gas does not meet gathering pipeline quality specifications, KFOC will flare for no more than 60 days or until the natural gas meets the pipeline quality specifications, whichever is sooner.

##### D. Venting and flaring during production operations

KFOC will not vent or flare natural gas during production, except for provisions defined by 19.15.27.8.D (1) through (4). KFOC will report natural gas volumes, vented or flared, appropriately.

##### E. Performance Standards

KFOC will comply with performance standards outlined in 19.15.27.8.E to minimize waste. Separation equipment will be designed for maximum anticipated throughput and pressure to minimize waste. Any permanent storage tank associated with production operations that is

routed to a flare or control device will be equipped with an automatic gauging system that reduces the venting of natural gas. KFOC will combust natural gas in a flare stack that is properly sized and designed to ensure proper combustion efficiency. Flare stacks will be equipped with an automatic ignitor or continuous pilot. KFOC will conduct an AVO inspection on the frequency specified in Subsection D of 19.15.27.8 NMAC. All emergencies will be resolved as quickly and safely as feasible.

#### **F. Measurement or estimation of vented or flared natural gas**

KFOC will measure or estimate natural gas that is vented, flared, or beneficially used during drilling, completion, and production operations. Equipment will be installed to measure the volume of natural gas flared from existing piping or a flowline piped from equipment such as high-pressure separators, heater treaters, or vapor recovery units associated with a well or facility, authorized by an APD issued after May 25, 2021, that has an average daily production greater than 60,000 cubic feet of natural gas. Measuring equipment will conform to an industry standard. Where measuring is not feasible, volumes will be estimated.

### **VIII. Best Management Practices**

During active and planned maintenance, venting will be limited to the depressurization of the equipment to ensure safe working conditions. For maintenance of production and compression equipment the associated producing wells will be shut-in to eliminate venting. During VRU maintenance, gas normally routed to the VRU will be flared.

**District I**

1625 N. French Dr., Hobbs, NM 88240  
 Phone:(575) 393-6161 Fax:(575) 393-0720

**District II**

811 S. First St., Artesia, NM 88210  
 Phone:(575) 748-1283 Fax:(575) 748-9720

**District III**

1000 Rio Brazos Rd., Aztec, NM 87410  
 Phone:(505) 334-6178 Fax:(505) 334-6170

**District IV**

1220 S. St Francis Dr., Santa Fe, NM 87505  
 Phone:(505) 476-3470 Fax:(505) 476-3462

**State of New Mexico**  
**Energy, Minerals and Natural Resources**  
**Oil Conservation Division**  
**1220 S. St Francis Dr.**  
**Santa Fe, NM 87505**

CONDITIONS

Action 166747

**CONDITIONS**

Operator: KAISER-FRANCIS OIL CO PO Box 21468 Tulsa, OK 74121146	OGRID: 12361
	Action Number: 166747
	Action Type: [C-101] BLM - Federal/Indian Land Lease (Form 3160-3)

**CONDITIONS**

Created By	Condition	Condition Date
pkautz	Will require a File As Drilled C-102 and a Directional Survey with the C-104	12/22/2022
pkautz	Once the well is spud, to prevent ground water contamination through whole or partial conduits from the surface, the operator shall drill without interruption through the fresh water zone or zones and shall immediately set in cement the water protection string	12/22/2022
pkautz	Oil base muds are not to be used until fresh water zones are cased and cemented providing isolation from the oil or diesel. This includes synthetic oils. Oil based mud, drilling fluids and solids must be contained in a steel closed loop system	12/22/2022
pkautz	Cement is required to circulate on both surface and intermediate1 strings of casing	12/22/2022