

3RF-28

PS 1826341898

NEU 2207 16B Facility



POND GEOMETRIC CONSTANTS (ft)

Leak Detect Pipe - Overall Diagonal Length =	76.7
Leak Detect Sump Manifold - Vertical Depth Below Pond =	-0.5

DATE	POND		PUMP START		PUMP FINISH		LEAK DETECT DEWATERING		
	(bbls) Pond Volume	(ft) Pond Vertical Depth	(ft) Leak Detect Diagonal Depth	(ft) Leak Detect Vertical Depth	(ft) Leak Detect Diagonal Depth	(ft) Leak Detect Vertical Depth	(hrs) Pump Run Time	(gal) Volume Removed	(gal/hr) Flow Rate
1/17/2019	9,852	1.0	NA	NA	NA	NA	NA	NA	NA
1/18/2019	21,246	2.0	NA	NA	NA	NA	NA	NA	NA
1/19/2019	36,656	3.5	NA	NA	NA	NA	NA	NA	NA
1/20/2019	52,470	4.8	NA	NA	NA	NA	NA	NA	NA
1/21/2019	68,084	6.0	68.5	2.1	71.0	1.3	2	40	20.0
1/22/2019	83,203	7.3	67.5	2.4	72.0	1.0	5	125	25.0
1/23/2019	80,683	6.8	64.0	3.5	68.5	2.1	6	150	25.0
1/24/2019	80,683	6.8	62.0	4.1	67.0	2.6	9	300	33.3
1/25/2019	80,683	6.8	62.5	4.0	76.5	-0.4	8	660	82.5
1/26/2019	80,683	6.8	62.5	4.0	74.1	0.3	8.5	748	88.0
1/30/2019	80,683	6.8	60.0	4.8	NA	NA	NA	NA	NA
TOTAL								2,023	