

Consolidated Minerals

J-26-31N-23E, Colfax Co.

Presumed equipment downhole

10" casing set at 20' with 3 sacks cement

7" casing " " 650' " unknown amount cement (if any)

Total depth: 708'

ILLEGIBLE

Plugging program

option I 25 sack plug at T.D.

Cement plug from 30' to surface.

Gel mud of at least 10 lb specific gravity

and 25 lbs gel per barrel between plugs.

option II Cement from T.D. to surface

Regulation marker to be set, pits to be filled and
location to be left clean and level.