

WEST BRAVO DOME UNIT #2 - CONTINUED - PAGE 2

LATCHED ONTO BHP GAUGE & TOH W/GAUGE & TOOLS. TIH W/187" GAUGE RING & TAGGED FILL @ 2,009'.  
RDMO HALLIBURTON. MIRU ELDREDGE WELL SVC. KILLED WELL W/45 BBLS. 6% KCL. RMV'D. FRAC VALVE  
& INSTALLED 3,000# BOP. TIH W/PKR. W/CAST IRON PUMP OUT PLUG ON BTM. (PLUG WILL SHEAR  
W/1,400# SURFACE PRESS.), XL 31655 ON-OFF TOOL W/1.781 F PROFILE IN GUDGEON, & 58 JTS. 2-3/8"  
T&G. SET PKR. @ 1,812.39' W/2,000# TENSION. RELEASED FR. ON-OFF & CIRC. 35 BBLS. 6% KCL  
W/CORROSION INHIBITOR. LATCHED ONTO ON-OFF TOOL. RMV'D. BOP & SCREWED ON 6" LARKIN HEAD  
W/8RD THREADS. TST'D. PKR. TO 1,000#. HELD OK. RDMO ELDREDGE WELL SERVICE. WELL CI UNTIL  
COMMENCEMENT OF FUTURE OPERATIONS.