

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

5a. Indicate Type of Lease	
State ☐	Fee ☒
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.

1. OIL WELL ☐ GAS WELL ☒ OTHER- CO ₂		7. Unit Agreement Name Bravo Dome Carbon Dioxide Gas Unit
2. Name of Operator Amoco Production Company		8. Form of Lease Name Bravo Dome Carbon Dioxide Gas Unit
3. Address of Operator P.O. Box 832, Brownfield, TX 79316		9. Well No. 1833 231K
4. Location of well UNIT LETTER <u>K</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>23</u> TOWNSHIP <u>18N</u> RANGE <u>33E</u> N.M.P.M.		10. Field and Pool or Merged Gas Unit Bravo Dome Carbon Dioxide Gas Unit 640-Acre Area
11. Elevation (Show whether DF, RT, GR, etc.) 4750' GL		12. County Harding

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☒	PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐
PULL OR ALTER CASING ☐	OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐	ALTERING CASING ☐
COMMENCE DRILLING OPER. ☐	PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOBS ☐	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Propose to fracture stimulate Tubb Formation to increase production. MIRU SU. Kill well with 2% KCL fresh water with additives. POOH with production equipment. RIH with 7" x 3-1/2" treating packer and 3 1/2" workstring. Land treating packer at 2300'. Frac well with 40 lb HEC gel, liquid CO₂ and 8/16 Brady sand. Mix gel in 2% KCL fresh water. Shut well in for 1 hour after frac job. Flow well back to flow tank to recover load water overnight. Clean out sandfill to 2570' if necessary. RIH with production equipment. Set packer at 2455'. Load backside with packer fluid and pressure test annulus to 500 psi. Return well to production.

O+3-NMOCD, SF 1-R. A. Sheppard HOU. Rm 20.156 1-T. Thiel HOU. Rm. 3.167 1-DJH
1-Amerada Hess 1-Amerigas 1-Cities Service 1-Conoco 1-Shell 1-Exxon
1-WF, Brownfield 1-WF, Clayton

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED DT Holcomb TITLE Sr. Administrative Analyst DATE 9-17-87
APPROVED BY Ry E Johnson TITLE DIRECTOR OF OIL CONSERVATION DATE 9-25-87
CONDITIONS OF APPROVAL, IF ANY: