

******* LIQUID SPILLS - VOLUME CALCULATIONS *******

Location of spill: Sundance 4-32 SWD Facility

Date of Spill: 4/1/2019

Site Soil Type: Fine sand

Average Daily Production: BBL Oil BBL Water

Total Area Calculations						
Total Surface Area	width		length		wet soil depth	oil (%)
Rectangle Area #1	30 ft	X	20 ft	X	1 in	0%
Rectangle Area #2	15 ft	X	35 ft	X	1 in	0%
Rectangle Area #3	0 ft	X	0 ft	X	0 in	0%
Rectangle Area #4	0 ft	X	0 ft	X	0 in	0%
Rectangle Area #5	0 ft	X	0 ft	X	0 in	0%
Rectangle Area #6	0 ft	X	0 ft	X	0 in	0%
Rectangle Area #7	0 ft	X	0 ft	X	0 in	0%
Rectangle Area #8	0 ft	X	0 ft	X	0 in	0%

Porosity 0.16 gal per gal

Saturated Soil Volume Calculations:

		<u>H2O</u>	<u>OIL</u>
Area #1	600 sq. ft.	25 cu. ft.	cu. ft.
Area #2	525 sq. ft.	22 cu. ft.	cu. ft.
Area #3	0 sq. ft.	cu. ft.	cu. ft.
Area #4	0 sq. ft.	cu. ft.	cu. ft.
Area #5	0 sq. ft.	cu. ft.	cu. ft.
Area #6	0 sq. ft.	cu. ft.	cu. ft.
Area #7	0 sq. ft.	cu. ft.	cu. ft.
Area #8	0 sq. ft.	cu. ft.	cu. ft.
Total Solid/Liquid Volume:	1,125 sq. ft.	47 cu. ft.	cu. ft.

Estimated Volumes Spilled

	<u>H2O</u>	<u>OIL</u>
Liquid in Soil:	1.3 BBL	0.0 BBL
Liquid Recovered :	39.0 BBL	0.0 BBL
Spill Liquid	40.3 BBL	0.0 BBL
Total Spill Liquid:	40.3	

Recovered Volumes

Estimated oil recovered: **0.0 BBL**
 Estimated water recovered: **39.0 BBL**

<u>Soil Type</u>	<u>Porosity</u>
Clay	0.15
Peat	0.40
Glacial Sediments	0.13
Sandy Clay	0.12
Silt	0.16
Loess	0.25
Fine Sand	0.16
Medium Sand	0.25
Coarse Sand	0.26
Gravelly Sand	0.26
Fine Gravel	0.26
Medium Gravel	0.25
Coarse Gravel	0.18
Sandstone	0.25
Siltstone	0.18
Shale	0.05
Limestone	0.13
Basalt	0.19
Volcanic Tuff	0.20
Standing Liquids	