

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENTN.M. Oil Cons. Div-Dist. 2
1301 W. Grand Avenue
Artesia, NM 88210FORM APPROVED
OMB No. 1004-0137
Expires: March 31, 2007

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE- Other instructions on reverse side.

1. Type of Well
☐ Oil Well ☒ Gas Well ☐ Other

OCT 21 2004

2. Name of Operator
MEADCO PROPERTIES3a. Address
PO BOX 2236 MIDLAND, TX 797023b. Phone No. (include area code)
432-682-56714. Location of Well (Footage, Sec., T., R., M., or Survey Description)
660' FSL & 1980' FWL, SEC 5, T-21S, R-29E5. Lease Serial No.
NM-029588

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No

HARRIS FEDERAL #2

9. API Well No.
3001523735

10. Field and Pool, or Exploratory Area

GOLDEN LANE MORROW

11. County or Parish, State

EDDY

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA.

TYPE OF SUBMISSION

- ☒
- Notice of Intent
-
- ☐
- Subsequent Report
-
- ☐
- Final Abandonment Notice

TYPE OF ACTION

- | | | | |
|--|---|--|---|
| <input type="checkbox"/> Acidize | <input type="checkbox"/> Deepen | <input type="checkbox"/> Production (Start/Resume) | <input type="checkbox"/> Water Shut-Off |
| <input type="checkbox"/> Alter Casing | <input type="checkbox"/> Fracture Treat | <input type="checkbox"/> Reclamation | <input type="checkbox"/> Well Integrity |
| <input type="checkbox"/> Casing Repair | <input type="checkbox"/> New Construction | <input type="checkbox"/> Recomplete | <input type="checkbox"/> Other |
| <input checked="" type="checkbox"/> Change Plans | <input type="checkbox"/> Plug and Abandon | <input type="checkbox"/> Temporarily Abandon | |
| <input type="checkbox"/> Convert to Injection | <input type="checkbox"/> Plug Back | <input type="checkbox"/> Water Disposal | |

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

SEE ATTACHED

2004 OCT 19 AM 10:34
BUREAU OF LAND MGMT
ROSWELL OFFICE

RECEIVED

14. I hereby certify that the foregoing is true and correct

Name (Printed/Typed)
PAT DREXLER

Title AGENT

Signature

Date 10/18/04

THIS SPACE FOR FEDERAL OR STATE OFFICE USE

Approved by

(ORIG. SGD.) ALEXIS C. SWOBODA

PETROLEUM ENGINEER

OCT 20 2004

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

(Instructions on page 2)

MEADCO PROPERTIES – HARRIS FEDERAL #2 (NM-029588)

NOTICE OF INTENTION

1. MI & RU PULLING UNIT, PULLED TBG & PKR
2. SET CIBP @ 11570', DUMP 2 SX CEMENT
3. SHOOT 5-1/2" CSG @ 7800', PULL & LD CSG
4. SET 65 SX CEMENT PLUG IN AND OUT @ 7800', TAG
5. SET 45 SX CEMENT @ 6500'
6. SET 35 SX CEMENT PLUG @ 4400' (IN AND OUT PLUG IN 8-5/8" CSG
 1. RU REVERSE UNIT & DRILL OUT CEMENT TO 4390'
 2. RU WIRELINE & PERF DELAWARE 1 JSPF FROM 4320-4370'
 3. RUN 2-7/8" TBG & 8-5/8" PKR, SET PKR @ 4270'
 4. ACID TREAT PERS FROM 4320-4370' W/1000 GALS 15% NEFE AC USING 70 RCN BALL SEALERS. ATTEMPT TO BALL OUT, SURGE BALL SEALERS, SWAB TEST DELAWARE PERFS

NOTE: IF DELAWARE IS NOT PRODUCTIVE CONTINUE PLUGGING AS FOLLOWS:

7. SET 25 SX CEMENT PLUG @ 4250', TAG
8. SET 20 SX CEMENT PLUG @ 2000'
9. SET 20 SX CEMENT PLUG @ 600', TAG
10. SET 5 SX CEMENT PLUG @ SURFACE
11. CUT OFF WELLHEAD
12. CLEAN LOCATION

BUREAU OF LAND MGMT.
ROSWELL OFFICE

2004 OCT 19 AM 10:34

RECEIVED