


Well ID: 3-015-37543

Well Name: KOOL AID STATE #21

Event#: 2.00

Report Dates: 05/27/2011



PIPE SPECIFICATION

STRING NAME	SECTION NAME	JOINT COUNT	START DEPTH	END DEPTH	LENGTH	OD SIZE	ID SIZE	WT GRDNT	GRD	CONN
SURFACE	GUIDE SHOE		272.80	274.00	1.20					
SURFACE	CASING	1	232.96	272.80	39.84	13.38	12.62	48.0	H-40	STC
SURFACE	FLOW COUPLING		232.96	232.96	0.00					
SURFACE	CASING	6	-3.60	232.96	236.56	13.38	12.62	48.0	H-40	STC
INTERMEDIATE #1	GUIDE SHOE		851.00	852.00	1.00					
INTERMEDIATE #1	CASING	1	808.06	851.00	42.94	8.63	7.92	24.0	J-55	STC
INTERMEDIATE #1	FLOAT COLLAR		806.86	808.06	1.20					
INTERMEDIATE #1	CASING	19	-3.14	806.86	810.00	8.63	7.92	24.0	J-55	STC
PRODUCTION	GUIDE SHOE		5427.80	5429.00	1.20					
PRODUCTION	CASING	1	5384.63	5427.80	43.17	5.50	4.89	17.0	J-55	LTC
PRODUCTION	FLOAT COLLAR		5383.23	5384.63	1.40					
PRODUCTION	CASING	59	2920.21	5383.23	2463.02	5.50	4.89	17.0	J-55	LTC
PRODUCTION	MARKER JOINT	1	2905.25	2920.21	14.96	5.50	4.89	17.0	J-55	LTC
PRODUCTION	CASING	69	12.11	2905.25	2893.14	5.50	4.89	17.0	J-55	LTC
PRODUCTION	LANDING JT		-3.86	12.11	15.97	5.50	4.89	17.0	J-55	
TUBING	BULL PLUG		4942.75	4943.50	0.75	2.88	2.50	6.5	J-55	8-
TUBING	MUD ANCHOR	3	4845.16	4942.75	97.59	2.88	2.50	6.5	J-55	8-
TUBING	CAVINS		4825.16	4845.16	20.00	2.88	2.50	6.5	J-55	8-
TUBING	SEAT NIPPLE		4824.06	4825.16	1.10	2.88	2.50	6.5	J-55	8-
TUBING	TUBING	36	3655.15	4824.06	1168.91	2.88	2.50	6.5	J-55	8-
TUBING	TUBING ANCHOR		3652.45	3655.15	2.70	5.50	4.89	17.0	J-55	8-
TUBING	TUBING	2	3587.41	3652.45	65.04	2.88	2.50	6.5	J-55	8-
TUBING	MARKER JOINT		3585.41	3587.41	2.00	2.88	2.50	6.5	J-55	8-
TUBING	TUBING	110	0.00	3585.41	3585.41	2.88	2.50	6.5	J-55	8-
TUBING				0.00	0.00					

CEMENTING

STRING NAME	STAGE #	LEAD TOP (est) (ft)	LEAD TOP (ver) (ft)	TAIL TOP (est) (ft)	TAIL TOP (ver) (ft)
SURFACE	1	0.0			
INTERMEDIATE #1	1	0.0			
PRODUCTION	1				

BHA STRING

DRILL EQUIP CODE	DESCRIPTION	LENGTH	OD SIZE	ID SIZE
------------------	-------------	--------	---------	---------

PERFORATION

ZONE	JOB REPORT DATE	ZONE NAME	TOP DEPTH	BOTTOM DEPTH	HOLE SIZE	PEN SIZE	SQUEEZED
1	05/19/2011	BLINEBRY	4850.00	5050.00	0.41	25.00	N
2	05/20/2011	MIDDLE BLINEBRY	4560.00	4760.00	0.41	25.00	N

PERFORATION							
ZONE	JOB REPORT DATE	ZONE NAME	TOP DEPTH	BOTTOM DEPTH	HOLE SIZE	PEN SIZE	SQUEEZED
3	05/20/2011	UPPER BLINEBRY	4290.00	4490.00	0.41	25.00	N
4	05/20/2011	PADDOCK	3816.00	4080.00	0.21	13.00	N