


Well ID: 30-015-37619

Well Name: YUCCA STATE #5

Event#: 2.00

Report Dates: 05/07/2011



PIPE SPECIFICATION

STRING NAME	SECTION NAME	JOINT COUNT	START DEPTH	END DEPTH	LENGTH	OD SIZE	ID SIZE	WT GRDNT	GRD	CONN
CONDUCTOR	CASING		0.00	80.00	80.00	20.00	19.12	94.0	H-40	OTR
SURFACE	GUIDE SHOE		473.80	475.00	1.20	13.38	12.71			
SURFACE	CASING	1	431.77	473.80	42.03	13.38	12.71	48.0	H-40	LTC
SURFACE	INSERT FLOAT		431.77	431.77	0.00	13.38	12.71			
SURFACE	CASING	11	-4.70	431.77	436.47	13.38	12.71	48.0	H-40	LTC
PRODUCTION	FLOAT SHOE		6490.54	6492.00	1.46	5.50	4.89			LTC
PRODUCTION	CASING	1	6447.09	6490.54	43.45	5.50	4.89	17.0	J-55	LTC
PRODUCTION	FLOAT COLLAR		6445.84	6447.09	1.25	5.50	4.89			LTC
PRODUCTION	CASING	43	4556.29	6445.84	1889.55	5.50	4.89	17.0	J-55	LTC
PRODUCTION	MARKER JOINT	1	4542.62	4556.29	13.67	5.50	4.89	17.0	J-55	LTC
PRODUCTION	CASING	10	4103.42	4542.62	439.20	5.50	4.89	17.0	J-55	LTC
PRODUCTION	FLINT COATED	21	3234.60	4103.42	868.82	5.50	4.89	17.0	L-80	LTC
PRODUCTION	DV TOOL MULTI-		3232.36	3234.60	2.24	5.50	4.89			LTC
PRODUCTION	FLINT COATED	27	2109.63	3232.36	1122.73	5.50	4.89	17.0	L-80	LTC
PRODUCTION	CASING	48	12.68	2109.63	2096.95	5.50	4.89	17.0	J-55	LTC
PRODUCTION	LANDING COLLAR		-3.33	12.68	16.01	5.50	4.89	17.0	J-55	LTC
TUBING	BULL PLUG		6046.65	6047.35	0.70	2.88	2.44	6.5	J55	8RD
TUBING	MUD ANCHOR	3	5949.19	6046.65	97.46	2.88	2.44	6.5	J55	8RD
TUBING	DESANDER		5929.91	5949.19	19.28	2.88	2.44	6.5	J55	8RD
TUBING	SEAT NIPPLE		5928.81	5929.91	1.10	2.88	2.44	6.5	J55	8RD
TUBING	TUBING	36	4760.12	5928.81	1168.69	2.88	2.44	6.5	J55	8RD
TUBING	TUBING ANCHOR		4757.42	4760.12	2.70	5.50	2.44		J55	8RD
TUBING	TUBING	2	4692.37	4757.42	65.05	2.88	2.44	6.5	J55	8RD
TUBING	MARKER JOINT		4690.30	4692.37	2.07	2.88	2.44	6.5	J55	8RD
TUBING	TUBING	145	0.00	4690.30	4690.30	2.88	2.44	6.5	J55	8RD
INTERMEDIATE	GUIDE SHOE		1836.50	1838.00	1.50	8.63	7.92			LTC
INTERMEDIATE	CASING	1	1792.53	1836.50	43.97	8.63	7.92	32.0	J-55	LTC
INTERMEDIATE	FLOAT COLLAR		1791.33	1792.53	1.20	8.63	7.92			LTC
INTERMEDIATE	CASING	41	17.92	1791.33	1795.11	8.63	7.92	32.0	J-55	LTC

CEMENTING

STRING NAME	STAGE #	LEAD TOP (est) (ft)	LEAD TOP (ver) (ft)	TAIL TOP (est) (ft)	TAIL TOP (ver) (ft)
SURFACE	1	0.0	0.0		
PRODUCTION	1	3232.0	3232.0		
PRODUCTION	2	0.0	0.0		
INTERMEDIATE	1	0.0	0.0		

BHA STRING

DRILL EQUIP CODE	DESCRIPTION	LENGTH	OD SIZE	ID SIZE
------------------	-------------	--------	---------	---------

PERFORATION							
ZONE	JOB REPORT DATE	ZONE NAME	TOP DEPTH	BOTTOM DEPTH	HOLE SIZE	PEN SIZE	SQUEEZED
1	04/28/2011	BLINEBRY	5940.00	6140.00	0.21	13.00	N
2	04/30/2011	BLINEBRY	5670.00	5870.00	0.34	13.00	N
3	04/30/2011	BLINEBRY	5400.00	5600.00	0.34	13.00	N
5	05/01/2011	PADDOCK	4930.00	5155.00	0.34	13.00	N