

LAS CRUCES


Land Office _____

Lease No. **050906**

Unit _____

(SUBMIT IN TRIPLICATE)

**UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY**



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

DECEMBER 6TH, 19 **56**

Well No. **II** is located **990** ft. from **11** line and **990** ft. from **EW** line of sec. **8**

SESE 8 (1/4 Sec. and Sec. No.) **I8S** (Twp.) **29E** (Range) **NMPM** (Meridian)

LOCO HILLS (Field) **EDDY** (County or Subdivision) **NEW MEXICO** (State or Territory)

The elevation of the derrick floor above sea level is _____ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

EXPECT TO DRILL TO APPROXIMATELY 3,000 FT. WILL USE ROARY TOOLS AND DRILL IN WITH CABLE TOOLD. EXPECT TO RUN APPROXIMATELY 400 FT. OF 8 INCH CASING AND CEMENT WITH 50 SACKS OF CEMENT. EXPECT TO RUN 5 1/2 INCH CASING TO BOTTOM OF HOLE, CEMENT WITH 100 SACKS OF CEMENT, PERPORATE THE 5 1/2 INCH AND SANDFRAC.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **V. S. WELCH**
P. O. BOX 1417
Address **ARTESIA, NEW MEXICO.**

By 
Title **AGENT**

