

Operator  
Well  
Unit  
API #

LDNG

Northcott #3

G Section 24 Township 19 Range 28

30-015-22892

TOPS

Salado	350'
B Salt	600'
Gates	890'
7 River	1300'
Grayburg	2200'
San Andres	2818'
Sea Spring	3972'
Waltcamp	8807'
Pera	9595'
Strawn	10020'
Atoka	10351'

← 60' Surface Plug.

← 350' TAG

← 425'-300' TAG

← 700' TAG

← 1524'

Perfs - 1624' - 2050'

← 2910' TAG

← 4022'

← 6022'

← 8857'

- \* Contact OCD 24 hrs. prior to any work done.
- \* Salt gel mud consisting of 10# brine with 25# of gel per barrel must be placed between each plug.
- \* Install dry hole marker as per Rule 202.B.2
- \* Plugs are to be set from point indicated up.
- \* Plugs must not be less than 100' or 25 Sacks of cement, whichever is greater, unless specifically indicated.
- \* Shoe and stub plugs will be 50' above and below shoe or stub and tagged.
- \* Surface plug will be from 0' - 60'
- \* Where plugs are required, cement must be placed inside and outside of all casing string(s) in the correct footage or sacks required, if no cement exists.
- \* Plugs to be tagged will be indicated.

13 3/8" @ 375'  
CIRC.

8 5/8" @ 2860'  
CIRC

MS