

BRC MADERA NO. 1
Section 29, T-22-S, R-27-E
Eddy County, New Mexico
860' FNL & 1980' FEL
Elevation: 3162' KB; 3139' GL

All Depths - Kb Measurement
GL 23' less than KB

Cemented to
Surface

16" Casing set @ 379' - 235 sx Class "C" 50/50,
2% CC & 150 sx Class "C" Nea
Cemented 16" Casing to Surface - (50 sx to pits)

Cemented to
Surface

10-3/4" Casing set @ 2618' - 1200 sx 50/50 Poz, #4
GII, 2% CC

Cement didn't circulate to surface (15 cu yards
cement needed to bring cement from 375' to surface
on 10-3/4" casing)

Cemented from
8800' to 11311'

Top 5" Liner @ 11061'
12' - 6-7/4" Liner Hanger @ 11061' to 11073'

7-5/8" Casing set @ 11311' - 750 sx Class "H", 3/4%
CFR-2
Top Cement @ 8800' outside Casing

Cemented from
11061' to 11842'

Tubing Packer @ 11643' (Baker Lok-Set)

5" Liner set @ 11842' - 100 sx Class "H", 3/4% CFR-2
Circulated out 5 sx after release from liner

Ran 370 Joints 2-3/8" tubing, one 6' Pup joint is one
joint above Packer. Tubing set @ 11707.52'. Two 6'
Pup joints out top of tubing. Cleaned out cement ins
liner to 11750'