

AMOCO PRODUCTION COMPANY  
 STATE "IZ" NO. 1  
 BOTTOM HOLE PRESSURE BUILD-UP AND,  
 4-POINT BACK PRESSURE TEST  
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:  
 JOHN WEST ENGINEERING COMPANY

TEST DATE: MARCH 2 to March 4, 1982  
 TEST DEPTH: 10,229 FEET  
 ELEMENT NO: 34911 (0-600 psi)  
 OPERATOR: WINN SUTTON

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS. / MIN.</u>	<u>PSIG @ 10,229 FEET</u>
3-2-82	11:00 A.M.		3464 Gauge reached 10,229'
	11:30 A.M.		3316
	12:00 Noon	00 Hrs. 00 Min.	3322 Shut-In
	12:15 P.M.	00 15	3747
	12:30 P.M.	00 30	3765
	12:45 P.M.	00 45	3768
	1:00 P.M.	01 00	3771
	1:30 P.M.	01 30	3780
	2:00 P.M.	02 00	3786
	2:30 P.M.	02 30	3792
	3:00 P.M.	03 00	3795
	4:00 P.M.	04 00	3798
	5:00 P.M.	05 00	3807
3-2-82	10:00 P.M.	10 00	3816
3-3-82	3:00 A.M.	15 00	3822
	8:00 A.M.	20 00	3825
3-3-82	6:00 P.M.	30 00	3828
3-4-82	4:00 A.M.	40 00	3831
3-4-82	10:00 A.M.	46 00	3831 Gauge out to make gradient stops.
3-4-82	11:00 A.M.	00 Hrs. 00 Min.	3831 Gauge back to 10,229'
	11:15 A.M.	00 15	3831 Open Choke, Begin Test 7/64
	11:30 A.M.	00 30	3681
	11:45 A.M.	00 45	3699 End Rate I
	12:00 Noon	01 00	3602 9/64 Choke
	12:15 P.M.	01 15	3633 End Rate II
	12:30 P.M.	01 30	3461 11.5/64 Choke
	12:45 P.M.	01 45	3479 End Rate III
	1:00 P.M.	02 00	3304 13.5/64 Choke
	1:15 P.M.	02 15	3259
	1:30 P.M.	02 30	3235
3-4-82	1:45 P.M.	02 45	3244 End Rate IV