

JAMES E FED. #9

CONTINUED

02/22/96 TBG PRESS: 390#, BLED WELL DWN, FL 1ST RUN 4500' F/SURF., SWAB BK 79 BBL WTR
TR OIL, FL ENTRY APPROX. 400'/HR, FL LAST RUN 5600' F/SURF, SDON.

02/23/96 TBG PRESS: 300#, BLED WELL DWN, RU & SWAB, FL 1ST RUN 3600' F/SURF, SWAB
BACK 10 BBL OIL 10 BBL WTR, REL PKR & POOH W/PKR AND 2-7/8" TBG, SIH W/PROD
TBG, SD DUE TO HIGH WINDS, SDON.

02/24/96 WELL CLOSED 24 HRS. CREW OFF.

02/25/96 " "

02/26/96 CONT IN HOLE W/PROD TBG T/5308', SEATING NIPPLE, REMOVE BOP &
ENVIRONMENTAL TRAY, RUN SUCKER ROD PMP & RODS 2075' CL D STEEL RODS 1",
3225' CL D STEEL RODS 7/8", RD TATUM WS, CLEAN LOC.

02/27/96 TEST

02/28/96 24 HR TST REC: 20 BO, 109 BW, 45 MCF GAS.

02/29/96 24 HR TST REC: 20 BO, 109 BW, 45 MCF GAS.

03/01/96 24 HR TST REC: 19 BO, 70 BW, 45 MCF GAS.

03/02/96 24 HR TST REC: 19 BO, 70 BW, 45 MCF GAS.

03/03/96 PMPD 12 HRS REC 5 BO, 32 BW, 56 MCF GAS.

03/04/96 PMPD 12 HRS REC 4 BO, 74 BW W/48 MCF GAS.

03/05/96 PMPD 12 HRS REC 3 BO, 54 BW W/48 MCF GAS.

03/06/96 PMPD 12 HRS REC 3 BO, 41 BW, 50 MCF GAS, TEST COMPLETED.

COMPLETE DROP FROM REPORT