

C. Logging Program:

TD-Surface - DLL/GR, LDT/CNL/GR, Sonic/GR

D. Mud Logging Services:

One-man unit w/ full service to begin @ 1200'.

Two-man unit w/ full service to begin @ 7000'.

9. Abnormal Pressures, Temperatures or Potential Hazards

No abnormal pressure to be expected. Possible H₂S in the San Andres and Devonian. Hydrogen Sulfide safety and monitoring equipment to be installed at the 13-3/8" surface casing point.

10. Anticipated Starting Date

As soon as possible