

W LYBROOK UNIT #709H

API # 30-045-35741



Location

SHL: 836' FSL 461' FEL Sec: 12 Twnshp: 23N Rge: 9W
 BHL: 336' FNL 964' FEL Sec: 11 Twnshp: 23N Rge: 9W

Lat: 36.236524
 Long: -107.733201

Spud Date: 2/8/2016
 Completion: 6/23/2016
 Pool Name: LYBROOK MC W
 C/O reinstall GLV: 8/17/2018

wellbore update: 8/20/18 LG

OJO ALIMO	589	589
KIRTLAND	756	754
PILGRIM CLIFFS	1278	1263
LEWIS	1437	1413
CHACRA	1660	1621
CLIFF HOUSE	2862	2727
MENEFEE	2883	2746
PUNNI LOOKOUT	3856	3653
MANCOS	4037	3822
MC	4400	4173

Tubing: Landed tubing @ 5508'. 162 Jnts of 2 7/8" 6.5# L80. Packer set @ 5345', 6 Gas Lift Valves

Perf'd w/ 4spf @ 5598'-12369' / , 0.35" diameter

Frac'd w/ @ 5598'-12369' w/ 33 stages of 20/40 sand

12 1/4" Hole

8 3/4" Hole

6 1/8" Hole

Surface: 9-5/8" 11 jnts 36# J-55 ST&C csg, set @ 323', float collar @ 291'
 Cmt'd 101 sx of Type I-II. Circ., 8 bbls of cmt to surface.

TD @ 328'.

Intermediate: 7" csg set @ 5549', 128jts J55 23#, LTC, FC @ 5505'. DV TOOL 1522' Cmt'd w/ Lead @ (490sx/172bbls) of Halcem, followed by Tail @ (450sx/104bbls) of Varicem. w/ 86bbls of good cement back to surface.

TD @ 5560'

Prod Liner: 4 1/2" csg set @ 12480', 169 jts of P-110, 11.6#. LC @ 12390, RSI @ 12369', TOL @ 5374'.
 Cmt'd 645sx/156 BBL of Extendacem. Circ., 25 Bbl Good Cement to Surface

TOL @ 5374'.

TD @ 12488'

PBTD @ 12390'.

