

4633

30-095-09508

DATA SHEET FOR DEEP GROUND BED CATHODIC PROTECTION WELLS
NORTHWESTERN NEW MEXICO
(Submit 3 copies to OCD Aztec Office)

Operator MERIDIAN OIL Location: Unit NE Sec. 15 Twp 30 Rng 9

Name of Well/Wells or Pipeline Serviced RIDDLE A #1

cps 50w

Elevation 6383' Completion Date 11/5/61 Total Depth 200' Land Type* N/A

Casing, Sizes, Types & Depths N/A

If Casing is cemented, show amounts & types used N/A

If Cement or Bentonite Plugs have been placed, show depths & amounts used
N/A

Depths & thickness of water zones with description of water when possible:
Fresh, Clear, Salty, Sulphur, Etc. N/A

Depths gas encountered: N/A

Type & amount of coke breeze used: 1224 lbs.

Depths anodes placed: 169', 158', 152', 146', 140', 134', 57'

Depths vent pipes placed: N/A

Vent pipe perforations: N/A

Remarks: gb #1

RECEIVED
MAY 31 1991
OIL CON. DIV
DIST 2

If any of the above data is unavailable, please indicate so. Copies of all logs, including Drillers Log, Water Analyses & Well Bore Schematics should be submitted when available. Unplugged abandoned wells are to be included.

*Land Type may be shown: F-Federal; I-Indian; S-State; P-Fee.
If Federal or Indian, add Lease Number.

SAN JUAN DIVISION
WELL CASING CATHODIC PROTECTION
DAILY CONSTRUCTION
PROGRESS REPORT

DATE 11-5-61

WELL NAME - Riddle 1-A WORK ORDER NO. 184-52019-50-20

NUMBER AND DEPTH OF HOLES: #1 200', #2 , #3 , #4 , #5 .

DEPTH OF EACH ANODE: #1 169, #2 158, #3 152, #4 146, #5 140, #6 134, #7 57'
#8 , #9 , #10 .

ANODE RESISTANCES: #1 6.7, #2 4.5, #3 4.4, #4 3.6, #5 4.0, #6 6.8, #7 5.6
#8 , #9 , #10 .

TOTAL CIRCUIT RESISTANCE: 2.2 OHMS.

DRILLING LOG: (ATTACH HERETO)

AMOUNT OF COKE BREEZE PLACED IN EACH HOLE: #1 1224/65, #2 , #3
#4 , #5 .

ANY DIFFICULTIES ENCOUNTERED IN DRILLING:

ROCKS-

LOST CIRCULATION- AT 200'

CASING INSTALLED-

DATE ALL CONSTRUCTION COMPLETED .

REMARKS:

LOST circulation AT 200' came out of hole
and plugged back to 180' went into hole and
cleaned out to 180'

Hole available to load anodes at 1:30 P.M. Contractor
did not have enough suitable anodes to load hole
contractor had six anodes one had a cracked cap another
had large bubble next to anode top.

Contractor started to load hole at 5:00 P.M.
contractor loaded six anodes successfully then
put a bridge at 30'

11/7/61 Contractor broke up bridge load anode #7 and
filled with coke

Total Res 6 anodes = 3.0 Ω
" " 6 " = 2.7 Ω
" " 7 " = 2.2 Ω

Coke - 6.9 lbs/ft

Cd. Packer
SIGNATURE OF INSPECTOR

DAYLIGHT

10

[illegible]