

DATA SHEET FOR DEEP GROUND BED CATHODIC PROTECTION WELLS
NORTHWESTERN NEW MEXICO
(Submit 3 copies to OCD Aztec Office)

Operator MERIDIAN OIL Location: Unit SW Sec. 22 Twp 29 Rng 8

Name of Well/Wells or Pipeline Serviced CENTRAL GROUND BED #1.

ROELOFS A #4 cps 862w

Elevation 6398' Completion Date 10/31/66 Total Depth 580' Land Type* N/A

Casing, Sizes, Types & Depths N/A

If Casing is cemented, show amounts & types used N/a

If Cement or Bentonite Plugs have been placed, show depths & amounts used
N/A

Depths & thickness of water zones with description of water when possible:
Fresh, Clear, Salty, Sulphur, Etc. N/A

RECEIVED
MAY 31 1991
OIL CON. DIV
DIST.

Depths gas encountered: N/A

Type & amount of coke breeze used: 10800 lbs.

Depths anodes placed: 344', 338', 312', 306', 300', 281', 275', 269', 203', 146', 140', 136', 130', 124', 118'

Depths vent pipes placed: 344' OF 3/4" HOSE

Vent pipe perforations: 344'

Remarks: qb #2 CAVING DOWN HOLE RETIRED.

If any of the above data is unavailable, please indicate so. Copies of all logs, including Drillers Log, Water Analyses & Well Bore Schematics should be submitted when available. Unplugged abandoned wells are to be included.

*Land Type may be shown: F-Federal; I-Indian; S-State; P-Fee.
If Federal or Indian, add Lease Number.

CATHODIC PROTECTION CONSTRUCTION REPORT

DAILY LOG

120' - #12 Drag - 4 3/4"

Date 10-31-66

Well Name Hughes #1A, 3A, 5A & Roofs #4A			CPS No. 111W			
Location Central Ground Bed #1 SW-22-29-8			Work Order No.			
Anode Hole Depth 580	Total Drilling Rig Time 52 Hrs	Type & Size Bit Used 778-43080-240-AD110-340		No. Sacks Mud Used 3		
No. Sacks Lost Circulation Mat'l Used 1	Anode Depth		#1 344	#2 338	#3 312	#4 306
Total Lbs. Coke Used 10,800	Anode Output (Volts)		#1 4.0	#2 4.4	#3 4.5	#4 3.9
Total Circuit Resistance Volts 12.0	Amps 18.0	Ohms 0.66	No. Ft. Surface Cable Conduit 110' No 2 CP Cable 38 720 ~ A Nodes			
Drilling Log (Attach. Hereto) <input type="checkbox"/>		1. 275	8. 269	9. 203	10. 146	11. 140
		2. 4.0	9. 5.0	9. 4.0	10. 5.5	10. 5.0
		3. 130	14. 120	15. 118	/	
Remarks		13. 4.5	14. 4.8	15. 4.5		

3/4" Hose tied to No. 1 Anode - Perforated 344'
15 lbs Barafos Added to G.B. While Coking -
175 lbs Calcium Chloride Added to G.B.

CAVING DOWN HOLE

All Construction Completed

Barrels
(Signature)

GROUND BED LAYOUT SKETCH



