

41 - 30-039-18201

445. 30-039-24335

DATA SHEET FOR DEEP GROUND BED CATHODIC PROTECTION WELLS
NORTHWESTERN NEW MEXICO
(Submit 3 copies to OCD Aztec Office)

Operator MERIDIAN OIL Location: Unit L Sec. 13 Twp 30 Rng 6

Name of Well/Wells or Pipeline Serviced SAN JUAN 30-6 UNIT # 41, #445

cps 232w

Elevation 6171' Completion Date 11/16/90 Total Depth 400' Land Type* N/A

Casing, Sizes, Types & Depths 20' OF 8" PVC CASING

If Casing is cemented, show amounts & types used 90' OF 8" PVC AND

96' OF 7" CASING STEEL.

If Cement or Bentonite Plugs have been placed, show depths & amounts used

N/A

Depths & thickness of water zones with description of water when possible:

Fresh, Clear, Salty, Sulphur, Etc. 95'

MAY 31 1991

Depths gas encountered: N/A

OIL CON. DIV
DIST. 3

Type & amount of coke breeze used: 4000 lbs.

Depths anodes placed: 370', 360', 350', 340', 315', 305', 295', 235', 225', 215'

Depths vent pipes placed: 400' OF 1" PVC VENT PIPE

Vent pipe perforations: 300'

Remarks: qb #2 1ST HOLE DRILLED 200'. SET 20' OF 8' PVC CASING. HOLE CAVED.

MOVED 25' NORTH.

If any of the above data is unavailable, please indicate so. Copies of all logs, including Drillers Log, Water Analyses & Well Bore Schematics should be submitted when available. Unplugged abandoned wells are to be included.

*Land Type may be shown: F-Federal; I-Indian; S-State; P-Fee.
If Federal or Indian, add Lease Number.

WELL CASING CATHODIC PROTECTION CONSTRUCTION REPORT DAILY LOG

Drilling Log (Attach Hereto) ☐

Completion Date 11-16-90

CPS #	Well Name, Line or Plant:	Work Order #	Static:	Ina. Union Check:					
232-W	S.J.30-6 #445	4392A 'L'		☒ Good ☐ Bad					
	S.J.30-6 #41	69763 'M'							
Location:	Anode Size:	Anode Type:	Size Bit:						
L13-30-6	2" X 60"	ANOTEC	6 1/4						
Depth Drilled:	Depth Logged:	Drilling Rig Time:	Total Lbs. Coils Used	Low Circulation Mins Used:	No. Sacks Mud Used:				
400'			4000						
Anode Depth									
# 1 370'	# 2 360'	# 3 350'	# 4 340'	# 5 315'	# 6 305'	# 7 295'	# 8 235'	# 9 225'	# 10 215'
Anode Output (Amps):									
# 1 2.4	# 2 3.3	# 3 2.8	# 4 2.8	# 5 2.8	# 6 3.8	# 7 3.3	# 8 2.5	# 9 3.0	# 10 3.0
Anode Depth:									
# 11	# 12	# 13	# 14	# 15	# 16	# 17	# 18	# 19	# 20
Anode Output (Amps):									
# 11	# 12	# 13	# 14	# 15	# 16	# 17	# 18	# 19	# 20
Total Circuit Resistance				No. 8 C.P. Cable Used		No. 2 C.P. Cable Used			
Volts 11.9		Amps 13.3		Ohms 1.89					

Remarks: Set 20' of 8" PVC casing. DRILLER DRILLED 200' of hole with hole caving in. Moved 25' NORTH and DRILLED 95' of 12" hole set 87' of 8" PVC casing. Did NOT see sand + water off. Set 97' of 7" steel casing, sealed off sand. Ran 400' of 1" PVC VENT pipe perforated 300' of vent pipe. Left COKE Breeze approx. 185'

Rectifier Size: _____ V _____ A
 Addn'l Depth: _____
 Depth Credit: _____
 Extra Cable: 10'
 Ditch & 1 Cable: 63'
 25' Meter Pole: _____
 20' Meter Pole: _____
 10' Stub Pole: _____
 Junction Box: 1

All Construction Completed

William Knight Jr
 (Signature)

GROUND BED LAYOUT SKETCH

GB #2
 63'
 RECTIFIER

S.J.30-6 #41

S.J.30-6 #445

GB #1

N

COMPANY MERIDIAN OIL

1950

RANGE: 2-4

6

HOLE MADE:

400'

COLOR:-

SALE PRICE

Brian E. Burge

Tool Dresser

Meridian 011

CPS #: 232-W WELL NAME: 5530-6 #44.5 LOCATION: 413-306 DATE: 11-16-90

TOTAL VOLTS: 11.9 TOTAL AMPS: 13.3 OHMS RESISTANCE: 89.

												ANODE READINGS			
DEEP	LOG ANODE	ANODE NO.	DEEP	LOG ANODE	ANODE NO.	DEEP	LOG ANODE	ANODE NO.	DEEP	LOG ANODE	ANODE NO.	NO.	DEPTH	NO COKE	WITH COKE
5			185	1.4		365	1.4		545			1	370	1.1	2.4
10			190	1.1		370	1.1	1	550			2	360	1.8	3.3
15			195	1.8		375	1.8		555			3	350	1.3	2.8
20			200	1.2		380	1.4		560			4	340	1.6	2.8
25			205	1.3		385	1.4	7.0	565			5	315	1.3	2.8
30			210	1.3		390			570			6	305	2.1	3.8
35			215	1.3	10	395			575			7	295	1.6	3.3
40			220	1.2		400			580			8	235	1.3	2.5
45			225	1.4	9	405			585			9	225	1.5	3.0
50			230	1.3		410			590			10	215	1.3	3.0
55			235	1.2	8	415			595						
60			240	1.0		420			600						
65			245	1.0		425			605						
70			250	1.0		430			610						
75			255	1.3		435			615						
80			260	1.5		440			620						
85			265	1.7		445			625						
90			270	1.6		450			630						
95			275	1.6		455			635						
100	1.5		280	1.4		460			640						
105	1.1		285	1.7		465			645						
110	1.9		290	1.2		470			650						
115	1.5		295	1.5	7	475			655						
120	1.4		300	1.6		480			660						
125	1.4		305	1.8	6	485			665						
130	1.3		310	1.7		490			670						
135	1.7		315	1.2	5	495			675						
140	1.2		320	1.9		500			680						
145	1.9		325	1.7		505			685						
150	1.9		330	1.8		510			690						
155	1.5		335	1.9		515			695						
160	1.4		340	1.4	4	520			700						
165	1.4		345	1.7		525			705						
170	1.3		350	1.1	3	530			710						
175	1.5		355	1.3		535			715						
180	1.3		360	1.6	2	540			720						

REMARKS: Drilled 95' of 12" hole, set 87' of 8" PVC casing. Did NOT seal off sand and water. Set 97' of 7" steel casing. Sealed off sand and water. Water standing at 35'.

1st. Hole set 20' of 8" PVC casing. Driller drilled 200' with hole casing in. moved 25' north of hole drilled hole #2