

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
Budget Bureau No. 1004 0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

5 Lease Designation and Serial No
NM 23041

6 If Indian, Allottee or Tribe Name

7 If Unit or CA, Agreement Designation

SUBMIT IN TRIPLICATE

1 Type of Well

☐ Oil Well ☒ Gas Well ☐ Other

2 Name of Operator

SCHALK DEVELOPMENT COMPANY

3 Address and Telephone No

P.O. Box 25825, Albuquerque, NM 87125, (505)881-6649

4 Location of Well (Footage, Sec., T., R., M., or Survey Description)

1980' FSL & 660' FWL, Sec. 16, T-25N, R-3W

8 Well Name and No

SCHALK 41 #1B

9 API Well No

10 Field and Pool, or Exploratory Area

Blanco Mesa Verde

11 County or Parish, State

Rio Arriba County, NM

CHECK APPROPRIATE BOX(S) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

☐ Notice of Intent

☒ Subsequent Report

☐ Final Abandonment Notice

TYPE OF ACTION

☐ Abandonment

☐ Recompletion

☐ Plugging Back

☐ Casing Repair

☐ Awaiting Casing

☒ Other Cement long string

☐ Change of Plans

☐ New Construction

☐ Non-Rooting Fracturing

☐ Water Shut Off

☐ Conversion to Injection

☐ Dispose Water

13 Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

140 joints of 4-1/2" J-55 10.5# casing was run in this well on October 24, 2000. Guide shoe was set at 6,234.24; top shoe joint at 6,189.74'; float collar set at 6,189.04; DV tool set at 3,033.00. Casing set at 6,233' KB.

Casing was cemented on October 24, 2000 as follows:

1st Stage - Cemented with 300 sacks of 65/35 Class H poz with 10% gel and 1/4# flocele per sack. Circulated 4 barrels cement to surface.

2nd Stage - Cemented with 210 sacks 50/50 Class H poz with 4% gel and 1/4# flocele per sack followed by 640 sacks of 65/35 Class H poz with 12% gel, 12# gilsonite, 2% CaCl and 1/4# flocele per sack. Circulated 35 barrels of cement to surface. Plug down at 18:00 10/24/00.

Operations were witnessed by BLM personnel.

14 I hereby certify that the foregoing is true and correct.

Signature

General Manager

Date 10/26/00

(This space for Federal or State office use)

/s/ Brian W. Davis

Lands and Mineral Resources

Approved by
Conditions of approval, if any.

Date

Date

NOV 17 2000