



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.

Land Office **Santa Fe, New Mexico**

Lease No. **013014**

Unit **000000**

MAY 26 1959

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

May 25,

1959

Well No. **1** is located **990** ft. from **TN** line and **890** ft. from **E** line of sec. **25**
SW/4 Section 25 **25 North 6 West 107N**
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Wilcox **Rio Arriba** **New Mexico**
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **6675** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Total depth 7140. Set 218 joints, 7143.19' 3-1/2" J-35 Casing as follows:

Saker guide shoe	1.33
1 jt. J-35 17.00	23.33
Saker flowline collar	1.48
11 jts. J-35 17.00	343.30
93 jts. J-35 13.30	3134.43
Saker stage collar	1.00
110 jts. J-35 13.30	3376.84
1 jt. J-35 17.00	28.66
	7193.19

Cemented 1st stage with 425 sacks regular cement. Good returns. Pressured to 10000 and held for 4 hours. Temperature survey indicated top of cement @ 3400'. Cemented 2nd stage with 100 sacks regular cement. Pressure tested to 1000 psi for 30 min. OK. Temperature survey indicated top of cement @ 3300'. Drilled out stage collar after 22 hrs. Did not drill out cement. TD 7194.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **ELMER COUNTY LAND COMPANY**

Address **304 Harbor Building**

Albuquerque, New Mexico

By **E. F. Burchfield**
Title **Manager, Oil Production**

