



8 5/8" set @ 99' with 50 sacks of cement presumed, circulation.



5 1/2" set @ 960' with 75 sacks of cement, presumed 75% fill to 790'.



Cement fill to 959'

Hydramite plug set @ 990'-985'