

| | | | | |
|---|---------------------------------------|---------------------------------|----------------------------------|--------------------------|
| OPERATOR CMS Oilfield Service | | PROPERTY NAME Caranta | | WELL NO. 1 |
| DATE 5-18-95 | LOCATION ULSTR) J-23-32N-1W | | FOOTAGE 1980 FSL & FEL | Elevation 7133' |
| API NO. 30-039-22806 | | POOL Wildcat Dakota | | |
| Tops | | | | |
| Mesaverde - 790' ? | | | | |
| Gallup - 1905' | | | | |
| Greenhorn - 2885' | | | | |
| Dakota - 3015' | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| CASING RECORD: 8 5/8" 23# 221 ft. 250 sxs, Class B cement circulated 7" csg. set at 1900' to shut off water. Did not cement Drilled 6 1/4" hole to unknown depth. Appx. 2500' ?? <div style="text-align: center;">P&A PROCEDURE</div> 1- Pull 7" casing 2- TIH with tbq. to T.D. & spot a plug to 1850 ft. to cover top of Gallup. 3- Tag top of cement at appx. 1850'. 4- If 7" csg. was pulled spot a 100' plug at 271' WOC & tag cement. 5- If 7" csg. was not pulled perforate at 271' & circulate cement to the surf. 6- Surface plug (10 sx. minimum). 7- Install dryhole marker, fill pits & restore location <div style="text-align: center;">Estimated Material</div> 250 sxs. class B cement . Calcium chloride may be used as needed. Mud between plugs (9# per gal. minimum). | | | | |