

|               |                         |             |     |    |    |
|---------------|-------------------------|-------------|-----|----|----|
| API NUMBER    | 30-045-10840            |             |     |    |    |
| OPERATOR NAME | BK PETROLEUM INC        | WELL NUMBER | 16  |    |    |
| PROPERTY NAME | MANY ROCKS GALLUP UNIT  |             |     |    |    |
| SECTION 18    | TOWNSHIP 31N            | RANGE       | 16W |    |    |
| FOOTAGE       | 360 FNL- 855 FEL UL 'A' |             |     |    |    |
|               | Sur Csg OD 12 1/4" HOLE | 8 5/8       | XX  |    | XX |
|               | SUR CSG TD              | 98          | XX  |    | XX |
|               | SUR CSG WT              | 26.4        | XX  |    | XX |
|               | TOP OF CMT              | 0           | XX  |    | XX |
|               | ACTUAL                  | CIRC        | XX  | XX | XX |
|               | CACULATED               | 85SX        | XX  | XX | XX |
|               | PROD CSG OD 6 3/4 HOLE  | 4 1/2       | XX  | XX | XX |
|               | PROD CSG TD             | 1729        | XX  | XX | XX |
|               | PROD CSG WT             | 9.5         | XX  | XX | XX |
|               | TOP OF CMT              | 371         | XX  | XX | XX |
| FORMATION TOP | ACTUAL                  |             |     | XX | XX |
| GALLUP 1493   | CACULATED               | 125SX       |     | XX | XX |
|               | PERF TOP                | 1528-32     |     | XX | XX |
|               | PERF BOTTOM             | 1653-58     |     | XX | XX |
|               | PACKER                  |             |     | XX | XX |
|               | TYPE OF PLUG            |             |     | XX | XX |
|               | CIBP & CMT              |             |     | XX | XX |
|               | CMT                     |             |     | XX | XX |

#### PROPOSED PLUGGING OPERATION

MIRU PU, BOPE, TOO H W/ TUBING & RODS, RIH W/WORK STRING, CIRC HOLE  
SPOT 14 SX PLUG 1510-1360, WOC TAG, TOP AS REQUIRED, POOH  
RIH, PERF @ 148', CIRC CMT TO SURFACE, LEAVE CSG FULL, EST 35 SX  
CUT OFF WELLHEAD, INSTALL P&A MARKER, DIG AND CUT ANCHORS,  
Close pits according to guidelines: Clean and level location