

3 - 0900 - Farmington

1 - Midland

1 - File

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Form approved.
Budget Bureau No. 42-R359.4.

Indian Agency Santa Fe

Tidewater

Allotted Navajo Gallup Test

Lease No. 14-30-400-1530
Navajo - Ute Mm.

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

March 28, 1963

Well No. 1 is located 1030 ft. from SW line and 990 ft. from E line of sec. 7

SE/4, Sec. 7

(1/4 Sec. and Sec. No.)

31N

(Twp.)

10W

(Range)

NMPM

(Meridian)

NE Hegagonah Area

(Field)

San Juan

(County or Subdivision)

New Mexico

(State or Territory)

The elevation of the derrick floor above sea level is _____ ft.

3617 Gr. Elevation

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

3-20-63 TD 1699'.

3-21-63 Set 4-1/2" 9.34 J-55 22 casing at 1697' & cemented w/ 125 lbs.

50-50 Dimix & 50 lbs. regular, 25 gal. WOC 48 hours. Top
of cement behind 4-1/2" at 600' by temperature survey.

3-22-63 Tested 4-1/2" casing w/ 2400' for 20 min., no drop in pressure.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Tidewater Oil Company

Address Box 347

Hobbs, New Mexico

Original Signed By
C. L. WADE

By _____

Title Area Supt.