

208 9-331a  
(March 1942)

Budget Bureau No. 42-1455  
Approval expires 11-30-46

(SUBMIT IN TRIPPLICATE)  
UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Lead Office LEA COUNTY  
Lease No. 029487-1  
Unit Garbin

RECEIVED  
MAY 10 1947  
U. S. GEOLOGICAL SURVEY  
F. S. 100-10000

SUNDRY NOTICES AND REPORTS ON WELLS

|                                                |                                            |
|------------------------------------------------|--------------------------------------------|
| NOTICE OF INTENTION TO DRILL                   | SUBSEQUENT REPORT OF WATER SHUT-OFF        |
| NOTICE OF INTENTION TO CHANGE PLANS            | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF     | SUBSEQUENT REPORT OF ALTERING CASING       |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL | SUBSEQUENT REPORT OF REDRILLING OR REPAIR  |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE        | SUBSEQUENT REPORT OF ABANDONMENT           |
| NOTICE OF INTENTION TO PULL OR ALTER CASING    | SUPPLEMENTARY WELL HISTORY                 |
| NOTICE OF INTENTION TO ABANDON WELL            |                                            |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE OR OTHER DATA)

December 28, 1946

Well No. 1 is located 1980 ft. from S line and 660 ft. from W line of sec. 10

NW 1/4 of Sec 10  
(1/4 Sec. and Sec. No.)

108  
(Twp.)

33E  
(Range)

N.M.P.M.  
(Meridian)

SW of VASQUEZ (GARBIN)  
(Field)

LEA COUNTY  
(County or Subdivision)

NEW MEXICO  
(State or Territory)


The elevation of the derrick floor above sea level is 3704 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show class, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Run tubing to bottom of 7". Mixed and pumped in 100 sacks of cement. Run tubing back to stub of 7" at 2700 feet. Mixed and pumped in 5 ton of mud and 75 sacks of cement. Run tubing back to bottom of 9 5/8" at 1610 feet. Mixed and pumped in 35 sacks of cement. Run tubing back to 375 feet where 9 5/8" was shot off. Mixed and pumped in 2 ton of mud and mixed and pumped in cement to surface.

Regulation marker was set up.



I understand that this plan of work must receive approval in writing by the Geologist, Supervisor, or District Engineer, as the case may be.

Company HELMERICH & PAYNE, INC.

Address 415 Edgewater,

Tulsa, Oklahoma.

By Charles F. Long

Title Chief Production Clerk

