

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
REMARKS	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - "A" (FORM C-101) FOR SUCH PROPOSALS.)		5. State Oil & Gas Lease No. -
6. Name of Operator TEXACO Inc.		7. Unit Agreement Name -
8. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240		8. Farm or Lease Name U. D. Sawyer
9. Location of Well UNIT LETTER <u>0</u> <u>99C</u> FEET FROM THE <u>South</u> LINE AND <u>1650</u> FEET FROM THE <u>East</u> LINE, SECTION <u>34</u> TOWNSHIP <u>9-S</u> RANGE <u>36-E</u> NW/PM.		9. Well No. 4
10. Field and Pool, or Wildcat Crossroads (Mississippian)		
11. Elevation (Show whether DF, RT, GR, etc.) 4031' (D. F.)		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORMS REMEDIAL WORK ☐ REASONABLY ABANDON ☐ PULL OR ALTER CASING ☐ OTHER ☐	PLUG AND ABANDON ☐ CHANGE PLANS ☐ OTHER ☐	REMEDIAL WORK ☐ COMMENCE DRILLING OPER. ☐ CASING TEST AND CEMENT JOB ☐ OTHER <u>Convert to Water Disposal</u> ☒	ALTERING CASING ☐ PLUG AND ABANDONMENT ☐
---	--	---	---

13. Describe the proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE ABOVE SECTION.

TEXACO HAS COMPLETED THE FOLLOWING WORK ON SUBJECT WELL:

1. Pulled Kote free type pump.
2. Fish 2 3/8" standing valve and pulled 2 3/8" O. D. Tubing.
3. Ran tubing and retrieve RPT @ 11,900'.
4. Ran Baker cement retainer and set @ 11,793'. Squeeze perforations from 11,834' to 11,996' w/125sx. Class "C" cement carrying 0.8 of 1 1/2 Halid 9. Reverse out excess cement. (10 Sx.)
5. Pull RTTS tool and run 4 5/8" rock bit and drill out cement and Bridge plug from 11,793' to 12,400'.
6. Drill out new formation from 12,400' to 12,513'.
7. Perforate 12,203' to 12,400' w/4 JSPF.
8. Ran 2 7/8" O. D. non plastic coated tubing w/RTTS tool and set @ 12,226'. Acidize perforations and open hole 12,400' to Total Depth w/ 2000 gals 28% NE acid.
9. Ran 2 7/8" O.D. internally plastic coated tubing with packer and set @ 12,015'.
10. Install surface equipment and place well on water disposal.

14. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Assistant District Superintendent DATE February 13, 1969

APPROVED BY [Signature] TITLE [Signature] DATE [Signature]

CONDITIONS OF APPROVAL, IF ANY: