


copy to 1000



(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office **Santa Fe**  
Lease No. **NM 01744**  
Unit \_\_\_\_\_

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....		SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....		SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....		SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

April 20, 1961

Federal "NM"  
Well No. **2** is located **1980** ft. from **[N]** line and **1980** ft. from **[W]** line of sec. **8**

**SE/4 of NW/4 Sec. 8** **T-9-S** **R-37-E** **NMFM**  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
**Undesignated** **Lee County** **New Mexico**  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **4024** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

This well will be drilled to about 9800' to test the Bough "C" formation. 10-3/4", 320' surface casing will be circulated at about 200' with 175 sacks of cement. 7-5/8", 260' intermediate casing will be circulated at about 4300' with 1500 sacks of Trinity Lite Water plus 200 sacks of regular cement. Drilling will be by rotary using mud. Shows will be tested by D.S.T. and if indications are of commercial value, 4-1/2" casing will be cemented with 150 sacks of regular plus 1/3 cu. ft/sack of Strata-Crete 6 plus 42 gal plus 200 sacks. Trinity Lite Water cement, through the pay and gun perforated. A Gamma-ray neutron log will be made.

Spud date is set as April 20, 1961.

Not Possible

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **Grant Western Drilling Company**

Address **Box 1659, Midland, Texas**

By **M. B. Wilson** M.B. Wilson

Title **Vice President Production**