

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIF
(Other instruction
verse side)DATE
re-Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-0659

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Kelly "A" Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Sawyer-San Andres

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 19, T-9S, R-38E

1. ☐ OIL
WELL ☐ GAS
WELL ☒ OTHER

2. NAME OF OPERATOR

Atlantic Richfield Company

3. ADDRESS OF OPERATOR

P. O. Box 1978, Roswell, New Mexico 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

890' FSL & 890' FEL (Unit Letter P)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3965' DF

12. COUNTY OR PARISH

Lea

13. STATE

N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

X

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

On 9/8/69 we installed rod pumping equipment to keep water unloaded and maintain gas flow. In June, 1970, low pressure deliverability tests proved well non-commercial. We propose to P & A well as outlined below:

1. Set CIBP in 5½" casing @ 4875' and cap w/20 sx cement.
2. Load casing w/9#/gal mud.
3. Place 20 sx cement in top of well.
4. Erect dry hole marker, clear and level location.

9-5/8" and 5-1/2" casing strings will remain intact.

AMENDMENT: Set additional 20 sack cement plug inside ½ pipe at 2250-2400 feet.

18. I hereby certify that the foregoing is true and correct

SIGNED C. L. SatchersTITLE Dist. Drlg. SupervisorDATE 8/13/70

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE

AS AMENDED

DATE