

MIDLAND E & P DIVISION

WELL WORK RECOMMENDATIONS

Proposals for Well Reconditioning and Subsurface Maintenance
Workovers, Expense DD's, PB's, and Conversions

Lease: TELLER HILL Well No. 1
Field: SANDYER SAN ANDRES
County: LFA State: NEW MEXICO

RECOMMENDED PROCEDURE:

1. SET CEMENT PLUG (250x) ACROSS SAN ANDRES PERLS
(4910-4971) MAKE SURE THAT SECTION ABOVE PERLS
IS WELL COVERED
2. LUMP HOLE W/ MUD LADEN FLUID
3. SPOT CEMENT PLUG (250x) ACROSS LINER TOP (4250')
4. SPOT CEMENT PLUG (250x) ACROSS RED BED ZONE
(2300'-2400')
5. SPOT CEMENT PLUG (100x) AT SURFACE
6. SET MARKER

REMARKS: PROCEDURE HAS BEEN DISCUSSED VERBALLY WITH
HOSE IN HOSE (MR. BROWN)

W.S. 7-12-71