

GOODWIN NO. 1

This well drilled to 12,185' T.D. Lime and found to be non-productive. Written approval has been received to P&A this well as per following:

- (1). Load hole with mud ladden fluid;
- (2). Set 25 sacks cement plug from 12,185' to 12,070';
- (3). Set 25 sacks cement plug from 11,499' to 11,392';
- (4). Set 25 sacks cement plug from 9,677' to 9,575';
- (5). Set 25 sacks cement plug from 9,248' to 9,141';
- (6). Set 25 sacks cement plug from 5,826' to 5,719';
- (7). Set 25 sacks cement plug from 4,461' to 4,354' (to cover base of 8-5/8" casing set @ 4,408');
- (8). Set 10 sacks cement plug from 107' to surface with 4" marker extending 4' above ground level to designate P&A location;
- (9). The location has been cleaned of all debris, pits have been levelled and cellar filled in a workman-like manner. This location is ready for inspection.