

- DST # 1: 9748' - 9826' (78' Pennsylvanian limestone). Tool open 2 hours thru 5/8" BC & 1" TC on 4" DS. Immediate poor air blow increasing to good after 3 minutes. GTS in 15 minutes w/good blow for remainder of test. Recovered: 180' (0.9 bbls.) OCM + 120' (0.6 bbls.) O&GCM. FBHP 150 psi. 30 minutes SIBHP 2050 psi. HMH 4550 psi. Positive Test.
- DST # 2: 9824' - 9850' (26' Pennsylvanian limestone). Tool open 1 hour 45 minutes thru 5/8" BC & 1" TC on 4" DS. Immediate strong air blow. GTS in 2 minutes. Fluid to surface in 10 minutes. Cleaned to pits for 20 minutes & turned to tank. In 1 hour 15 minutes flowed 90 bbls. clean 40 deg. oil (72 bbl./hr. or 1768 B/D). GOR 827. Circulated out 19 bbls. clean oil. Recover 800' (4 bbls.) very HO&GCM below circulating sub. FBHP 2225 psi. 60 minutes SIBHP 2525 psi. HMH 4625 psi. P. I. 5.75. Positive Test.
- DST # 3: 9850' - 9885' (35' Pennsylvanian limestone). Tool open 2 hours thru 5/8" BC & 1" TC on 4" DS. Immediate strong air blow. GTS in 13 minutes w/strong blow throughout test. Recovered: 200' (1.4 bbls.) clean oil + 600' (3 bbls.) very HO&GCM. FBHP 1250 - 2500 psi. 30 minutes SIBHP 2550 psi (still building). HMH 4825 psi. Positive Test.
- DST # 4: 9900' - 9920' (20' Pennsylvanian limestone). Tool open 2 hours thru 5/8" BC & 1" TC on 4" DS. Immediate good air blow. GTS in 4 minutes w/good blow throughout test. Recovered: 7812' fluid being 6624' (72.9 bbls.) sulphur water & 1488' (16.4 bbls.) heavily oil cut sulphur water. FBHP 1325 psi. 30 minutes SIBHP 2525 psi. HMH 4750 psi. Positive Test.

