

Skelly Penrose "B" Unit
Well No. 12
Lea County, New Mexico
Page 2

- 13) Ran 114 jts. (3551') of 2-3/8" OD cement-lined tubing, loaded casing-tubing annulus with water treated with inhibitors and set packer at 3563'.
- 14) Hooked well to injection system and resumed injection of water on 11-29-72 into the Penrose Formation through 5-1/2" OD casing perfs. 3677-3739' at a rate of 443 bbls. water per day at 1950#.

