

Bravo Dome Carbon Dioxide Gas Unit 19 35 02 1 F

Tubb Perforation (2144'-2164')

30-059-20527

Treatment Summary

Start Time	02-Sep-11 09:22:50	
End Time	02-Sep-11 11:40:39	
Pump Time	19.97	min
Max Treating Pressure	1980	psi
Avg Treating Pressure	1231	psi
Clean Volume	10845	gal
Wellhead Volume	21039	gal
Max Slurry Rate	29.1	bpm
Avg Slurry Rate	14.9	bpm
Max CO2 Liquid Rate	21.4	bpm
Avg CO2 Liquid Rate	14.7	bpm
Max Wellhead Rate	41.4	bpm
Avg Wellhead Rate	25.1	bpm
BH Max Rate	40.6	bpm
BH Avg Rate	30.0	bpm
Max Prop Conc	8.33	lb/gal
BH Max Proppant Concentration	8.57	lb/gal
Prop Mass	363.30	100*lb
Proppant in Wellbore	11.52	100*lb
Load to Recover	10845	gal
CO2 Mass	37;3	ton