

Bravo Dome Carbon Dioxide Gas Unit 20 35 30 2 K

Tubb Sandstone (2260'-2290')

30-059-20528

Treatment Summary

WH Volume	26558	gal
Start Time	05-Sep-11 10:34:30	
End Time	05-Sep-11 12:06:06	
Pump Time	23.48	min
Max Treating Pressure	1920	psi
Avg Treating Pressure	1750	psi
Clean Volume	12492	gal
Max Slurry Rate	26.3	bpm
Avg Slurry Rate	15.7	bpm
Max CO2 Rate	20.8	bpm
Avg CO2 Rate	14.9	bpm
Max WH Rate	37.9	bpm
Avg WH Rate	31.2	bpm
Max Proppant Concentration	8.04	lb/gal
Proppant Mass Pumped	456.44	100*lb
Proppant in Wellbore	16.49	100*lb
Load to Recover	12492	gal
CO2 Mass downhole	52	ton
CO2 Mass cooldown	3	ton