

Bravo Dome Carbon Dioxide Gas Unit 20 34 01 1F

Tubb Sandstone (2440'-2470')

30-059-20538

Treatment Summary

WH Volume	29396	gal
Start Time	06-Sep-11 09:02:29	
End Time	06-Sep-11 10:23:13	
Pump Time	29.88	min
Max Treating Pressure	2230	psi
Avg Treating Pressure	1445	psi
Clean Volume	14301	gal
Max Slurry Rate	27.0	bpm
Avg Slurry Rate	13.2	bpm
Max CO2 Rate	21.3	bpm
Avg CO2 Rate	15.1	bpm
Max WH Rate	41.7	bpm
Avg WH Rate	23.4	bpm
Max Proppant Concentration	8.25	lb/gal
Proppant Mass Pumped	500.00	100*lb
Proppant in Wellbore	16.47	100*lb
Load to Recover	14301	gal
CO2 Mass	58;4	ton