

Jones, William V., EMNRD

From: Wesley_Ingram@blm.gov
Sent: Friday, November 07, 2008 11:06 AM
To: Shannon_Shaw@nm.blm.gov
Cc: Jones, William V., EMNRD; Gum, Tim, EMNRD; Guye, Gerry, EMNRD
Subject: Re: Bitsy Federal 1

*no opp in as
of 11/9/08*

Shannon J. Shaw,

A review of the proposed plan to convert the Bitsy Federal 1 to injection has raised the following concerns:

1. A CIBP with 25 sacks of cement will be required within 50-100 feet above the Bone Spring perforations at 8679-91'. Plug is to cover top of Bone Spring formation by a minimum of 50 feet. Top of Bone Spring formation is 8564'. Tag plug.
2. The proposed CIBP at 8200' is in the Delaware. Recommend pumping 40 sack plug from the CIBP set above the Bone Spring perforations. This will cover the squeezed Delaware perforations also. Plug to be tagged at 8275' or shallower.
3. The plugs on the Federal "WL" - 7 #5 were not witnessed and there is no record of these plugs being tagged. Therefore, there is no confirmed knowledge that the Delaware is properly plugged from up hole formations.
In addition, no base of salt plug was set and the top of salt plug was set above the salt formation. The top of salt plug was not tagged. Therefore, the well bore may be blocked and may not be. Also, the surface plug on this well does not meet minimum requirements for a surface plug.1.

Wesley W. Ingram

This inbound email has been scanned by the MessageLabs Email Security System.
