

Submit 3 Copies  
Appropriate  
District Office

State of New Mexico  
Energy, Minerals, and Natural Resources Department

Form C-103  
Revised 1-1-89

**DISTRICT I**  
P.O. Box 1980, Hobbs, NM 88240  
**DISTRICT II**  
P.O. Drawer DD, Artesia, NM 88210  
**DISTRICT III**  
600 Rio Brazos Rd., Aztec, NM 87410

**OIL CONSERVATION DIVISION**  
P.O. Box 2088  
Santa Fe, New Mexico 87504-2088

**WELL API NO.**  
30-059-20092

**5. Indicate Type of Lease**  
STATE  FEE

**6. State Oil & Gas Lease No.**

**SUNDRY NOTICES AND REPORTS ON WELLS**

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

**7. Lease Name or Unit Agreement Name**  
BRAVO DOME CO2 GAS UNIT

Type of Well  
OIL WELL  GAS WELL  OTHER CO2

**8. Well No.**  
1835-131J

Name of Operator  
AMOCO PRODUCTION COMPANY

**9. Pool name or Wildcat**  
BRAVO DOME CO2 GAS UNIT

Address of Operator  
P.O. Box 303, AMISTAD, NEW MEXICO 88410

Well Location  
Unit Letter J : 1980 Feet From The South Line and 1980 Feet From The East Line  
Section 13 Township 18N Range 35E NMPM Union County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)  
4505 GR

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK  PLUG AND ABANDON   
TEMPORARILY ABANDON  CHANGE PLANS   
DRILL OR ALTER CASING   
OTHER

SUBSEQUENT REPORT OF:

REMEDIAL WORK  ALTERING CASING   
COMMENCE DRILLING OPNS.  PLUG AND ABANDONMENT   
CASING TEST AND CEMENT JOB   
OTHER

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work)  
SEE RULE 1103.

MIRUSU, kill well as necessary, NUBOP, release packer, lay down production tubing and packer, run workstring to 2,192 feet, spot 58 sacks of class C cement, pull workstring, WOC, run workstring, tag cement, cement should be above 2,121 feet, pressure test casing to 500 psi, displace casing with corrosion inhibited fluid, pull workstring to 1,596 feet, spot 10 sacks of cement, pull workstring to 30 feet and fill casing with cement, NDBOP, RD MOSU, cut off wellhead, install PXA marker, cut off well anchors and clean location.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE D. Holcomb TITLE Field Foreman DATE 2-29-00  
NAME OR PRINT NAME Danny J. Holcomb TELEPHONE NO. (505) 374-3010

This space for State Use)  
APPROVED BY [Signature] TITLE DISTRICT SUPERVISOR DATE 3/9/00  
CONDITIONS OF APPROVAL, IF ANY.