

DISTRICT I P.O. Box 1980, Hobbs, NM 88240	OIL CONSERVATION DIVISION P.O. Box 2088 Santa Fe, New Mexico 87504-2088	WELL API NO. 30-059-20125
DISTRICT II P.O. Drawer DD, Artesia, NM 88210		5. Indicate Type of Lease STATE ☐ FEE ☐
DISTRICT III 1000 Rio Brazos Rd., Aztec, NM 87410		6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		
1. Type of Well OIL WELL ☐ GAS WELL ☐ OTHER C02		7. Lease Name or Unit Agreement Name BRAVO DOME C02 GAS UNIT
2. Name of Operator AMOCO EXPLORATION AND PRODUCTION COMPANY		8. Well No. 2233-261F
3. Address of Operator P.O. Box 606, CLAYTON, NEW MEXICO 88415		9. Pool name or Wildcat BRAVO DOME C02 GAS UNIT
4. Well Location Unit Letter F : 1980 Feet From The North Line and 1980 Feet From The West Line Section 26 Township 22N Range 33E NMPM Union County		
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 4885 GR		

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☒	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐		CASING TEST AND CEMENT JOB ☐	
OTHER: ☐		OTHER: ☐	

12. Describe Proposed or Completed Operations SEE RULE 1103.		(Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work)
MIRU plugging unit. Kill well as necessary with fresh water. Nipple up BOP. Release Guiberson Uni 6 packer. Lay down production tubing, packer, tailpipe. Run and set with wireline a CIBP @ 2412'. Pressure test casing to 500 psi. Cap CIBP with 50 feet of cement. Run 2-3/8" tubing to just above cement cap on CIBP. Displace casing with 9.5# gelled brine water. Pull tubing to 1935'. Pump 13 sacks cement. Displace cement from tubing with 9.5# gelled brine water. Pull tubing to a depth plus or minus 30 feet. Fill top of casing with cement. Pull final joint of tubing from the well. Check surface casing for pressure. Cut off surface casing head. Weld steel plate on top of casing and install PXA marker. RD plugging unit. Remove well panels. Cut service unit anchors off 1' below ground level. Clean location.		

I hereby certify that the information above is true and complete to the best of my knowledge and belief.			
SIGNATURE	<u>Billy E. Pritchard</u>	TITLE	Operations Specialist
DATE	7/23/97		
TYPE OR PRINT NAME	Billy E. Pritchard	TELEPHONE NO.	(505) 374-3050
(This space for State Use)			
APPROVED BY	<u>[Signature]</u>	TITLE	DISTRICT SUPERVISOR
DATE	8/27/97		
CONDITIONS OF APPROVAL, IF ANY:			