

McCLELLAN OIL CORPORATION

"MM" FEDERAL No. 1

4-POINT BACK PRESSURE TEST; BOTTOM HOLE PRESSURE BUILD-UP

TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:

JOHN WEST ENGINEERING COMPANY

TEST DATE: SEPTEMBER 18, TO SEPTEMBER 21, 1979
 TEST DEPTH: 4452 FEET
 ELEMENT No.: 14659-N
 OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS. / MIN.</u>		<u>PSIG @ 4452 FEET</u>
9-18-79	8:30 AM			1079 GAUGE REACHED 4452'; SHUT-IN
	9:00 AM			1084
9-18-79	9:30 AM	00 HRS.	00 MIN.	1084 BEGIN 4-POINT
	9:45 AM	00	15	839
	10:00 AM	00	30	712
	10:15 AM	00	45	608
	10:30 AM	01	00	544 END RATE I
9-18-79	10:45 AM	01	15	475
	11:00 AM	01	30	397
	11:15 AM	01	45	356
	11:30 AM	02	00	341 END RATE II
9-18-79	11:45 AM	02	15	324
	12:00 NOON	02	30	301
	12:15 PM	02	45	279
	12:30 PM	03	00	265 END RATE III
9-18-79	12:45 PM	03	15	250
	1:00 PM	03	30	236
	1:15 PM	03	45	234
	1:30 PM	04	00	208 END RATE IV; END 4-POINT
9-18-79	1:45 PM	00	00	207 SHUT-IN TO REMOVE TESTING EQUIPMENT
	2:00 PM	00	15	283 BEGIN FLOW
	2:15 PM	00	30	279
	2:30 PM	00	45	274
	2:45 PM	01	00	255
9-18-79	3:15 PM	01	30	252
	3:45 PM	02	00	266
	4:15 PM	02	30	268
	4:45 PM	03	00	274
	5			
9-18-79	5:45 PM	04	00	284
	6:45 PM	05	00	294
	7:45 PM	06	00	295
	8:45 PM	07	00	299
	9:45 PM	08	00	188
	10:45 PM	09	00	145
	11:45 PM	10	00	134