

McCLELLAN OIL CORPORATION
M.M. FEDERAL No. 1
BOTTOM HOLE PRESSURE BUILD-UP TEST,
& 4-POINT BACK PRESSURE TEST
TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
JOHN WEST ENGINEERING COMPANY

TEST DATE: DECEMBER 6, TO DECEMBER 10, 1979
TEST DEPTH: 4200 FEET
ELEMENT No.: 17711
OPERATOR: L.C.H.

DATE	TIME	CUM. HRS. / MIN.		PSIG @ 4200 FEET
12-6-79	11:45 AM			165 GAUGE REACHED 4200'; FLOWING
12-6-79	12:30 PM	00 Hrs.	00 MIN.	165 SHUT-IN; BEGIN BUILD-UP
	12:45 PM	00	15	386
	1:00 PM	00	30	547
	1:15 PM	00	45	639
	1:30 PM	01	00	733
	1:45 PM	01	15	791
	2:00 PM	01	30	850
	2:15 PM	01	45	903
	2:30 PM	02	00	943
12-6-79	3:00 PM	02	30	968
	3:30 PM	03	00	982
	4:00 PM	03	30	996
	4:30 PM	04	00	1003
12-6-79	5:30 PM	05	00	1009
	6:30 PM	06	00	1021
12-6-79	8:30 PM	08	00	1031
	10:30 PM	10	00	1038
12-7-79	3:30 AM	15	00	1053
	8:30 AM	20	00	1058
	1:30 PM	25	00	1062
	6:30 PM	30	00	1065
12-8-79	4:30 AM	40	00	1069
	2:30 PM	50	00	1072
12-9-79	12:30 AM	60	00	1074
	10:30 AM	70	00	1077
	8:30 PM	80	00	1078
12-10-79	6:30 AM	90	00	1081
12-10-79	11:00 AM	94	30	1082 END BUILD-UP
12-10-79	11:00 AM	94	30	1082 OPEN CHOKE
	11:15 AM	94	45	1077 BEGIN 4-POINT
	11:30 AM	95	00	1076
	11:45 AM	95	15	1074
	12:00 NOON	95	30	1074 END RATE I
12-10-79	12:15 PM	95	45	1068
	12:30 PM	96	00	1059
	12:45 PM	96	15	1058
	1:00 PM	96	30	1055 END RATE II

CONFIDENTIAL